

2

MB No. - 2936

Schedule XLV-Form No. 134

RUD SULTANA DIVISION

PHD MALLIK SUB-DIVISION

MEASUREMENT BOOK

MB No. - 2936

4TH A/c Bill

ABSTRACT OF COST

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of Road					
From Gorindpur chahi to					
Virgain					
Head :- MMGSY (WB)					
Name of Agency :- Mukesh Kori Tha					
AT :- Sonbarsa, Saharsa.					
Agreement No. :- MMGSY-WB-20/					
Saharsa-02/2021-22					
Date of work starts :- 23.05.2021					
Date of Completion :- 22.03.2023					
Date of Entry :- 21.03.2023					
<u>ABSTRACT OF COST</u>					
Amount Carried from MB					
No. 2875 Page (100) — Rs 35565817=					
(vide item 01 to 27)					
Next item of 4TH A/c Bill					
(28/43) S/F/F & placing H YSD					
bars in Substructure					
do — — — —					
Qty wide P-73 from MB No. 2875 item (15)					
3.57 MT @ Rs 51443=86/MT — Rs 183655=					
(29/44) P/V Back filling behind Abutment					
Qty wide P-73 from MB-2875 item (16)					
160.84 m ³ @ Rs 752=02/13 — Rs 120963=					

Continuation

Rs 35870435=

Continuation

Measurement

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :-	Construction of Road				
	From Govindpur Chahi to				
	Vijain				
Head :-	MM GSY (WB)				
Name of Agency :-	Mukesh Kr. Jha				
	AT:- Sonbarsaha, Saharsa				
Agreement No. :-	MM GSY - WB - 20/				
	Saharsa - 02/2021-22				
Date of work starts :-	23.09.2021				
Date of Completion :-	22.03.2023				
Date of Measurement :-	20.03.23				
Work done :-					

① P/V & Construction of Granular					
Sub base with grading - I					
material - - - E/L					
Chainage 760 to 780 near Vijain					
1x	30	4.05	0.200	=	24.30 m ³
5x	30	4.05	0.200	=	121.50 m ³
1x	20	4.05	0.200	=	16.20 m ³
					162.00 m ³
② P/V & Construction of					
stone metal Gx - II for					
WSBM - - etc all complete					
as per - - - E/L					
Measurement carried from MB 2876 pgs 13					
1x	30	3.75	0.075	=	8.44 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{66}{97}$) S/P IF & placing HYSD bar reinforcement in foundation — do					
Qty under 8' dia (66) =			0.512 MT		
CB 51297 = 87/mt — B					26264 =
$\frac{67}{98}$) P/V RCC M-20 mix Concrete in Substructure — do					
Qty under 9' dia (67) =			100.17 m ³		
CB 6298 = 32/m ³ — B					630903 =
$\frac{68}{99}$) P/V RCC notes — do					
Qty under 9' dia (68) = 120 No.					
CB 111 = 31/cut — B					13357 =
$\frac{69}{100}$) P/V RCC M-20 mix Concrete in Substructure — do					
Qty under 9' dia (69) =			114.83 m ³		
CB 6905 = 51/m ³ — B					792960 =
$\frac{70}{101}$) S/P IF & placing HYSD bar reinforcement in substructure work — do — do					
Qty under 9' dia (70) =			7.914 MT		
CB 51443 = 86/mt — B					407127 =

Continuation

Total = B 49894395 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F					Total Amount = Rs 498 94 395 =
Add 13% (for 12% GST & 1% L.C)					Rs 64 86 271 =
					1
					Rs 563 80 666 =
Less 2.25% Below Rate					
As per Agreement					Rs 127 11 77 =
Part - (B)					Total = Rs 551 09 489 =
M					CAP
20/03/23					20/03/2023
JB					