

Agency: Shiv Kumar
Agto No- 18 (SBD)/2020-21

Shiv Kumar 1032 To Benguela
Benguela
MMasy SC

Schedule XLV-Form No. 134

Sheikhpura DIVISION

Chowas SUB-DIVISION

MR No. - 1392

Measurement Book

3rd & Final Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn or extn and maintenance of Road and CD work from Shivmandir					
L32 To Bangaita					
Bengucha					
Head - M.M.S.Y (SC)					
Name of contractor - Sri Shiv Kumar					
At + P.O. - Pichinda P.S. Sikandara					
Dist - Jammu					
Agreement No - 18/SB07/2020-2021					
Agreement value -					

construction cost Rs 47,37,901 = 40					
maintenance cost Rs 3,80,901 = 40					
<u>Rs 51,18,802 = 80</u>					

Date of commencement 21-12-2020

Date of completion 20-09-2021

Rate quoted 11.79% Below

Actual date of completion - 22-09-2022

Registration No 148/2019 class II

(1/3) clearing and grubbing
Rural Land

0.169 Hect Btch vide Tn B Page (20)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17 25 Providing and Laying 600 mm Dia R.C. Pipe 11/3					B.F. Rs 38,44,615=00
5.00 m Duty side T.M.B. Page (22)					
					@ Rs 2035=04/m Rs 10,175=
					Rs 38,54,790=
Add 1% Labour cess					Rs 38548=0
Add 12% G.S.T					Rs 4,62,575=
S.F. [vide T.M.B. Page (24)]					Rs 45,681=
					Rs 44,44,594=00
Less 11.79% Below as per agreement					Rs 5,18,948=
					Rs 38,82,646=
Less Previous Passed Bill					
vide T.M.B. Page (25) & (29)					Rs 27,17,853=
					Rs 11,64,793=00
9 10 9.10.2023 AE					09-06-2023 AE
					10.8.23