

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, धमदाहा

पत्रांक:- 1025

धमदाहा / दिनांक 26/6/23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल धमदाहा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह- सचिव
बिहार ग्रामीण पथ विकास अभिकरण
बिहार पटना।

विषय:- MR3054 (NMP-2018) में राशि अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MR3054 (NMP-2018) अंतर्गत क्रियान्वित
योजनाओं में राशि की आवश्यकता है।

अतः अनुरोध है कि अधियाचित राशि आवंटित करने की कृपा की जाय।

अनु० :- (1) अधियाचना की प्रति

; (2) Copy BUMP INDICATOR REPORT

विश्वासभाजन

9.11-34
26/6/23
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल धमदाहा,
26/6/23

Name of Works Division-EXECUTIVE ENGINEER RWD WORKS DIVISION DHAMDAHA

Name of Works Division-EXECUTIVE ENGINEER RWD WORKS DIVISION DHAMDHAHA																	
Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval	Administrative Approval	Agreement Amount (In Lakh)	5 Year Routine Maintenance (In Lakh)	Agreement No & Date	Date of Completion as per Agreement	Actual date of Completion	Value Of IRI (in mm/km)	Thickness of Bitumen Layer (in MM)	Value Bitumen Content in Percent	Previous Total Allocated Amount (In Lakh)	Up-to date expenditure as per MIS (In Lakh)	Requestion against work done (In Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	17	18	19
1	MR-N/22-23 Dhamdaha/GS	TCS TO DEVI BITHARI	21105313003	1304/23 03 22	2.800000	208.63700	191.84217	31.93454	41MBD/2022-23	29.05.2023	10.05.2023	2454.36	25 mm sdbcc	182.100000	182.100000	9.66979	Complete
2	MR-N/22-23 Dhamdaha/GS	TCS TO SANTHALI TOLA VIA BIRANCHIYA	21105314001	1304/23 03 22	1.77600	82.24200	65.25883	23.82315	41MBD/2022-23	29.05.2023	27.03.2023	2735.11	25 mm sdbcc	51.706050	51.706050	3.26345	Complete
3	MR-N/22-23 Dhamdaha/GS	LOUS-TO: TO BITHALI DHANPAT(VR48)	21105302106	1304/23 03 22	3.86600	189.46600	228.97338	39.23111	41MBD/2022-23	29.05.2023	22.05.2023	2738.11	25 mm sdbcc	217.250000	217.250000	10.71540	Complete
																23.54954	
TOTAL RS. TWENTY THREE LAC SIXTY FOUR THOUSAND NINE HUNDRED SIXTY FOUR ONLY.																	

TOTAL RS. TWENTY THREE LAC SIXTY FOUR THOUSAND NINE HUNDRED SIXTY FOUR ONLY.

- 1 SIGNED HARD COPY & SOFT COPY (IN EXCEL) OF RECORDED IRI IS ENCLOSED
2 UP-TO-DATE PHYSICAL PROGRESS HAS BEEN UPLOADED IN MIS

(Signature)
EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT
WORKS DIVISION DHAMDAHA, JALNESA

FORM GFR 19-A
(See Government of India's Decision (I) below Rule -150)
Utilization Certificate
BIHAR RURAL ROAD MAINTENANCE POLICY-2018


From,
Executive Engineer RWD, Works Division, Dhamdaha
To,
Secretary-cum-Empowered Officer,
BRDA Patna (Bihar)


Sl. No	Name of Scheme	Particulars
1	BIHAR RURAL ROAD MAINTENANCE POLICY-2018	Certified that Rs 10896.09635 lacs received in favour of Executive Engineer, RWD, Works Division, Dhamdaha, Purnea a sum of Rs 10814.76536 lacs has been utilized for the purpose of BIHAR RURAL ROAD MAINTENANCE POLICY-2018 Schemes as given in the margin for which it was sanctioned and that the balance is 81.33099 lacs

Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- i. Works have been supervised by Executive engineer / Superintending Engineer.
 - ii. Periodical inspection has been conducted by Executive engineer / Superintending Engineer.
 - iii. Construction materials have been tested
 - iv. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
 - v. All other codal formalities have been observed
3. Physical Progress achieved -
- i. Construction of Road Works
 - ii. Construction of CD works


Executive Engineer
RWD, works Division, Dhamdaha,


26/6/25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Third & final Bill (with work completed)					
Name of work + M/R-N/22-23, Dharwadka/03					
To Doori Bdg Hari 2nd Bdg Ka-29					
Katha Block.					
Ag. NO 2	41	11.8.21	23		
Agency + Madan Kumar					
date of start +	30-08-22				
date of completion -	29-05-23				
Actual date of completion +	10-05-23				
Prepared By					
17-05-23					
J E Borkar Kth					

Third & final Bill (with work completed)				
Abstract of cost.				
(1) clearing & grubbing of road land				
do do				
0.56 Hec wide T.R.B Page 34				
@ 59726.13/Hec				33447.00
(2) Conting Sub grade & earthwork				
shoulders do				
1828.20 m ³ wide T.R.B Page 34				
@ 261.68/m ³				494104.00
(3) p/v G.S.B Gr II with well graded				
material as per T.S. Clause 401 - do - P/A				
133.60 m ³ wide T.R.B Page 34				
@ 3094.39/m ³				413410.00

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Third on A/c Bill (contract work complete)					
N/W + Maint. of road from To 1 To					
Shankhali Tola via Vinnachya.					
Agency: Madan Kumar.					
Ag. No: 41/MBD				2022-23.	
date of appn - 30-08-2022.					
actual date of completion - 27-08-23.					
Further measurement - Nil.					
M.P. Jaiswal					
26-08-23					
S.R. Bhatnagar					

Third on A/c Bill (contract work complete)					
Abstract of cost.					
(1/1) clearing & grubbing road/land					
by manual means - do - R/I					
0.3552 Hec vide T.N.B Page 23					
@ 59726.13/Hec					21215.00
(2/3) dismantling of existing structure					
concrete on concrete - do - R/I					
1.77 m ³ vide T.N.B Page 23					
@ 560.39/m ³					992.00
(3/4) dismantling of existing structure					
like culvert bridge - do - R/I					
39.60 m ³ vide T.N.B Page 23					
@ 277.43/m ³					10986.00

Continuation

[illegible]

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Thud on A/c Bill (Const. work completed)					
Name of work	M/R-N	22-23	Thandola	103	
Toi To Bitali Thandola in Barhara					
Kathi Block.					
Agency	Madan Kumar				
Ag. No.	41/NB D	2022-23			
Date of start	30-08-2022				
Date of completion	29-05-2023				
Actual date of completion	16-08-23				
Survey measurement	N/A				
M. S. S. S.					
15-05-23					
S. R. B. S. S. S. S.					
(15) P/F of 100 stone - do - E/P -					5 NOS
(16) P/F of 200 stone - do - E/P -					15 NOS
(18) P/F of 6000 square					
Triangle — do — E/P —					16 NOS.
(19) P/F of 6000 circular do E/P —					22 NOS 118 NOS
(20) P/F of 6000 x 4500					
rectangular — do — E/P —					22 NOS.
(21) Planting of Tree (avenue) in					
road side — do — E/P —					118 NOS
(22) P/V Half brick circular Tree					
guard — do — E/P —					118 NOS
(41) B/w in C.D. (11.3) in Parapet					
of C.D. — do — E/P —					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5.00 m wide T.M.B. Page 34.					
@ 4283.75/m					21,419.00
(39) Plastering of stand - do - E/L					
4.40 m wide T.M.B. Page 34.					
@ 1055.22/m					4220.00
(40) Plastering of cornice - do - E/L					
1.03 m wide T.M.B. Page 34.					
@ 14,467.71/m ³					14,904.00
(41) B/W 2 m x 11.3 m in for sapot					
of C.D. do - E/L					
24.192 m ³ wide T.M.B. Page 38					
@ 6663.79/m ³					161,210.00
(42) Plastering of C.D. (11.4) - do - E/L					
198.71 m ² wide T.M.B. Page 38					
@ 192.40/m ²					38,232.00
(43) Painting of two coats - do - E/L					
198.71 m ² wide T.M.B. Page 38					
@ 113.77/m ²					22,607.00
					190,46,297.00
(44) Add GST @ 13% of 190,46,297.00					34,28,333.00
(45) Add labor cost @ 1% of 190,46,297.00					1,90,463.00
(46) Add 2% for 500 m ² wide T.M.B. 29					8,593.00
(47) wide T.M.B. Page 25					12,34,240.00
less 10% for 10% discount					1,31,547.00
C.D. -					22,79,640.00

Continuation

[illegible]

Modernid statement.

(2.) stone chips —	8.88 m ³
(iii) coarse sand —	15.09 m ³
(iv) bricks —	1209 S Nag

prepared by
 22-05-23

J E, Barakutkuz

Continuation