

Ha'ar-Ha'ar Moman.

AMGSY Mianisofit-Ba'arang Badi Cnawh to Rai to
Utter (from Pnest Rai K's share)

Schedule XLV-Form No. 134

(UEN)

Puul Paraw

DIVISION

Puul Paraw

SUB-DIVISION

M.B. No. 226

MEASUREMENT BOOK

પ્રમાણિત ભિન્ન બાર જે ભિન્ન રૂલ માપી પુર
પાંત્રી જે મશીન દ્વારા મુદ્રિત-100 (શન શર્ટ)
પુર જે બીજા હાથના અભિમાન, રાત્રીના
વિમાન, બાઈક અને પ્રમુખ, પ્રમુખ અને
નિર્દેશ

30/9/20
Executive Engineer
Rural Works Department
Works Division Phulpore
18.9.2020

Sch. XLV - Form No. 134

Phulpore DIVISION

Phulpore SUB-DIVISION

Measurement Book

No. 226
19-20

20/9/20
Name of Officer Executive Engineer
Rural Works Department
Works Division Phulpore
18.9.2020

Date of first entry

Date of last entry

MGSY ની આગેવાઈ - Baratang Bauli cunore to Rai god ubtan
(Ram Brest Rai ke phary)



1st on yr bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Constn of Road from					
Bajrangbali Chowk to Rai Tol utter					
(Ramprest Rai ke Ghar Tak) under					
MMGSY (GEN)					
Agency:- Hari Mohan					
vill. Aurala, Kalkha					
Madhubani					
Agreement No. 22 SBD/ 2019-20					
Date of commencement:- 24.10.2019					
Date of Measurement:- 9.11.2019					
Item No(1)	Setting out Pillars.				
	0.625 KM	8 Nos			5. Nm
Item No(2)	clearing & grubbing				
	of Road land including				
	uprooting - - - - E/y				
	628 M	8.50 M			2198 M ²
				OR - 0.22 Hect	
Item No(3)	Disbanding of existing				
	Structure - - -				30.69 M ³
Item No(4)	Disbanding of existing				
	culvert - - -				0.81 M ³

Continuation

3rd & final bill

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const ⁿ of Road from					
Bajrangwadi chowk to Rai Talwar					
(Rampur Rai ke Ghar Tak) under MMSY					
(GEN)					
Agency: Hari Mohan					
Village- Auraha					
Madhubani					
Agreement No 22 SBD/2719-20					
Date of commencement:- 24.10.2019					
Date of completion:- 09.11.2021 As per agreement					
Date of Actual completion:- 16.4.2022					
Date of entry:- 6.6.2023					
Further Measurement:- NIL					
6.6.2023 JE 06/06/23 AE					
Abstract of cost:-					
(1) Setting out of Pillars					
5 No / vide TMB					
P-16					
@ R 258000 / each. = 1290000					
(2) clearing & Grubbing of					
2 Road land including					
uprooting. - - - Ex					
0.22 Hect					
vide TMB					
P-16					
@ 9 47739047 / Hect R 10743000					

Rs. 23,84,900

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				376.37	58,218.70
(23) 26	Providing PCC M ₁₀ grade as per forward - E/I				
5.70 M ³		Vid.	TMB		
		P.20			
	@	6761.11 M ³	- R		38538.00
(24) 27	Providing PCC M ₁₀ grade in substructure - E/I				
30.33 M ³		Vid.	TMB		
		P.20			
	@	7734.36 M ³	- R		234583.00
(25) 28	Providing & laying RCC M ₂₀ 600mm dia - E/I				
15.0 M		Vid.	TMB		
	@	1275.72 M	- R		19136.00
(26) 29	Painting of Parapet wall				
24.76 M ²		Vid.	TMB		
		P.21			
	@	108.98 M ²	- R		2720.00
		R.	42.63	195.00	
Deduct 10% as per agreement					4,26320.00
				R	3836875.00
Less upto previous bill					37,95,772.00
		TMB/P.21			
				R	41103.00
Total					
6.6.023					
JB					

Continuation