

Borabari Chok to Chhagaliga Habij House

Schedule XLV-Form No. 134

মমস্য ন্য

R.M.D works **DIVISION**

Kishangang-1

R.M.D works

SUB-DIVISION

Kishangang

- Shrajur Rahman

MEASUREMENT BOOK

MBNO-3373

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:— Construction of Road					
From Boromari Chowk					
to Chagaliya Habij House					
Agency:— Sirajur Rahman					
Kishanganj					
Agc. No.:— 17/MMUSY/MBD/2021-2022					
Date of start:— 17-06-2021					
Date of completion:— 16-06-2022					

Abstract of Cost

① Providing & Fixing of working
Benchmark — E/I

2.115 KM,

@ Rs:- 3917.30/KM Rs:- 8285=00

② P/V and Fixing of reference
Pillars — E/I

2.115 KM,

@ Rs:- 1792.49/KM Rs:- 3791=00

③ cleaning and grubbing road
Land — E/I

0.480 Hect,

@ Rs:- 49496.70/Hect Rs:- 23758=01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	construction of Road				
	from Boromarichawk				
	to Chhagaliya Hafiz House-				
Agency:-	Sirajur Rahman				
	Rishangonj				
Agg. No:-	17/MM/454/MBD/2021-22				
Date of start:-	17-06-2021				
Date of completion:-	16-06-2022				
Date of M/S					

① Cons. of granular sub base
by providing well graded material
for

(up to date measurement)

	11	30	4.050	0.200	= 267.30m ³
Curve-	1	16	$\frac{(4.050 + 4.850)}{2}$	0.200	= 14.24m ³
	5	30	4.050	0.200	= 121.50m ³
	C.H.I. 496 to 592 metre Gap				
	10	30	4.050	0.200	= 243.00m ³
	20	30	4.050	0.200	= 486.00m ³
Curve-	1	18	$\frac{(4.050 + 4.900)}{2}$	0.200	= 16.11m ³
	6	30	4.050	0.200	= 145.80m ³
Curve	1	24	$\frac{(4.050 + 4.950)}{2}$	0.200	= 21.60m ³

Continuation

↑ = 1315.55m³

Abstract of cost

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing of working Benchmark ————				ET/	
2.115 KM, (vide TMBP-25)					
@ Rs:- 3917.30/KM Rs:-					8285=0
② P/V and fixing of Reference Pillars ————				ET/	
2.115 KM, (vide TMBP-25)					
@ Rs:- 1792.49/KM Rs:-					3791=00
③ Clearing and grubbing Road Land ————				ET/	
0.48 Hect, (vide TMBP-25)					
@ Rs:- 49496.70/Hect Rs:-					23758=00
④ Earthwork in excavation for str. ————				ET/	
454.45 m ³ , (vide TMBP-25)					
@ Rs:- 260.59/m ³ Rs:-					118425=00
⑤ P/V PCC M-15 (1:2.5:5) in levelling course ————				ET/	
36.15 m ³ , (vide TMBP-25)					
@ Rs:- 5399.44/m ³ Rs:-					195190=00
⑥ P/V PCC M-20 (1:2:4) in open foundation ————				ET/	
229.37 m ³ , (vide TMBP-25)					
@ Rs:- 6065.42/m ³ Rs:-					1391225=00
⑦ S/P & P HVSD bar reinforcement in sub str ————				ET/	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F—H:-	1567	3774=00	
Less O.D. 01% Below (-) H:-				1567=00	
Total: Rs:-			1567	2207=00	
Less prev. all pay(-) Rs:-			1354	5452=00	
Total: Rs:-			212	6755=00	
 					