

MMCSy (LUB)

Schedule XLV-Form No. 134

Kod :- MNP Sadak Chunamai tola Kaji tola

R.O.D. Works

DIVISION

Kishenganj - 1

R.O.D. Works

SUB-DIVISION

Kochadlieman

Career Engineer's (P/Hd)

3365

MEASUREMENT BOOK

Sch. XLV—Form NO. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd on A/C Bill</u>					
Name of work— construction of Road					
from MNP Road chunamari To					
Kaji Tola under MMBSY (W.B.)					
Name of Agency— Kamae Engineers(P)					
Ltd. Siliguri (W.B.)					
Agreement No - 10/MMBSY/MIBD/2021-22					
Date of commencement - 25-05-2021					
Date of completion - 24-05-2022					
(1) providing RCC M15 grade					
Km stone post					
3.0 NOS					
(2) providing RCC M15 grade					
200 m stone post					
9.0 NOS					
(3) PSF Retro-Reflective 900mm					
Equilateral Triangle					
4.0 NOS					
(4) PSF Retro-Reflective 600mm					
Circular					
5.0 NOS					
(5) PSF Retro-Reflective 800mm					
300mm Rectangular					
5.0 NOS					
(6) PSF Retro-Reflective 900mm					
Side Octagon (Stop sign)					
2.0 NOS					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
<u>(1) P&F of working B.M</u> 55.0					
2.20 km VTMB PN-22					
@RS 4080 = 37/km				RS	8976 =
<u>(2) P&F of Reference pillar</u> 56.0					
2.20 km VTMB PN-22					
@RS 1877 = 14/km				RS	4130 =
<u>(3) clearing & grubbing Road</u> 57.0					
land - - - oil compae					
0.495 km VTMB PN-22					
@RS 42567 = 16/km				RS	21071 =
<u>(4) Dismantling of Existing</u> 58.0 structure - - - compae					
5.0m VTMB PN-22					
@RS 228 = 72/m				RS	1144 =
<u>(5) const of Embankment</u> 63.0					
833.675 m ³ VTMB PN-22					
@RS 141 = 39/m ³				RS	117873 =
<u>(6) PLY Box cutting</u> 61.0					
171.375 m ³ VTMB PN-22					
@RS 76 = 89/m ³				RS	13177 =
<u>(7) construction of subgrade</u> 64.0					
3990.0 m ³ VTMB PN-22					
@RS 176 = 96/m ³				RS	706070 =
<u>(8) const of USD Grading I</u> 66.0 (FOR BT portion)					
1603.69 m ³ VTMB PN-23					
@RS 2744 = 68/m ³				RS	4401616 =

Continuation

CORS 5274057=0

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 13868940=00
(39) direction & place identification					
84.0 sign — or complete					
1.0 NO VTMB PN - 31					
@RS 3206 = 61/each					RS 3207=00
(40) p.s.f. of typical minor					
85.0 informally sign board					
3.0 NOS VTMB PN - 31					
+ 2.0 NOS VTMB PN - 31					
+ 1.0 NOS VTMB PN - 31					
6.0 NOS @RS 9357 = 90/each					RS 56145=00
(41) planting of tree					
82.0 350.0 NOS VTMB PN - 32					
@RS 800 = 30/each					RS 280105=00
					RS 14208397=00
Add GST 12.0 %					RS 1705008=00
Add L.C. 1.0 %					RS 142084=00
					RS 16055489=00
less 0.05% below as per Agreement					RS 8028=00
					RS 16047461=00
less previous BIV VTMB PN - 27C					RS 15134133=00
					RS 913328=00
u/ <i>[Signature]</i>					
20.06.2023					
JE					

[Signature]
20/06/23
RC