

Sakorba Brahmsdhan To Dhab Ghat (MMSY GEND)

Schedule XLV-Form No. 134

Phul Paras

DIVISION

Schoanerdiba

SUB-DIVISION

MB-N6-368/2022-23

MEASUREMENT BOOK

Kanhaiya Jha.

प्रमाणित किया जाता है कि इस मशीन द्वारा जो मशीन
द्वारा सुद्विज 100 (एक सौ) घण्टा-अधिक है जो महासक
कर्मचारी, कर्मचारी कार्य-विभाग, कार्य-विभाग, कार्य-विभाग
उपरोक्त चीजों-दीक्षा, के साथ ही निर्माण किया
जाता है।

18/3/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas
18/03/2023

Sch. XLV—Form No. 134

Phulparas DIVISION
Shogardaha SUB-DIVISION

Measurement Book

No. 368/2022-23

Name of Officer 18/3/23

EXECUTIVE ENGINEER

Date of first entry Rural Works Department

Date of last entry Works Division Phulparas

18/03/2023



1st on A/c Bill

Quantity of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constⁿ of Road A CD works from Sahorba Baramethan to Dhabghat. Under M.M.G.S.Y (GEN)					
Length - 1.300 KM					
Name of Agency - Kanhaiya The, Agraria Sangram, Tula Patganj, Thantihon- pur Madhubani, Bihar.					
Agreement No - 25/83/2022-2023					
Date of start - 18/03/2023					
Date of completion - 17/03/2024.					
Rate Below - 9.89% below.					
<u>work done</u>					
① Providing & fixing of Typical M.M.G.S.Y Informatory sign board with logo do - do - complete job.					
					Qty = 2 NOS
<u>21/2</u> 05/04/2023					<u>21/2</u> 05/04/2023

Continuation


ABSTRACT OF COST

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing of Typical MMSY informatory sign board with logo do—do—complete Job					
Qty 2 Nos vide TMB P-1					₹ 21655.00
@ ₹ 10827.50/No =					₹ 21655.00
② Setting out pillars					
(i) Bench Mark pillars					
Qty 2 Nos vide TMB P-2					
@ ₹ 2745.43/No =					₹ 5491.00
(ii) Reference pillars					
Qty 6 Nos vide TMB P-2					
@ ₹ 2745.43/No =					₹ 16473.00
③ Clearing & Grubbing Road land (By Manual means) do—do—complete Job.					
Qty 0.4543 Hec vide TMB P-2					
@ ₹ 59726.13/Hec =					₹ 27134.00
④ Constn of Embankment with Approved material deposited from road way cutting do—do—complete Job.					
Qty 238.54 ³ vide TMB P-3					
@ ₹ 56.42/m ³ =					₹ 13456.00
⑤ Constn of Embankment					

Continuation

Material Statement	
①	E/W $\rightarrow 1927.11 \text{ m}^3$
②	G.S.B $\rightarrow 892.19 \text{ m}^3$ Metal 382.37 m^3 local sand
③	G.R-3 $\rightarrow 446.47 \text{ m}^3$ stone material 88.55 m^3 stone screening
④	PCC M15 $\rightarrow 9.90 \text{ m}^3$ coarse sand 18.57 m^3 Aggregate 113 bags cement
⑤	PCC M20 $\rightarrow 43.85 \text{ m}^3$ coarse sand 84.70 m^3 Aggregate 643 bags cement
 11/10/2013	

