

Manulaya Darshin Tol to 'Bich Tol (mmmsysen)

Schedule XLV-Form No. 134

PHILPARAS

DIVISION

SHOGHADHA

SUB-DIVISION

M.B No - 376/2023-24

MEASUREMENT BOOK

Contractor => ANMOL KUMAR YADAV

प्रमाणित किया जाता है कि इस मापी पुस्तक में मसीन द्वारा ह्यूड्रीन 100 (एक सैन्सिटीव) है, जो आद्यायक और उपासीता कार्य विभाग, कार्य अनुसंधान-सोवारी के नाम से निर्दिष्ट किया जाता है।

AM
6/4/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

3/11/23
06.04.2023

Sch. XLV—Form No. 134

Phulparas DIVISION

Ghoshardiha SUB-DIVISION

Measurement Book

No. 376/2023.24

Name of Officer

AM
6/4/23

EXECUTIVE ENGINEER

Rural Works Department

Date of first entry Works Division Phulparas

Date of last entry 06.04.2023

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work— Constn of Road & CD works from Mahuliya Dakshin Bl To Bich Tal. Under MMGSY (GEN)					
Length— 1.566 km					
Name of Agency— Anand Kumar Yadav, vill— Jathi, PO— Parsahi PS— Khatauna, Dist— Madhubani, Bihar.					

Agreement No— 01/SBD/2023-2024

Date of start— 05/04/2023

Date of completion— 04/04/2024

Rate Below— 13.79% below.

work done

- ① Providing & fixing of Typical MMGSY informatory sign board with logo do—do—complete job.

Qty— 2 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for lead 100M					
Qty 2020.98 m ³ vide TMB P-3					
@ ₹ 181.49/m ³ =					₹ 366788=00
for lead 1000M					
Qty 505.24 m ³ vide TMB P-3					
@ ₹ 244.38/m ³ =					₹ 123471=00
(5) Granular sub-base with well Graded material (By mix in place method)					
for Grading - 1 Material					
do - do - complete					
Job.					
Qty 1156.77 m ³ vide TMB P-4					
@ ₹ 4016.61/m ³ =					₹ 4646294=00
Total ₹ 5214885=00					
Add GST @ 12% (+) ₹ 625786=00					
Add Labour cess @ 1% (+) ₹ 52149=00					
Add Seigniorage fee @ 10% (+) ₹ 72579=00					
Total ₹ 5965399=00					
Less 13.79% below as (+) ₹ 822629=00					
per Agreement Net Total ₹ 5142770=00					
16/05/2023					
16/06/2023					

Continuation