

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज ।**

पत्रांक ...1218

महाराजगंज, दिनांक ...26/6/23

प्रेषक :-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह— सचिव बिहार ग्रामीण पथ विकास एजेन्सी
ग्रामीण कार्य विभाग ,बिहार, पटना

विषय:

R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत व्यय हेतु आवंटन उपलब्ध कराने के संबंध में ।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल महाराजगंज के अधीन R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार भुगतान हेतु रू0- 29,40,883=00(उनतीस लाख चालीस हजार आठ सौ तिरासी) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गए कार्य का भुगतान किया जा सके।

अनु0- यथोक्त ।

विश्वासभाजन

Shah 26/6/23

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

Aky
26/06/2023

From GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of Utilization Certificate up to the month of june2023

Rural Road Maintenance Policy-2018 under MR 3054

1. RWD, Works Division, Maharajganj

S.No.	Name of Scheme	Sanction No. with amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Rural Road Maintenance Policy-2018 under MR 3054			
	Letter No.	Date	Amount	
1	42 WE-	04-06-20	321.29600	Certified that out of Rs. 6571.68368 lacs received till june 2023 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 6393.00962 lacs has been utilized for the purpose of Rural Road Maintenance Policy-2018 under MR 3054 Schemes for which it was sanctioned and the balance of Rs 178.67406 lacs remaining unutilized at the end of the period .
2	64 WE	03-09-20	26.37	
3	77 WE	14-10-20	27.09100	
4	80 WE	05-11-20	243.700	
5	82 WE	13-11-20	418.794	
6	84 WE	26-11-20	101.95	
7	86 WE	11-12-20	401.076	
8	05 WE	12-01-21	556.75256	
9	17 WE	26-02-21	541.18495	
10	20 WE	19-03-21	213.04560	
11	26 WE	15-04-21	37.34449	
12	27 WE	04-05-21	87.13221	
13	30 WE	21-05-21	122.65500	
14	32 WE	28-05-21	33.32400	
15	34 WE	04-06-21	209.64778	
16	36 WE	07-06-21	58.54493	
17	40 WE	14-06-21	108.84119	
18	58 WE	27-10-21	5.26470	
19	02 WE	03-01-22	56.94891	
20	05 WE	25-01-22	148.39890	
21	20 WE	14-03-22	49.27450	
22	43 WE	24-03-22	16.50	
23	44 WE	30-03-22	109.93135	
24	46 WE	13-04-22	299.40405	
25	51 WE	28-04-22	26.35	
26	01 WE	20-05-22	249.58677	
27	03 WE	08-06-22	227.14938	
28	22 WE	08-08-22	193.59758	
29	35 WE	13-10-22	14.28911	
30	44 WE	18-11-22	166.23587	
31	12 WE	03-02-23	201.89116	

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

[Signature]
26-06-23
DAO

R.W.D., Works Division
Maharajganj

[Signature]
26/6/23
Executive Engineer
R.W.D., Works Division
Maharajganj

[Signature]
26/06/2023

OFFICE OF THE EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT, WORKS DIVISION, MAHARAJGANJ

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification and Surface Renewal)

Sl No.	Package No.	Name of Road	Project ID as Per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval Length In Km	Administrative Approval Amount (in Lakh)	Agreement Amount (In Lakh)	Agreement Amount 5 Years Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition on against Work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/22-23 Manarajganj/01	Maharajganj Daramdha B.T. Road - Rainsapur	31406802025	Letter No-1099 Dated-31-03-2021	1.000	57.331	33.58412	8.28810	02MBD/23-24 Dated-05-04-2023	03/09/23	20-06-2023	3399	25	5	0	0	29.40883	Work Completed


1. Signed Hard Copy and Soft Copy (In excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS

DAO
26-06-23
RWD Works Division, Maharajganj

Executive Engineer,
RWD, Works Division, Maharajganj
26/06/2023

File : G:\23060636.Xls. Section No. : 71. Eqn : $Y = 0 * X^2 + 0.926 * X + 90.84$

Name of Customer : Anil Kumar, Name of Work/ Road : Maharajganj Daraundha BT Road to Ramsapur, Lab Job



Ashtu K
23/4/23

Chauhan
23/6/23
AE

Chauhan
23/6/23
AE

Arme of Road - Maharajganj Daraulha BT Road to Ramsapur

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
23/6/23	6:31:0	71	0.1	200	0	2000	1942	G	26.91477	84.46746	Normal
23/6/23	6:31:0	71	0.1	340	10.1	3400	3239	G	26.92358	84.46747	Normal
23/6/23	6:31:23	71	0.1	450	10.1	4500	4257	A	26.9322	84.46736	Speed Breaker
23/6/23	6:32:0	71	0.1	440	10.1	4400	4165	A	26.9407	84.46734	Speed Breaker
23/6/23	6:32:33	71	0.1	400	10.1	4000	3794	G	26.94978	84.46732	Normal
23/6/23	6:33:9	71	0.1	420	0	4200	3980	G	26.95613	84.4679	Normal
23/6/23	6:33:44	71	0.1	390	10.1	3900	3702	G	26.96168	84.46854	Normal
23/6/23	6:34:0	71	0.1	330	10.1	3300	3146	G	26.97087	84.46877	Normal
23/6/23	6:34:19	71	0.1	310	10.1	3100	2961	G	26.9799	84.46887	Normal
23/6/23	6:35:0	71	0.1	410	0	4100	3887	G	26.98255	84.46813	Normal
23/6/23	6:35:30	71	0.06	240	10.1	2400	2313	G	26.98425	84.46754	Normal

Average value of IRI - 3399

23/6/23

23/6/23

23/6/23

$$Y = 0 * X^2 + 0.926 * X + 90.84$$

$$X = 4667$$

$$Y = 4412$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Record measurement

23.04.23

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work	Maharagang Dasraundha				
	BT road at Ramsapur				
Agency	Anil Kumar				
A/G	2/MBD/2023-24				
D.O.W	04.02.23				
So. entry	23.04.23				
	Record entry				
①	Cleaning guttering road land				
	unrolling — all as				
	per TIS and rate of ETC.				
	2x3	30.0	1.50	270 m ²	
	1x1	28.52	1.05	29.946	
	2x5	30.0	1.50	450.0	
	2x5	30.0	1.15	345.00	
	1x1	23.06	1.10	25.366	
	2x3	30.0	1.50	270.0	
	2x2	30.0	1.10	132.0	
	Total = 1522.31 m ²				
	Avg 0.152 leaf				
Admstr	23.04.23				
	23.04.23				

Continuation

1st RA Bill.

10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work. Maharygang Darashe					
BT road at					
ramapur					
Agang Anil Kumar					
Atk 21 MSD 2023-24					
Demo 04.2.23					
Do only: 15.06.23					
(01) clearing grubbing road					
land — all as per					
all as per T/S and					
note of file					

Qty as measured rmb

Pg 1 pl 01 = 0.152 hect

(02) Const of Subgrade —					
earthen shoulder — do —					
$2 \times 3 \times 30.0 \times 1.05 \times 0.3 = 56.7 \text{ m}^3$					
$2 \times 4 \times 30.0 \times 1.10 \times 0.3 = 79.20$					
$2 \times 2 \times 30.0 \times 1.0 \times 0.30 = 36.0$					
$2 \times 3 \times 30.0 \times 0.95 \times 0.25 = 42.75$					
$2 \times 4 \times 30.0 \times 0.9 \times 0.25 = 54.0$					
$2 \times 2 \times 30.0 \times 0.9 \times 0.25 = 27.0$					
$1 \times 1 \times 16.52 \times 1.05 \times 0.2 = 3.469$					
$1 \times 6 \times 30.0 \times 1.10 \times 0.3 = 59.4$					
$2 \times 1 \times 20.05 \times 1.12 \times 0.3 = 11.268$					
$2 \times 4 \times 20.0 \times 1.12 \times 0.3 = 30.64$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2x1	25.98	1.10	0.17	16.80
	2x3	20.02	1.06	0.3	57.24
	Total Qty =				518.37 m ³

(03) Conf² of unreinforced
PCC Pavement m² —
— 6

1x20.02	x 3.75 + 3.88 + 3.9	x 0.16	= 18.45
1x8.49	x 3.9 + 3.75	x 0.16	= 5.20
1x29.94	x 4.05 + 4.0 + 3.75	x 0.16	= 18.84
1x27.35	x 3.75	x 0.16	= 16.41
1x9.27	x 3.75	x 0.16	= 5.56
1x8.47	x 3.75 + 3.1 + 3.15 + 3.75	x 0.16	= 4.66
1x22.68	x 3.75 + 3.5 + 3.6	x 0.16	= 13.61
1x7.70	x 3.75 + 3.2 + 3.42 + 3.75	x 0.16	= 4.35
1x7.48	x 3.75 + 3.0 + 3.6 + 3.75	x 0.16	= 5.13
1x20.02	x 3.75	x 0.16	= 12.01
1x27.92	x 3.75 + 3.33 + 3.21 + 3.18	x 0.16	= 15.05
1x27.38	x 3.18 + 3	x 0.16	= 13.54
1x18.32	x 3.4 + 3.22 + 3.01	x 0.16	= 9.41
1x12.58	x 3.01 + 3.23 + 3.3 + 3.75	x 0.16	= 6.69
1x7.18	x 3.75 + 3.62 + 3.5 + 3.75	x 0.16	= 4.93
1x28.34	x 3.75 + 3.62 + 3.51 + 3.75	x 0.16	= 17.17
1x15.53	x 3.75 + 4.22 + 4.75 + 4.65 + 3.75	x 0.16	= 10.50
1x9.70	x 4.5 + 4.41 + 3.75	x 0.16	= 6.55
1x14.50	x 3.75 + 3.5 + 3.48 + 3.59 + 3.75	x 0.16	= 8.38
1x20.02	x 3.75	x 0.16	= 12.01
1x29.36	x 3.75	x 0.16	= 17.62

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 5.03 x $\frac{3.75+3.48+3.41+3.25}{4}$					$\times 0.16 = 2.90$
1 x 14.76 x $\frac{3.75+4.16+4.56+4.55}{4}$					$\times 0.16 = 10.95$
Total qty =					244.99 m ³
(04) Construction of granular sub base bit					do
qty as measured and recorded					rem pg 2
Sl. No. 02					= 21.96 m ³
(05) P/L/s - Stone aggregate					
WBM cut					do
quantity as measured and recorded					rem pg 3 (4) = 13.40 m ³
(06) P/L/s - Stone aggregate					
WBM cut					do
quantity as measured and recorded					rem pg 05 item 05 = 33.55 m ³
(07) P/A - Prime coat					
SSI					do
qty as measured and recorded					rem pg 6 Sl. 06 = 447.39 m ²
(08) P/A - Seal coat					
SSI					do
qty as measured and recorded					rem pg 7 Sl. 07 = 447.39 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/L valley of canal — 20 mm thick — do — quantity as measured and recorded vemb pg 07 N. No. of = 447.39 m ²					
(10) P/A — back cut — — 20 mm thick — do — quantity as measured and recorded vemb pg 8 Sl. No. 29 = 209062 m ²					
(11) Providing S.D. Be — — 25 mm thick — do —					

Qty as measured and

recorded vemb pg 9

Sl. No. (10) = 52.27 m³

(12) Construction of dry
ben canal — do —

Qty as measured and

recorded vemb pg 3 Sl. No. 2 = 11.67 m³

(13) Gm
As per
15.06.23

15.6.23
AE

Continuation

1st Bid

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(01/30) clearing, grubbing road land — all paper speed 4 m/s if hole qty = 0.15 x net volume pg 10810 @ 59226.13 = 9078					
(02/31) Const. of earthen shoulder and embank — do — qty = 518.37 m ³ vtm Bq 120 unit to 420 m ³ @ 253.56/m ³ = 106495					
(03/32) Const. of granular sub base — GP — do — qty = 21.26 m ³ vtm Bq 120 @ 2671.96/m ³ = 586762					
(04/33) P/Ls — rolling — S.A. — WBM 4.11 — do — qty = 13.40 m ³ vtm Bq 125 @ 5688.95/m ³ = 76232					
(05/34) P/Ls — S.A. — WBM 4.11 — do — qty = 32.55 m ³ vtm Bq 120 @ 5236.11/m ³ = 179026					
(06/35) P/A — prime coat — — SS — do — qty = 447.33 m ² vtm Bq 11 @ 60.11/m ² = 26889					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(7/35) P/A - Jack coal					
- Rm - d					
Qty = 447.33 m ³ rmb					
pg 12 (8) @ 20.45/m ³ = 9148 =					
(8/37) P/U masonry					
(Gable - 20 - do -					
Qty = 447.33 m ³ rmb					
pg 12 (8) @ 262.79/m ³ = 11728 =					
(9/38) P/A - Prime					
Qty - (28) - d					
Qty = 2090.62 m ³ rmb					
pg 13 (10) @ 17.04/m ³ = 35624 =					
(10/39) Provision - SDR					
- d					
Qty = 56.25 m ³ rmb pg 13 (11)					
@ 14287.5/m ³ = 746808 =					
(11/40) Cost of dry lean					
masonry - do -					
Qty = 11.67 m ³ rmb pg 13					
(12) @ 454.3/m ³ = 52682 =					
(12/41) Construction of					
unreinforced - Pce					
parent - m/s - d					
Qty = 244.99 m ³ rmb pg 13 (3)					
put to 240 m ³ @ 8510.09/m ³ = 2042422					
Q/O Total Amount = ₹ 3460365.					

Continuation

[illegible]

Scanned by CamScanner