

Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6 th and final Bill					
Name of work - Construction of road from Hux-Rahija school to Migam Bhyba					
Agency - Arvind Kumar					
Agreement No - SBD-41/2019-20					
Date of commence - 05/11/2019					
Date of completion - 04/8/2020					
Date of Actual completion - 31/01/2020					
Date of entry - 18/11/22					
① Providing and joining benchmark pillars - all complete 506					
Qty into TMB Page 39 = 0.850m					
@ R 1301/1.21/Km = 11059.10					
② clearing and grubbing road land - all complete 506					
Qty into TMB Page 39 = 0.510 Hec					
@ R 49739.47/Hec = 25367.10					
③ Construction of Embankment with 1000m lead - all complete 506					
Further measurement Nil					
6 th Bill					
18/11/22					
6 th					

Continuation

Particulars	Form No. 114 Details of actual measurement				Contents of area
	No.	L	B.	D.	
ABSTRACT OF COST					
① Providing and binning bench mark Pillars - all complete s/b					
Qty vide TMB Page 39 = 0.850 km					
@ Rs 13011.21/km					Rs 11059.00
② Clearing and grubbing road land - all complete s/b					
Qty vide TMB Page 39 = 0.510 Hec					
@ Rs 49739.47/Hec					Rs 25367.00
③ Construction of embankment with 100 m lead - all complete s/b					
Qty vide TMB Page 39 = 534.34 m ³					
@ Rs 192.93/m ³					Rs 103090.00
④ Construction of embankment with 100 m lead - all complete s/b					
Qty vide TMB Page 39 = 1122.48 m ³					
@ Rs 149.47/m ³					Rs 167777.00
⑤ Construction of subgrade - all complete s/b					
Qty vide TMB Page 39 = 1310.832 m ³					
@ Rs 230.69/m ³					Rs 302396.00
⑥ Construction of C/S D - all complete s/b					
Qty vide TMB Page 39 = 568.834 m ³					
@ Rs 1817.41/m ³					Rs 1033805.00

Continuation

Rs 1643494.00

Continuation

Copy 164349400

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
31) S/F ad placing 1+9 SD Bar reinforcement -- all complete job				BF D	4995697rw
Qty side DMB Page 44 =				0.9105MT	
QA 776 44.87/MT				=A	70696rw
32) Providing RCC M15 in sub structure -- all complete job					
Qty side DMB Page 44 =				75.5/43m ³	
CA 5305.93/m ³				=B	400674rw
33) Providing and laying RCC HP3 1000mm dia -- all complete job					
Qty side DMB Page 44 =				15.40 m	
CA 3634.41/m				=A	54516rw
34) Providing and laying RCC pipe HP3 600mm dia -- all complete job					
Qty side DMB Page 44 =				7.50 m	
QA 123 2.19/m				=B	9241rw
35) Providing BTW in CM (1:3) -- all complete job					
Qty side DMB Page 44 =				1.87 m ³	
QA 7563.75/m ³				=B	14144rw
36) Painting two coats including primer coat -- all complete job					
Qty side DMB Page 45 =				66.85 m ²	
CA 1071.90/m ²				=A	7213rw

Continuation

CA 5552181rw

Scanned with CamScanner