

Agreement No-15 (SBD) / 2022-23 12

09M GST (Gen)

1825

39151

SUB-DIVISION

Measurement Book

1514

श्रीमान्

0 BT PCC
 A 8.29 m B 131 m
 12 NT = 8.29 m (0.00829)
 CC = 1.31 m (0.010960)
 Sch. XLV-Form No. 134
 Total 9.60 m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on H/L Bill					
Name of work - Construction of					
Road from chawara					
Ekaraka path to Bishwari					
Asthan Hokers chawara					
Beldariya Tola					
Head - Mr G S Y (General)					
Name of Contractor - Sai Roshan Kumar					
At - Cinema Road					
Chandni Chowk Shikhar					
Agreement No - 15 (SBD) / 2022-2023					

Agreement value					
Construction cost Rs					
5 years maintenance cost Rs					
Total cost Rs					
Date of commencement - 17-02-2022					
Date of completion - 16-11-2022					
Construction of 1000 mm Dia single vent					
Humid pipe culvert at CH. 148 m					
① Right work in excavation					
27 for foundation of structure					
H.W. 2 6.80 1.40 1.50 = 28.56 m ³					
Below pipe 1 4.85 1.50 0.30 = 2.18 m ³					
					30.74 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				A f R	40,53,437 =
$\frac{19}{31}$	Add 1 % Labour cost (1) R				40,537 = 00
$\frac{20}{32}$	Add 12 % GST			R	4,86,412 = 00
$\frac{21}{33}$	S.f vide TMB Page (7) R				89001 = 00
				R	46,69,384 = 00
Less 5.20 % Below as per agreement				(-) R	2,42,808 = 00
				R	44,26,576 = 00
Less Provision Passed Bill vide TMB Page (11)				(-) R	8,00,640 = 00
				R	36,25,936 =

[illegible]