

L033-TO2 TWO MOHADDINPUR VR-40

Schedule XLV-Form No. 134

MR-2022-23

MAHAR

DIVISION

JANDHAR

SUB-DIVISION

MEASUREMENT BOOK-929

प्रमाणित किया जाता है कि इस
मापिपत्र सं - १२९ में चित्र मूद्रित
(कै. सं. (१००) पृष्ठ है। जिस सहायक
आम्रिपत्र जनदाहा के पदनाम से
निर्गत किया जाता है।

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, महाराष्ट्र

29/08/22

Sch. XLV—Form No. 134

MAHAR DIVISION

JANDAHASUB-DIVISION

Measurement Book

No. 929

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
IST ON A/C bill					
NAME OF WORK—	LO33-TD2				
to Mohaddipur					
VR-40					
Agency—	Pashupati Nath Singh				
Agg. No—	14/MBD/2022-23				
Date of starting—	30/7/22				
Date of completion—	29/4/23				
Record entry of—	28/1/23				
1. Clearing and					
stripping road comp					

$$2670 \times 2 \times 1 = 5340 \text{ m}^2$$

$$= .53 \text{ Hec}$$

2. Constt. of Lt. S.B 90-II

$$21.95 \times 1.05 \times 1.75 = 4.03$$

$$1.55 \times 2.25 \times 1.75 = 6.10$$

$$9.44 \times 2.20 \times 1.75 = 3.63$$

$$15.65 \times 2.15 \times 1.75 = 5.88$$

$$12.12 \times 2.73 \times 1.75 = 5.79$$

$$9.45 \times 2.22 \times 1.75 = 3.67$$

$$21.75 \times 1.65 \times 1.75 = 6.28$$

$$17.05 \times 2.45 \times 1.75 = 7.31$$

$$27.65 \times 2.20 \times 1.75 = 10.64$$

$$31.45 \times 2.38 \times 1.75 = 13.09$$

$$10.12 \times 1.85 \times 1.75 = 3.27$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
44.50 x 1.75 x .175					13.63
44.65 x 2.30 x .175					17.97
16.85 x 2.10 x .175					6.19
34.10 x 1.55 x .175					9.24
33.40 x 2.30 x .175					13.44
24.10 x 2.20 x .175					9.27
7.90 x 2.10 x .175					2.90
33.35 x 1.70 x .175					9.92
14.30 x 2.12 x .175					5.30
4.50 x 1.60 x .175					1.26
20.10 x 1.85 x .175					6.51
20.15 x 2.20 x .175					7.75
7.50 x 2.10 x .175					2.75

15.50 x 1.65 x .175					4.47
15.10 x 2.20 x .175					5.91
11.10 x 1.75 x .175					3.39
11.40 x 2.60 x .175					5.18
11.50 x 2.30 x .175					4.67
5.10 x 1.75 x .175					1.56
8.40 x 2.20 x .175					3.23
8.20 x 2.65 x .175					3.80
18.15 x 1.30 x .175					4.17
12.40 x 1.60 x .175					3.47
8.20 x 1.40 x .175					2
4.15 x 1.75 x .175					1.27
7.40 x 2.50 x .175					3.23
4.40 x 2.35 x .175					1.80

Continuation

RECORD ENTERED -		
PLV W. B. M 98 - II		
11.25	x 2.75	x .075 @ = 2.32 ✓
8.55	x 1.90	x .075 @ = 1.21 ✓
6.25	x 2.75	x .075 @ = 1.28 ✓
16.15	x 2.70	x .075 @ = 3.27 ✓
12.50	x 2.80	x .075 @ = 2.62 ✓
20.90	x 2.00	x .075 @ = 3.13 ✓
15.30	x 2.90	x .075 @ = 3.32 ✓
5.65	x 2.25	x .075 @ = 1.95 ✓
21.10	x 2.75	x .075 @ = 4.35 ✓
21.20	x 2.25	x .075 @ = 3.57 ✓
8.40	x 2.80	x .075 @ = 1.76 ✓
16.55	x 3.10	x .075 @ = 3.84 ✓

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16.10 x 1.85 x .075					2.23
31.00 x 2.10 x .075					4.88
22.30 x 2.00 x .075					3.34
16.10 x 2.25 x .075					2.71
9.90 x 2.90 x .075					2.15
14.80 x 3.00 x .075					3.33
10.30 x 2.25 x .075					4.13
25.20 x 2.80 x .075					5.29
22.70 x 1.45 x .075					2.46
2.45 x 2.35 x .075					.43
10.30 x 2.40 x .075					1.85
16.30 x 2.50 x .075					3.05

13 x 3.10 x .075					3.02
10.20 x 2.50 x .075					1.91
22.70 x 2.00 x .075					3.40
17.90 x 2.84 x .075					3.81
28.60 x 2.40 x .075					5.14
32.40 x 2.75 x .075					6.68
11.15 x 2.20 x .075					4.93
45.30 x 2.20 x .075					7.47
45.10 x 2.40 x .075					8.11
17.60 x 2.50 x .075					3.30
34.80 x 1.85 x .075					4.82
					<u>121.56 M³</u>

Continuation

Abstract of cost

1. Clearing and grubbing
ing road 20 m
by side T.M.B.P-1
= 53 HEC
@ Rs. 59705 = 18/HEC Rs. 31649.
2. Const. of U.S.B 90-II
by side T.M.B.P-3
= 224.53 m³
@ Rs. 2517 = 55/m³ Rs. 565266.
3. PU w. B.M 90-II
by side T.M.B.P-4
= 121.56 m³
@ Rs. 4543 = 26/m³ Rs. 552279.

1149189

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. PIV W. B. M. 80-TII					
Qty. CIPR T.M. B.P. - 6					
= 184.28 m ³					
@ RS. 4151 = 74/m ³ RS. 765083.					
5. PIV W. B. M. 80-TII					
Qty. CIPR T.M. B.P. - 7					
= 29.42 m ³					
@ RS. 4151 = 74/m ³ RS. 122144.					
6. CEMENT CONCRETE PAVEMENT.					
Qty. CIPR T.M. B.P. - 7					
= 300 m ³					
@ RS. 7821 = 0.5/m ³ RS. 2346309. C					
7. PRIMER COAT					
Qty. CIPR T.M. B.P. - 8					
= 2457.86 m ²					
@ RS. 53 = 23/m ² RS. 130789.					
8. TACK COAT					
Qty. CIPR T.M. B.P. - 8					
= 2457.86 m ²					
@ RS. 17 = 77/m ² RS. 43662.					
9. PATCH WORK OVER					
W. B. M. 45-TII					
Qty. CIPR T.M. B.P. - 8					
= 2457.86 m ²					
@ RS. 249 = 23/m ² RS. 612373.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10. TACK COAT					
Citywide T.M.B.P.-9					
= 8137.50m ²					
@RS. 14 = 61/m ² = RS. 118809.					
11. S.D.B.C.					
Citywide T.M.B.P.-9					
= 203.44m ³					
@RS. 13111 = 19/m ³ = RS. 2667340.					
12. ROAD MARKING					
with hot applied					
Citywide T.M.B.P.-10					
= 534m ²					
@RS. 771 = 73/m ² = RS. 412104.					
13. CONST. OF SUBGRADE					
and earth on shoulder					
Citywide T.M.B.P.-15					
= 10 TTM ³					
@RS. 244 = 20/m ³ = RS. 263003.					
14. KILOMETER STONE					
Citywide T.M.B.P.-15					
(i) K.M. STONE					
= 4 NO.					
@RS. 2665 = 18/each = RS. 10661.00					
(ii) 200M STONE					
= 10 NO.					
@RS. 743 = 03/each = RS. 7430.					
15. DIRECTION AND PLACE IDENTIFICATION SIGNS.					

Continuation

8648936

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty wide T.M.B.P.-16					
= 1.92 m ²					
QMS 13187 = 26/m ² Rs 25320.00					
16. Retro reflectorised traffic signs					
Qty wide T.M.B.P.-16					
(i) 600mm equilateral triangle					
= 10 Nos					
QMS 3849 = 05/each Rs 38491.00					
(ii) 600mm circular					
= 8 Nos					
QMS 3886 = 20/each Rs 31090.00					
(iii) 600x450mm rectangular					
= 10 Nos					
QMS 3757 = 98/each Rs 37580.00					
17. Planting of tree and their					
Qty wide T.M.B.P.-16					
= 205 Nos					
QMS 1088 = 73/each Rs 223190.00					
18. P.V. and F. 'LOGO' of main project					
Qty wide T.M.B.P.-16					
= 4 Nos					
QMS 10572 = 75/each Rs 42291.00					
Continuation					Rs 9046938.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19. B/F - AS 9046938.					
20. B.M in C.M (1:3) in					
Paraper					
After wide T.M.B.P-16					
= 11.52 m ³					
@ RS. 5732.32/m ³ - AS 66036.00					
20. Plaster with C.M (1:4)					
After wide T.M.B.P-16					
Limit 8044					
= 90.24 m ² 144982					
@ RS 179 = 19/m ² - AS 16224.00					
21. Painting two coat					
on new surface					
After wide T.M.B.P-17					
= 234.24 m ²					
@ RS 110 = 27/m ² - AS 25830.00					
9153302 - AS 9155028.00					
Add 12% LT. S.T - AS 1098603.00					
Add 1% Labourer - AS 91550.00					
Add 1% Signifier - AS 91550.00					
RS. 10436731.00					
Less 5.98% below 10434764.00					
as per 623977.00					
9810765.00 - AS 9812614.00					
work has been completed					
as per SP					
15/5/23 27/4/23					
item NO. 17 planting of trees					
their one year maintenance					
after pay continuation					
shall be paid after 1 year & counted					
main formed trees					
27/4/23					