

Nfo- 1047 East-Radio to Hypers MB- 946

Schedule XLY-Form No. 134

Agreement. 11 MB/22-23

MAH NAR

DIVISION

RAGHOPUR

SUB-DIVISION

946

MEASUREMENT BOOK

प्रमाणित किया जाता है
कि इस मापीयुक्त संख्या 946 में
यह मुद्रित एक ही प्रकृति में है
अभिज्ञान संख्या 946 के पदनाम के निर्माण
किया जाता है

31/12/22
Executive Engineer
R.W.D. Work Division
Mahar

Sch. XLV—Form No. 134

Mahar DIVISION
Raghopur SUB-DIVISION

Measurement Book

No. 946

Name of Officer _____

Date of first entry _____

Date of last entry _____

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1X	30mX	2.1X	.075	4.725m ²
	1X	8mX	2.1X	.075	1.26m ²
	1X	30mX	2.6X	.075	5.85m ²
	1X	7mX	2.6X	.075	1.365m ²
	1X	26.6X	2.5X	.075	4.987m ²
	1X	10.7X	2.9X	.075	2.327m ²
	1X	30mX	3.75X	.075	8.437m ²
	1X	5mX	3.75X	.075	1.406m ²
					43.603m ²

Item (3) Area of unpaved Cent

Concrete Pavement do do

1X5	3mX	3.75X	0.160	90m ³
1X	10mX	3.75+3.9	0.160	6.12m ³

1X	20mX	$\frac{3.9+3.75}{2}$	0.160	12.24m ³
10X	30mX	3.75X	0.160	180m ³
1X	10mX	$\frac{3.75+4.1}{2}$	0.160	6.28m ³
1X	20mX	$\frac{4.1+3.75}{2}$	0.160	12.56m ³
5X	30mX	3.75X	0.160	90.00m ³
1X	10mX	$\frac{3.75+3.9}{2}$	0.160	6.12m ³
1X	20mX	$\frac{3.9+3.75}{2}$	0.160	12.24m ³
10X	30mX	3.75X	0.160	180m ³
1X	10mX	$\frac{3.75+3.8}{2}$	0.160	6.04m ³
1X	20mX	$\frac{3.8+3.75}{2}$	0.160	12.08m ³
9X	30mX	3.75X	0.160	162m ³
1X	10mX	3.75X	0.160	6.00m ³
				781.68m ³

J. S. P. R. S. D.

19/12/23

Rajesh

19/12/23

K. R. W. D.

Continuation

Abstract of cost

3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1 Clear on ground					
① road					
Qty per m ² (1)					
0.26 hect					
② 59705 = 18					
Per hect					15523-00
Item 2 1/2 B.M. G.I.					
③ do					
Qty per m ² (2)					
43.5024					
④ 3598 = 46 1/4					156904-00
Item 3 1/2 B.M. G.I.					
④ concrete base m ²					
do					
Qty per m ² (2)					
791.504					
⑤ 7374 = 17 1/4					5764241-00
					593668-00
Add 12.1. GST				(+)	712400-00
Add 1.1. 6600				(+)	59367-00
Segone				(+)	45000-00
				(+)	6753435-00
less 17.91%				(-)	1209540-00
					5543895-
19.3.23					
J. & P. R. O.					
Regd. pers					
19/3/23					
A. E. R. O.					
C. & P.					
22/03/23					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
① N.B.m Gr III 27.68 x 1.24 = 33.4924					
stone set 7.70 m ³					
(11) P.C.C. 718.644					
Coarse sand 323.304					
Structure 646.774					
<u>Arm</u>					
215123					
20122					

<u>Memo of Payment</u>					
Total	-	70,00,000	=	ru.	
Cost pre bill	-	55,43,895	=		
Rest Amt	-	14,56,105	=	ru	
S.D 5%	-	728,05	=	ru	
GST 2%	-	29,122	=	ru	
I.T 2%	-	29,122	=	ru	
L. (w) 1%	-	14,561	=	ru	
Royalty	-	50,000	=	ru	
S. Fee	-	20,000	=	ru	
by Cms	-	12,40,495	=	ru	
passed for	-	14,56,105	=	ru	
- Lakh fifty six thousand five hundred and five only.					

Continuation

Executive Engineer
B.W.D. Work Division
Mahar

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(I) Name of work					
Repairing road					
1047 East Rashtapur to Hajipurwa					
under NCC incentive policy in					
Rashtapur Block					
(II) Name of Agency-					
Adhunik Infra					
associate Pvt Ltd. Charkya Colony					
Hajipur.					
(III) Agreement N.					
11M/BD/22-23					
(IV) Date of starting					
11.11.22					
Date of completion					
5.5.23					
(V) Actual Date of completion					
2.5.23					
Details of measurement					
NI					
15/6/23					
J.E/RWD					
Rashtapur					
completed					
15/6/23					
A.E/RWD					