

GTSNY, Constn of Road Mahuagrain to.

Naika Tola

Schedule XLV Form No. 134.

Ag. No:- 42-SBD/18-19

Sherghati

DIVISION

Barachatti

SUB-DIVISION

Agency:- Anil Kumar Singh

Measurement Book

MB no- 1006

Sch. XLV-Form No. 134

13

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
from Mahugaito Nalika talu					
Agency:- Amil Kumar Singh.					
Agreement No - 42/820/70 18-19					
Date of start - 9.10.18					
Date of completion - 8.7.19					
Actual date of completion - 14.6.19					
Date of measurement:- 15/7/20.					
1) Restoration of main cut					
1x 25.00 x 1.20 x 30 =					9.00 m ³
1x 30.00 x 1.10 x 30 =					9.90 m ³
2x 20.00 x 1.20 x 30 =					14.40 m ³
2x 15.00 x 1.20 x 30 =					9.90 m ³
1x 20.00 x 1.00 x 30 =					6.00 m ³
					49.20 m ³
					limited - 48.60 m ³
2) Maintenance of shoulder (Kilg)					
2x 15.00 x 1.20 =					36.00 m ³
1x 30.00 x 1.10 =					33.00 m ³
2x 20.00 x 1.20 =					48.00 m ³
2x 30.00 x 1.10 =					66.00 m ³
1x 25.00 x 1.20 =					30.00 m ³
1x 15.00 x 1.10 =					16.50 m ³
2x 20.00 x 1.20 =					48.00 m ³
					277.50 m ³
					limited - 270.00 m ³

Continuation

2nd Year Maintenance bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from					
raebagan to Nau'ka tola					
Agency - Anil Kr Singh					
Agreement No. - 4250D/2018-19					
Date of start - 09.10.2018					
Date of completion - 08.07.2019					
Actual date of completion - 14.6.2019					
Date of measurement - 20.10.2021					
1. Restoration of rain cuts etc..... all					
complete job.					
	01	20.0	1.10	0.30	$6.60 m^3$
	02	15.0	1.20	0.30	$10.80 m^3$
	02	10.0	1.00	0.30	$6.0 m^3$
	02	25.0	1.10	0.30	$16.50 m^3$
	03	18.0	1.15	0.30	$18.63 m^3$
					$58.53 m^3$
					Limit - $58.32 m^3$
2. Maintenance of earthen shoulder etc... all					
complete job.					
	04	12.00	1.10		$52.8 m^2$
	02	30.0	1.20		$72.0 m^2$
	04	25.0	1.00		$100.0 m^2$
	03	15.0	1.10		$49.5 m^2$
	02	20.0	1.20		$48.0 m^2$
					$322.30 m^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Maintenance of road sign etc... all complete job.			1.20 km		
4. Maintenance of 200mtr sign and km stone etc... all complete job			1.20 km		
				1000 20.10.2011 JE.	
Mat'n'l statement					
1) Earthwork — 82.49 m ³				1000 20.10.2011 JE.	
Abstract of cost					
1/1 Restoration of rain cuts etc etc					
W'de PMB item no 1 Page (16)					
					58.32 m ² @ 361.86/m ² = 21104/-
2/2 Maintenance of earthen shoulder					
etc etc W'de PMB item no 2 Page (16)					
					322.30 m ² @ 54.81/m ² = 17665/-
3/8 Maintenance of road sign etc etc					
W'de TMB item (2) Page (17)					
					1.20 km @ 1034.49/km = 1241/-
4/9 Maintenance of 200mtr and 1km stone					
etc etc W'de PMB item no 4 Page (17)					
					1.20 km @ 693.96/km = 833/-
					40843/-
					4084/-
					36759/-
				1000 20.10.2011 JE.	

Continuation

3rd Year Maintenance B'11

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Mehugain to Maikga Tola					
Agency Name - Anil K. Singh, Tilaiyala, Barachatti, Gaya					
Agreement No - 42SED/2018-19					
Date of start - 09.10.2018					
Date of completion - 14.06.2019					
Date of measurement - 10.10.2022					
Measurement					
1. Restoration of rain cuts etc..... all complete job.					
	02x	16.0x	1.15x	0.300 = 11.04m ³	
	04x	15.0x	1.10x	0.300 = 19.80m ³	
	06x	10.0x	1.25x	0.300 = 22.50m ³	
	03x	12.0x	1.05x	0.300 = 11.34m ³	
	01x	17.0x	1.10x	0.300 = 5.61m ³	
				70.29m ³	
				Limit - 68.04m ³	
2. Maintenance of earthen shoulders etc..... all complete job.					
	06x	16.0x	1.20	= 115.20m ²	
	04x	20.0x	1.05	= 84.00m ²	
	05x	22.0x	1.10	= 121.00m ²	
	02x	18.0x	1.00	= 36.0m ²	
	01x	20.0x	1.05	= 21.0m ²	
				377.20m ²	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Maintenance of 200 mtr and km stone etc.....			all complete job		
			1.20 km		
			10.10.2011		slucys
			JE		10.10.2011
					A.F

Material statement

1. Pathwork - 96.33 m³

			10.10.2011		slucys
			JE		20.10.2011
					A.F

Abstract of cost

1/1 Restoration of rain cuss etc

City vide TMB item no (1) P-19

$$68.04 \text{ m}^3 @ 361.86/\text{m}^3 - 24621/-$$

2/2 Maintenance of other shoulder

etc City vide TMB item no (2) P-19

$$377.20 \text{ m}^3 @ 54.81/\text{m}^3 - 20674/-$$

3/9 Maintenance of 200 mtr and km

stone etc City vide TMB item no 1

Page (20)

$$1.20 \text{ km} @ 693.96/\text{km} - 833/-$$

$$\text{Below 10\% as per agreement } 46128/-$$

$$4613/-$$

$$41515/-$$

slucys
10.10.2011

Continuation

~~10.10.2011~~
JE

A.F