

M/s Aditya Construction
Agreement No- 07 (SBD)/2021-22

70227 दमगुड?

70227 दमगुड? 70227 दमगुड?

Schedule XLY-Form No. 134

अदित्या

DIVISION

249/51

SUB-DIVISION

Measurement Book

1475

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Constn and Maint.					
of Road & CD Work from					
Harijan Samudayik Bhawan					
To 2 to Belkhandi					
Under Head MM & S (Gen)					
Agency - M/S Aditya Construction					
At + P.O - Sarva, P.S - Barabigha					
Distt - Sheikhpura (Bihar)					
Agreement No - 07 (S&D) / 2021-22					
Agreement value					
Constn Cost - Rs. 6189103.00					
Maint - Cost - Rs. 499821.00					
Total Cost - Rs. 6688924.00					
Date of Commencement: 15-06-2021					
Date of Completion: 14-03-2021					
Actual Date of Completion: 5-03-2022					
Date of Entry: 17-2-2023					
Further Measurement - Nil					
17-2-2023					
RE ABSTRACT OF COST					
(1) Working Bench mark Pillar item					
in VTM B					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.A. Rs 5644137 = 00 ✓					
Less @ 11.58% below (-) Rs. 653591 = 10 ✓ as per agreement					
Rs. 4990546 = 20					
Less Previous Payment (-) Rs 3958774 = 20 ✓ Vide No. 46-01 dt. 9.12.2022					
T.M-3 Page (18) Rs 1031772 = 20					
Am 17.12.2023					
21.02.2023					
AE					
CLP					
17.02.2023					
AE					
CLP					
17.02.2023					
AE					
CLP					

मांगी मांगूर है। क्रिया अव्य प्रकार का
विभियदावा का मांग नहीं रहे।

~~C. Blom~~
~~7.02.23~~

Certify that All item work
is done as per technical
specification & work completed

on date. 5.03-2022

~~At~~ Road 5% Maintenance of
Road started from
date: 6-03-2022