

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- cerwdgogri@gmail.com

पत्रांक 353(312) का0प्र0गोगरी, दिनांक 28/02/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 50,67,147=00 (पचास लाख सड़सठ हजार एक सौ सैतालीस) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

YK
01/04/23

Humar

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

28/2/23
01/02/23

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the 01 March . 2023
RWD, Works Divisio, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment I. Letter No12, Date -03.02.23	Rs. 1512.55447 Lakh Rs. 25.45302 Lakh	Certified that out of Rs. 2652.83110 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 2652.83110 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Laes remaining unutilized at the end of the period under report.
		Total :-	Rs.- 2652.83110 Lakh	


1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works


 01/03/23
 D.A.O.
 RWD Works, Division, Gogri


 01/03/23
 Executive Engineer
 RWD Works, Division, Gogri


 01/03/23

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21/ Gogri/01	Timtha Karzi Panchayat me G.N Bandh MMGSY Road to Sharma Tola	29461033489	LI No. - 1098 Dated 31.03.2021	0.350	12.42000	9.03981	3.04894	01MBD /2022-23 13.05.2022	12.02.2023	07.02.2023	3237.500	25.00	5.01	5.90828	5.71102	0.63205	
2	RM/KH/GO G/21/0002	Maheshkhunt Banni RED Road to G.N Bandh Near House of Ram Sozarth Sah	29461033237	LI No. - 1098 Dated 31.03.2021	0.570	33.56000	24.741397	4.19657	15 MBD /2021-22 16.11.2021	15.08.2022	10.07.2022	3163.00	25.06	5.02	21.04776	21.04776	2.36581	
3	RM/KH/GO G/21/0003	Nirpur FMGSY Road to Podaachak	29461032774	LI No. - 1098 Dated 31.03.2021	0.900	39.78000	27.06247	7.82066	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going	3757.889	25.70	5.05	0.00000	0.00000	26.94351	
4	RM/KH/GO G/21/0003	Daroga Singh House to Lalpur Bajra gwalli Sahan	29461032244	LI No. - 1098 Dated 31.03.2021	0.650	31.09000	21.48865	5.64746	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going		25.54	5.06	0.00000	0.00000	20.73010	

50.67147

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


 Akmal
 Executive Engineer
 RWRD Works Division,
 Gogri
 01/03/23
 01/03/23

MR-3054 (New)

M.B.No-560

22-23

Daroga Singh House to Lalpur

Shedule XLV Form No. 134.

Bajrangbali Asthan

U.H.S. S.M.A.

DIVISION

3rd U.H.S. S.M.A.

SUB-DIVISION

Measurement Book

Mukesh Kumar Singh

प्रमाणित किया जाता है कि इस
मापी पुरत में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिसमें
सम्बन्धित अभिलेख, गणनीय कार्य विभाग,
कार्य और प्रमोशन, चौधम का निर्गत
किया जाता है।

Kumar
17/5/2022
Executive Engineer
R.W.D. Works Div.
Gogri
Basker
17-5-22

Sch. XLV - Form No. 134

प्रमोशन गोगरी DIVISION
अपर प्रमोशन चौधम SUB-DIVISION

Measurement Book

560

No.

Name of Officer

Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	M/R road of Damga Singh				
	Hous to talpur Baljarsingh Asthan				
Name of Agency:-	mukesh kumar singh				
Agreement NO:-	14 MB/2021-22				
Date of start:-	12-10-2021				
Date of completion:-	11-08-2022				
Received measurement:-					

① cleaning and grubbing road				
land by manual means including				
uprooting wild vegetation etc.				
2x4x30.00x1.00	=	240m ²	✓	
2x5x30.00x1.00	=	300m ²	✓	
2x3x30.00x1.00	=	180m ²	✓	
2x2x30.00x1.00	=	120m ²	✓	
2x3x30.00x1.00	=	180m ²	✓	
2x2x30.00x1.00	=	120m ²	✓	
2x2x30.00x1.00	=	120m ²	✓	
2x1x5.00x1.00	=	10m ²	✓	
		1270m ²	✓	
		= 0.120 Hect.		

② Porting and fixing logo of panch				
Excavation for drainage				
Soil using manual means for				1 Nos

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
① Clearing and grubbing sand land do-do.				
Area vide T.M.B. 1 -			0.120 Hect	
@ Rs. 53879 = 81/Hect				Rs. 6465 =
② Providing and putting logo of project - informitory sign board.				
Nes vide T.M.B. 1 -			1 Nos.	
Nes vide T.M.B. 13 -			3 Nos.	
			4 Nos.	
@ Rs. 9357 = 60/Nos.				Rs. 37430 =
③ Excavation for road way in soil using manual means.				
Qty vide T.M.B. 2 -			134.22 m ³	
@ Rs. 75 = 61/m ³				Rs. 10163 =
④ Construction of embankment with approved material do-do.				
Qty vide T.M.B. 2 -			80.69 m ³	
@ Rs. 46 = 17/m ³				Rs. 3723 =
⑤ Construction of granular sub base by providing well graded material				
Qty vide T.M.B. 4 -			109.50 m ³	
@ Rs. 1876 = 79/m ³				Rs. 205518 =

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
⑥/⑥. WBM Gr-II previously laying sprinkling & compaction.				
Area vide T.M.B.S-6 -				57.984 m ²
@ Rs 3224 = 65/m ²				Rs. 193427 =
⑦/⑦ do BM Gr-III, Brownly laying do do.				
Area vide T.M.B.S-7 -				65.474 m ²
@ Rs 3026 = 91/m ²				Rs. 198184 =
⑧/⑧ Providing and applying prime coat with bitumen emulsion.				
Area vide T.M.B.S-8 -				873.016 m ²
@ Rs. 48 = 81/m ²				Rs. 42612 =
⑨/⑨ Providing and applying tack coat with bitumen emulsion.				
Rq. do do -				
Area vide T.M.B.S-8 -				873.016 m ²
@ Rs 16 = 43/m ²				Rs. 14343 =
⑩/⑩ Providing, laying and rolling of chese graded pozzity surfacing material of 20 mm min.				
Area vide T.M.B.S-9 -				873.016 m ²
@ Rs. 211 = 48/m ²				Rs. 184625 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Providing and applying tarpaulin do do do					
Area vide T.M.B. 9 -	2352				366 m ²
@ Rs. 16 = 43/m ²					Rs. 38049 =
(12) Providing & applying laying SDBC do do do					
Rty vide T.M.B. 10 -	58.80				9 m ³
@ Rs. 10936 = 01/m ³					Rs. 643136 =
(13) Construction of Subgrade and earthy shoulder					
Qty vide T.M.B. 11 -	730420				m ³
@ Rs. 192 = 10/m ³					Rs. 140352 =
(14) i) KM Stone.					
Nos vide T.M.B. 11 -	2 Nos.				
@ Rs. 2133 = 16/Nos					Rs. 4266 =
ii) 500 M Stone					
Nos vide T.M.B. 11 -	3 Nos.				
@ Rs. 625 = 88/Nos					Rs. 1877 =
(15) Direction and Place Identification Sign board					
Area vide T.M.B. 11 -	1.92				0 m ²
@ Rs. 12247 = 61/m ²					Rs. 23515 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) (i) 600 mm equilateral triangle					
Nos vide T.M.B.P. 11 - 2 Nos.					
@ Rs. 3456 = 68 / Nos.					Rs. 6913 =
ii) 600 mm circular,					
Nos vide T.M.B.P. 11 - 4 Nos.					
@ Rs. 3723 = 86 / Nos.					Rs. 14895 =
iii) 600 x 450 mm rectangular,					
Nos vide T.M.B.P. 11 - 6 Nos.					
@ Rs. 3592 = 22 / Nos.					Rs. 21553 =
iv) Thermo plastic paint					
Area vide T.M.B.P. 11 - 6 sq.					
@ Rs. 727 = 98 / sq.					Rs. 4332 =
IVb) Road strips					
Nos vide T.M.B.P. 11 - 20 Nos.					
@ Rs. 223 = 24 / Nos.					Rs. 4464 =
(17) Reinforced cement concrete					
M15 concrete Boundary pillars					
Nos vide T.M.B.P. 12 - 8 Nos.					
@ Rs. 529 = 94 / Nos.					Rs. 4239 =
(18) Planting of tree					
and their maintenance					
for one year.					
Nos vide T.M.B.P. 12 - 33 Nos.					
@ Rs. 855 = 50 / Nos.					Rs. 28231 =

1832912

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
66/69 Road Marking with hot appli - - - do - do				1832912 =
Area vide T.M.B. - 12 -			131.04 m	93857 =
@ Rs. 721 = 98/m				Rs. 94579 =
			1926769 =	1927491 =
Add 12% G.S.T			231217 =	231298 =
Add 1% L.C			192681 =	19275 =
			2177249 =	2178064 =
Add Sagittarius fees. vide T.M.B. - 19			20346 =	20366 =
			2197615 =	2198430 =
			2197615 =	2198430 =
Less: 5.67% as per below agent 1 -				124657 =
			124605 =	2078779 =
			2078779 =	2078779 =

24.02.23
JEJ. Mani
24/02/23
A.F.cap
Murali
28/2/2023
et

Construction of the Road from Daroga Singh House to Lalpur Bajrangwali Sthan, Contractor-Mukesh Kumar Singh

Project ID-29461032244
Date

No.	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI, CATEGORY mm/km ROAD	Latitude, longitude	Event	Y = 0 * X ^ 2 + 0.889 * X + 228.2
22/21/23	14:38:23	42	0.1	390	10.1	3900	25.54425	86.6565 Normal	X = 3548
22/21/23	14:39:34	42	0.1	320	10.1	3200	25.54444	86.65544 Speed Brei	Y = 3382
22/21/23	14:39:34	42	0.1	410	10.1	4100	25.54458	86.65449 Normal	
22/21/23	14:40:09	42	0.1	390	20.2	3900	25.54464	86.6535 Normal	
22/21/23	14:40:09	42	0.1	410	10.1	4100	25.54447	86.65266 Curve	(R) RURAL ROAD
22/21/23	14:40:45	42	0.1	420	10.1	4200	25.54427	86.65184 Curve	Good
22/21/23	14:41:0	42	0.031	110	30.3	3548	25.54417	86.65155 Normal	Average Poor
				Total IRI					
				Average IRI					

JE 22/24.02.23

AE 22/24.02.23

Executive Engineer
Rural Works Department
Works Division, Gogri

Mukesh Kumar Singh

House to Lalpur Bajrangwali Sthan


29461032244

22-02-2023

22

Test Date :	22-02-2023	Road Name :	House to Lalpur Bajrangwali Sthan			
Machine No :	403	Road Type :	(R) RURAL ROAD			
Start S No :	0.001114	Side :			Interval	
Start E No :	0.650114	UV Range :	2073	To	5000	1000
Weather :	Normal	Dist Range :	0	To	0.8	0.1
Start Location :		Equation :	$Y = 0 \cdot X^2 + 0.889 \cdot X + 226$			
End Location :						

File : C:\Users\ceerwd\Desktop\Daroga Singh House to Lalpur Bajrangwali Sthan.Xls, Section No. : 42, Name of Customer : Mukesh Kumar Singh, Name of Work/ Road : Daroga Singh House to Lalpur Bajrangwali Sthan



24.02.23
JE

24/02/23
A-E

28/2/2023
EF