

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- cerwdgogri@gmail.com

पत्रांक 353(312) का0प्र0गोगरी, दिनांक 28/02/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 50,67,147=00 (पचास लाख सड़सठ हजार एक सौ सैतालीस) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वास्तभाजन

YK
01/04/23

Handwritten signature

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

28/2/23
01/04/23

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the 01 March . 2023
RWD, Works Divisio, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment I. Letter No12, Date -03.02.23	Rs. 1512.55447 Lakh Rs. 25.45302 Lakh	Certified that out of Rs. 2652.83110 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 2652.83110 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Laes remaining unutilized at the end of the period under report.
		Total :-	Rs.- 2652.83110 Lakh	


1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works


 01/03/23
 D.A.O.
 RWD Works, Division, Gogri


 01/03/23
 Executive Engineer
 RWD Works, Division, Gogri


 01/03/23

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21/Gogri/01	Timtha Karzi Panchayat me G.N Bandh MMGSY Road to Sharma Tola	29461033489	LI No. - 1098 Dated 31.03.2021	0.350	12.42000	9.03981	3.04894	01MBD /2022-23 13.05.2022	12.02.2023	07.02.2023	3237.500	25.00	5.01	5.90828	5.71102	0.63205	
2	RM/KH/GO G/21/0002	Maheshkhunt Banni RED Road to G.N Bandh Near House of Ram Sozarth Sah	29461033237	LI No. - 1098 Dated 31.03.2021	0.570	35.56000	24.741397	4.19657	15 MBD /2021-22 16.11.2021	15.08.2022	10.07.2022	3163.00	25.06	5.02	21.04776	21.04776	2.36581	
3	RM/KH/GO G/21/0003	Nirpur FMGSY Road to Podaachak	29461032774	LI No. - 1098 Dated 31.03.2021	0.900	39.78000	27.06247	7.82066	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going	3757.889	25.70	5.05	0.00000	0.00000	26.94351	
4	RM/KH/GO G/21/0003	Daroga Singh House to Lalpur Bajra gwalli Sahua	29461032244	LI No. - 1098 Dated 31.03.2021	0.650	31.09000	21.48865	5.64746	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going		25.54	5.06	0.00000	0.00000	20.73010	

50.67147

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.



 Executive Engineer,

 RWD Works Division,

 Gogri

 01/03/23

 01/03/23

MR-34

New

M.B.No - 517

Mañesh Khut Banni R.E.d.Road se G.N.
Shedule XLV Form No. 134.

Bandh Romso Garath Sah ke Ghar Tak

Division, Garath

DIVISION

Sub Division, Garath

SUB-DIVISION

Measurement Book

पिपलानव-द्वे ३५१२

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
पुस्तक - 100 (रकबा) पन्ने हैं जिसे
श्री रमेश कुमार सतग. सहायक
अभियंता. ग्रामीण कार्य विभाग
कांच अवर प्रमंडल. गोगरी
निर्गत किया जाता है।

Executive Engineer
R.W.D. Works Div.
Gogri
19-11-21

Sch. XLV - Form No. 134

प्रमंडल. गोगरी DIVISION
अवर प्रमंडल. गोगरी SUB-DIVISION

Measurement Book

No. 517

Name of Officer _____

Date of first entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Maintenance of road from Maheshkhunt Banni Red Road to GN Bandh Ramsagarath Sah Ke Ghar Tak.					
Name of Agency:- Bidhan Chandra Kumar					
Agreement No:- 15 MBD/2021-2022.					
Date of Start of Work:- 16.11.2021					
Date of Completion:- 15.08.2022.					

①② Providing and fixing logo of typical MNCity Informative signboard with logo as per MORD Specification do—do—

— 2 Nos. ✓

③ Cleaning and scrubbing road land by manual means including uprooting wild vegetation, grass, bushes, etc. all complete.

$$2 \times 7 \times 30.00 \times 1.00 = 420 \text{ m}^2$$

$$2 \times 8 \times 30.00 \times 1.00 = 480 \text{ m}^2$$

$$2 \times 1 \times 15.00 \times 1.00 = 30 \text{ m}^2$$

$$= 930 \text{ m}^2 = 0.093 \text{ Hect.} ✓$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maintenance of road					
From Mahabikshant Bazaar to E. O. 2nd					
Barilli Pansagarath					
Name of agency - Sri Vidhan Chaudhary					
Agreement No - 15 M.B.D / 2021-2022					
Date of commencement of work - 16.11.21					
stipulated date of completion of work - 15.9.22					
① Providing and fixing of logo					
2 typical M.M.G.S. x interlocking					
sign with logo do do					
all camp					
No. vide T.M.B.P. (2) - 2 Nos					
4 Nos					
@ Rs 9361 = 4/1 Nos					
Rs 37446 = 10					
② Clearing and grubbing from					
land by manual means including					
uprooting and wild vegetation					
do do do do do					
Area - vide T.M.B.P. (2) -					
0.073 Hect @ Rs 53879 = 5/11th					
Rs 5011 =					
③ Excavation for roadwork					
in soil using manual means					
for carrying do do do do do					
Quantity vide T.M.B.P. (2) - 105.064 M ³					
@ Rs 45 = 61/M ³					
R 47495					
R 50401 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②/② Construction of embankment with approved material deposited from road and way cutting do do etc all road					
Quantity - vide T.M.B P(11) - 63.04 M ³					
Quantity - vide T.M.B P(10) - 2.23 M ³					
					65.27 M ³
② R 46 = 17 / M ³					R 3013 =
⑤/⑤ Construction of G.S.Rs by providing well graded material do do etc all road					
Quantity - vide T.M.B P(11) - 112.21 M ³					
Quantity - vide T.M.B P(10) - 2.72 M ³					
					116.765 M ³
② R 1876 = 77 / M ³					R 224530 R 219143 =
⑥/⑥ Providing, laying, spreading and compacting of stone aggregate of specific size to T.M.B. II do do etc all road					
Quantity - vide T.M.B P(12) - 37.03 M ³					
Quantity - vide T.M.B P(12) - 1.38 M ³					
					38.41 M ³
② R 3824 = 15 / M ³					R 193885 =
⑦/⑦ Providing, laying, spreading and compacting of stone aggregate of specific size to T.M.B. III do do etc all road					
Quantity - vide T.M.B P(13) - 16.54 M ³					
Quantity - vide T.M.B P(13) - 1.38 M ³					
					17.92 M ³
② R 3026 = 91 / M ³					R 145074 =

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
③/③ Providing and applying primer coat with bitumen emulsion do do etc all camp				
Area - vide T.M.B.P. ③/③				620.52 m ²
Area - vide T.M.B.P. ③/③				18.45 m ²
				638.97 m ²
				@ Rs 170 = 31197/-
④/④ Providing and applying lact coat with bitumen emulsion R.S. etc do etc				
Area - vide T.M.B.P. ④/④				620.52 m ²
Area - vide T.M.B.P. ④/④				18.45 m ²
				638.97 m ²
				@ Rs 16 = 43/14/-
				R 10500 =
⑩/⑩ Providing and laying close grade premix carpet 14.20 do do etc all camp				
Area - vide T.M.B.P. ⑩/⑩				620.52 m ²
Area - vide T.M.B.P. ⑩/⑩				18.45 m ²
				638.97 m ²
				@ Rs 11 = 50/14/-
				R 131254 =
⑪/⑪ Providing and applying lact coat with bitumen emulsion do do etc all camp				
Area - vide T.M.B.P. ⑪/⑪				1104.36 m ²
Area - vide T.M.B.P. ⑪/⑪				83.75 m ²
				1188.11 m ²
				@ Rs 16 = 43/14/-
				R 18699 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12)/(12) Providing and laying 1:1.5:6 with 10% - 12.51.8.11. do. do. etc all camp					
Quantity - vide T.M.B. P(13) - 27.60 m ³					
Quantity - vide T.M.B. P(24) - 0.844 m ³					
				28.443 m ³	
@ Rs 10936 = 981 m ³ Rs 311187 =					
(13)/(14) Laying brick setting layer on prepared subgrade do. do. etc all camp					
Area - vide T.M.B. P(13) - 67.15 m ²					
Area - vide T.M.B. P(24) - 27.15 m ²					
				105.00 m ²	
@ Rs 483 = 94 m ² Rs 51341 =					
(14)/(13) Construction of unreinforced plain cement concrete do. do. etc all camp					
Quantity - vide T.M.B. P(13) - 118.337 m ³					
@ Rs 6487 = 98 m ³ Rs 767756 =					
(15)/(4) Construction of subgrade and earthen shoulder with approved materials do. do. etc all camp					
Quantity - vide T.M.B. P(13) - 26.438 m ³					
Quantity - vide T.M.B. P - 198.517 m ³					
				224.955 m ³	
@ Rs 198 = 10 m ³ Rs 43216 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) (15) Reinforced cement concrete M/s grade Kalancho local stone do standard design do do of all camp					
(17) (15) 1/4 m stone - vide T.M.B.P. (13)					
2 Nos @ R 2133 = 21/No R 4274 =					
(17) (16) (1) 2 cm m stone vide T.M.B.P. (14)					
9 Nos @ R 626 = 58/No R 1263					
(18) (16) Retros reflectorised traffic sign. Providing and fixing of retros retro reflectorised signposts of 250 mm dia					
(18) (16) 600 mm equilateral triangle vide T.M.B.P. (14) - 2 Nos					
vide T.M.B.P. (24) - 3 Nos					
5 Nos					
@ R 3458 = 48/No - R 17293 =					
(19) (19) 600 mm circular base No. vide T.M.B.P. (14) - 2 Nos					
Nos. vide T.M.B.P. (24) - 3 Nos					
5 Nos R 18629 =					
@ R 3725 = 97/No - R 18629 =					
(20) (20) 600 mm x 450 mm rectangular posts					
No. vide T.M.B.P. (14) - 2 Nos					
No. vide T.M.B.P. (24) - 3 Nos					
5 Nos					
@ R 3574 = 12/No - R 17771 =					
(21) (23) Reinforced cement concrete M/s grade kamboji pilla do do do do					
Nos. vide T.M.B.P. (14) - 24 Nos					
@ R 530 = 26/No R 12726					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) (60) Boundary and laying of hot applied thermoplastic road marking comprised 2.2 m to 1 m to 1 m on bituminous road surface do. do. etc all camp					
Area vide T.M.B.P. (20) 56.40 M @ R 72129					Rs 40720
(22) (62) Road marking with hot applied thermoplastic at edge on C.C. portion do. do. etc all camp					
Area - vide T.M.B.P. (22)					
(24) (64) Direction and place identification sign with size more than 0.9 sqm size do. do. etc all camp					
Area - vide T.M.B.P. (24) 1.92 sqm @ R 12250 = 23520					Rs 23520
					Rs 2070769 = 0
Add 12% Br-S.T.					Rs 248492 = 0
Add 1% L.C. Cost					Rs 207092 = 0
					Rs 2339969 = 0
Add 3% storage & loss vide storage & loss calculation					Rs 1388 = 0
					Rs 2341357 = 0
Deduction for amount paid 1/12 on 1/12 vide page no (14)					Rs 2104776 = 0
					Rs 236481 = 0

Continuation
C8

CEP
Alma
27/2/23