

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- cerwdgogri@gmail.com

पत्रांक 353(312) का0प्र0गोगरी, दिनांक 28/02/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो0 50,67,147=00 (पचास लाख सड़सठ हजार एक सौ सैतालीस) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु0- यथोक्त

विश्वासभाजन

YK
01/04/23

Handwritten signature

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

28/2/23
01/04/23

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the 01 March . 2023
RWD, Works Divisio, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment I. Letter No12, Date -03.02.23	Rs. 1512.55447 Lakh Rs. 25.45302 Lakh	Certified that out of Rs. 2652.83110 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 2652.83110 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Laes remaining unutilized at the end of the period under report.
		Total :-	Rs.- 2652.83110 Lakh	


1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works


 01/03/23
 D.A.O.
 RWD Works, Division, Gogri


 01/03/23
 Executive Engineer
 RWD Works, Division, Gogri


 01/03/23

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Gogri

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/20-21/ Gogri/01	Timtha Karzi Panchayat me G.N Bandh MMGSY Road to Sharma Tola	29461033489	LI No. - 1098 Dated 31.03.2021	0.350	12.42000	9.03981	3.04894	01MBD /2022-23 13.05.2022	12.02.2023	07.02.2023	3237.500	25.00	5.01	5.90828	5.71102	0.63205	
2	RM/KH/GO G/21/0002	Maheshkhunt Banni RED Road to G.N Bandh Near House of Ram Sozarth Sah	29461033237	LI No. - 1098 Dated 31.03.2021	0.570	33.56000	24.741397	4.19657	15 MBD /2021-22 16.11.2021	15.08.2022	10.07.2022	3163.00	25.06	5.02	21.04776	21.04776	2.36581	
3	RM/KH/GO G/21/0003	Nirpur FMGSY Road to Pobaachak	29461032774	LI No. - 1098 Dated 31.03.2021	0.900	39.78000	27.06247	7.82066	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going	3757.889	25.70	5.05	0.00000	0.00000	26.94351	
4	RM/KH/GO G/21/0003	Daroga Singh House to Lalpur Bajra gwalli Sahaa	29461032244	LI No. - 1098 Dated 31.03.2021	0.650	31.09000	21.48865	5.64746	14 MBD /2021-22 12.10.2021	11.08.2022	On-Going		25.54	5.06	0.00000	0.00000	20.73010	

50.67147

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


 Akmal
 Executive Engineer
 RWD Works Division,
 Gogri
 01/03/23
 01/03/23

MR-3054 (New)

M.B.No 553

22-03

Schedule XLV Form No. 134.

Temtha Karam Panchayat He mmsy Road to

Sharma Tola

गुप्तन शर्मा

DIVISION

डा. गुप्तन चक्रवर्ती

SUB-DIVISION

Measurement Book

सत्यनारायण कुम्हार. पोतरा

पेमापणन किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिसमें
सहायक अभियंता, प्रामोण कार्य
विभाग, कार्य अपर प्रमंडल, परबला
का निर्गत किया जाता है।

Kumar
17/5/2020
Executive Engineer
R.W.D. Works Div.
Gogri
17/5/20

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अपर प्रमंडल परबला SUB-DIVISION

Measurement Book

553

No.

Name of Officer _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Constn of road from					
Package No. MR-N/20-21 Augr/01 Temthg					
Karari Panchayat KMMU Road to Shanna to 19.					
Name of Agency :- Sutyendra Kumar					
Co. Constn Pvt Ltd.					
Agreement No:- 01 MBD/2022-23.					
Date of start of work :- 13.5.2022					
Date of completion of work :- 12.2.23.					

①/20 Providing and fixing of typical
 masonry informatory sign board
 with logo as per M&RO specification
 Main informatory Board - 1 Nos.
 Cluster Board - 1 Nos.
 2 Nos. ✓

②/① Clearing and grubbing
 road land by manual means.
 including uprooting wild vegetation
 $2 \times 8 \times 30.00 \times 1.00 = 480 \text{ m}^2$ ✓
 $2 \times 1 \times 12.00 \times 1.00 = 24 \text{ m}^2$ ✓
 $= 504 \text{ m}^2$ ✓
 $= 0.0504 \text{ Hect.}$ ✓

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const of					
Road from Tarntha Karari					
Panchayat ke samasya Road to					
Sharada talq					
Name of agency: - Satyendra					
Kumar Co. Const. Ltd					
Agg no: - 01 MBD / 2022 -					
2023					
Date of commencement					
work: - 13-05-2022					
Date of completion: -					
Date of estimate: - 13-05-2022					
Date of tender: - 13-05-2022					

(1) Construction of Subgrade					
and Earthen Shoulders with					
approved material obtained					
from borrow pits with					
all dists. - all comp.					
$2 \times 15m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 30.375m^3$					
$1 \times 5m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 5.062m^3$					
$1 \times 10m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 10.125m^3$					
$1 \times 15m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 15.188m^3$					
$1 \times 15m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 15.188m^3$					
$1 \times 10m \times \left(\frac{1.5 + 0.75}{2} \right)m \times \left(\frac{1 + 0.8}{2} \right)m = 10.125m^3$					
86.063m³					

Abstract of cost

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) clearing and grubbing road land (By manual) including uprooting and vegetation --- cut cost ---					
Qty vide T.M.B, P. no					
(7) item no (2) = 0.0504 m ³					
@ 53879.81/m ³ --- n 2715 =					
(2/2) Box cutting excavation for roadway in soil Using --- cut cost ---					
Qty vide T.M.B, P. no					
(7) item no (3) = 0.015 m ³					
@ 7561/m ³ --- n 4568 =					
(3/3) const. of embankment with approved material deposited from road way Cutting --- cut cost ---					
Qty vide T.M.B, P. no					
(8) item no (4) = 36.249 m ³					
@ 4617/m ³ --- n 1673 =					
(4/4) const. of Subgrade and E/shoulder with approved material obtained from borrow pits --- --- cut cost ---					
Qty vide T.M.B, P. no					
ns - 8956 =					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
P. no - 14 item no (1)					
= 146.123 m ³					
@ 192.10/m ³					28070
(5/5) Const. of C.S.B with					
crushed material for					
C.R-2 material const.					
at sub base by bonding					
well graded material					
--- all comp job.					
Qty vide T.M.B. P. no					
(8) item no (5)					
= 48.939 m ³					
@ 2033.98/m ³					92007

(6/6) P.V and laying W.B.B					
C.R-3 and compacting					
with specific size - -					
--- all comp job.					
Qty vide T.M.B. P. no					
(8) item no (6) = 20415 m ³					
@ 3436.37/m ³					70166
(7/7) P.V and applying					
Primer coat with Bitumen					
emulsion SS-1 - - all comp					
Qty vide T.M.B. P. no					
(8) item no (7) = 27203 m ²					
@ 48.91/m ²					13305
(8/8) P.V and applying for					
--- all comp job.					
Qty - 212504					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
coat with bitumen emulsion - - - and comp job					
Qty vide T.M.B., P. no					
(8) item no (8) = 78.75 m ²					
@ 16.46/m ² - - -					1296 =
(9) P/V darning and rolling of close-graded premix surfacing material at 20mm thickness composed of 11.2 mm to 0.9 mm - - - and comp job					
Qty vide T.M.B., P. no					
(9) item no (9) = 78.75 m ²					
@ 212.25/m ² - - -					16715 =
(10/10) P/V and capping tack coat with bitumen emulsion - - - and comp job					
Qty vide for T.M.B., P. no (9) item no (10) = 976.149 m ²					
@ 16.46/m ² - - -					16067 =
(11/11) P/V and capping and darning S.D.B.C with 100-120 T.P.H batch type HME - - - and comp job					
Qty vide for T.M.B., P. no (9) item no (11) = 24.403 m ²					
@ 10978.89/m ² - - -					267518 =
					514500 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/12/18) provide kerb Stone					
on side in T.M.B P.no					
(9) item no (12) (1)					
2 no @ 2217.57/each					4435 =
and 12 (11) 2.00m Stone					
on - 1 no					
@ 640.87/each					640 =
(13/15) P/v and fixing of retro					
reflecterised Traffic sign					
oil consumption					
on side in T.M.B P.no					
(12) item no (12)					

(1) 600mm A = 2 no					
@ 3496.19/each					6992 =
(11) 600mm O = 2 no					
@ 3763.37/each					7527 =
(11) 600mm x 450mm rec					
tangular = 2 no					
@ 3631.72/each					7263 =
(14/15) P/v Boundary Pillar/					
Ground Post - oil consumption					
on side in T.M.B P.no					
(14) item no (3)					
4 no @ 536.80/each					2147 =
(15/18) P/v and laying of					
hot cobbled thermoplastic					
n = 543504 =					

Particulars	Details of actual measurement			Contents of area
	No.	L	B.	D.
Compound with Perimeter				
Crane bed - - - - -				
at vide in T.M.B. P. no				
(9) item no (13) = 50.40 m ²				
@ 721.98/m ²				~ 36387 ~
(16) R.V. and fixing of				
Logo of maintenance				
Project (main) Information				
Board with logo and				
Citizen board - - - - -				
at vide in T.M.B. P. no				
(9) item no (1)				
= 2.20				

@ 9436.61/each				~ 6992 ~
total A - 586883 ~				
Add 127 b.s.r and 17 L.C				(+) ~ 76295 ~
				A - 663178 ~
Less S.F. in T.M.B. P. no				(-) 34552 ~
as per agreement				A - 628625 ~
Add S.F. in T.M.B. P. no (9)				+ 5173 =
item S.F				+ 509 = ~
and S.F. in T.M.B. P. no (10)				A - 634307 ~
less previous Amount				(-) 571102 ~
total A -				63205 ~
work has been completed as per specification				
31/2/2023 J.B.				
CEP				
28/2/2023 Continuation				
28/2/2023 A.P.				