

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 482 /

जमुई, दिनांक - 01-03-23

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054 (MR) नई अनुरक्षण नीति 2018 के अन्तर्गत निर्माण कराये गये योजनाओं के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि 3054 (MR) नई अनुरक्षण नीति 2018 के अंतर्गत संलग्न सूची में अंकित पथों में कालीकरण का कार्य पूर्ण हो चुका है। प्रमंडल के द्वारा कराये गये कार्य के भुगतान हेतु कुल 40.80694 (चालीस लाख असी हजार छः सौ चौरानवे रुपये) मात्र आवंटन की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०: यथोक्त।

विश्वासभाजन

Suma
01/03/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

11/3/23

Office of The Executive Engineer, Rural Works Department, Works Division Jamui

Requisition Formate for Scheme Head- MR-3054 Under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification with Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID As per MIS	A.A. Letter No. & Date	Agreement Approval (A.A.)		Agreement Assent (in Labb)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Bill (in mkm)	Thickness of Bitumen Layer (in mm)	Value of Bitumen costed in Percentage	Previous Total Assent (in Labb)	Up-to-Date Expenditure as per MIS (in Labb)	Expenditure against work done (in Labb)	Remarks
					Length (in K.M.)	Assent (in Labb)	Initial Certification with Surface Renewal (in Labb)	5 Years Section Maintenance										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	RM/JA/JAM/22/0011	L108-Jamui Jhagla road to Diobe tola (TRACK108)	Project ID- 20804102176	757/ 26.07.2022	0.93	53.826	41.90652	10.79553	6(MBDY)2022-2023	13.09.2023	26.02.2023	3313	25	5.000	0.00000	0.00000	408694	Complete


 Executive Engineer,
 Rural Works Department,
 Works Division, Jamui
 01/03/23
 11/3/23

Name of Work-L108-Jamui bhajna road to Dhobi tola (TRACK108)

Name of Contractor-Ashok & Company Niwas Pvt. Ltd.

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
24/2/23	14:1:3	47	0.1	400	0	4000	3653	G	24.93912	86.265902	Normal
24/2/23	14:1:39	47	0.1	340	10.1	3400	3156	G	24.939193	86.265942	Normal
24/2/23	14:2:14	47	0.1	360	10.1	3600	3322	G	24.93955	86.265	Normal
24/2/23	14:2:34	47	0.1	320	10.1	3200	2991	G	24.93983	86.264057	Normal
24/2/23	14:3:18	47	0.1	350	10.1	3500	3239	G	24.94007	86.263063	Normal
24/2/23	14:3:24	47	0.1	400	20.2	4000	3653	G	24.940293	86.262222	Normal
24/2/23	14:4:16	47	0.1	320	10.1	3200	2991	G	24.940888	86.261548	Normal
24/2/23	14:5:26	47	0.1	410	10.1	4100	3736	G	24.941813	86.26172	Normal
24/2/23	14:6:48	47	0.1	330	10.1	3300	3073	G	24.942642	86.26207	Normal
		Length	0.9			Total IRI	29814				
						Average IRI	3313				

$$Y = 0 \cdot X^2 + 0.828 \cdot X + 341.6$$

$$X = 3300$$

$$Y = 3073$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

Signature
IE 24/02/23

Signature
24/02/23

Signature
24/03/23

Name of Customer: Apex & Company Limited Pvt Ltd
 Name of Work/ Road: L108-Jamui Alpha road to Doo
 Lab Job number: 200410215
 Date: 24/02/2022
 Section No. 47


Test Date: 24/02/2022 Road Name: L108-Jamui Alpha road to Doo
 Machine No: 359 Road Type: (R) RURAL ROAD
 Start S No: 0.000 Side: Right Interval: 1000 m/km
 Start E No: 0.510 U/V Range: 1931 To 5000
 Weather: Normal Dist Range: 0 To 0.1 = 1000 m
 Start Location: 249351286.35 Equation: Y = 0 * X^2 + 0.828 * X + 341.5
 End Location: 249351286.35

Print Generate Report and Graph

Refresh Graph

Map View

File: C:\Users\BPRDCA\310eDrive\Desktop\jamui\24921453.Xlt Section No.: 47, Eqn: Y = 0 * X^2 + 0.828 * X
 Name of Customer: Ashok Company News Pvt Ltd, Name of Work/ Road: L108-Jamui Alpha road to Doo to Doo



26/04/23
96

26/04/23
26/04/23
26/04/23

26/04/23
06/03/23
26/04/23
26/04/23
26/04/23

ASHOK & CO NIVASH PVT LTD.

Schedule XLV Form No. 134.

R.W.D(W) Jammu

DIVISION

Barchat.

SUB-DIVISION

Jammu, Jhha PWD Rd to Dhobitola

Measurement Book

3077

1st on A/c Bell

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:-</u> ^{Const} Maintenance of Road from <u>Tamui Thatha Road to Sholihola</u> <u>under M.R. new maintenance package</u> <u>Package No- M.R-N/22-23 Tamui/11.</u> <u>Agency:- Ashok & Co. Builders P. V. L. Ltd.</u> <u>with- Kewal. P.O. Bugardeh Dist- Tamui</u> <u>Agreement No - 06(MR)/2022-2023</u> <u>Date of commencement 14/12/2022</u>					

Date of completion 13/09/2023.

Actual Date of completion -

Date quoted - 0.05% Below.

Details -

(7) Clearing and grubbing road

Land - do etc all complete

$$2 \times 930.0 \times 0.75 = 1395 \text{ ft}$$

$$= 1395 / 10000 = 0.139 \text{ Ha}$$

(2/3) Excavation for foundation
of structures do etc all
complete job

$$\text{Net} - 2 \times 7.10 \times 2.340 \times 1.600 = 66.976 \text{ m}^3$$

$$\text{Q/W} - 4 \times 1.60 \times 2.117 \times 1.60 = 21.678 \text{ m}^3$$

$$\text{floor} - 1 \times 7.70 \times 1.400 \times 0.250 = 2.695 \text{ m}^3$$

Continuation: 91.349 m

Abstract of Cost

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) clearing and grubbing road Land etc - all complete 305					
Sfy - R.T.M.B. Page (1) Item (1/1)					
= 0.139 Ha @ Rs 62032 = 8622-00					
(2/2) Construction of Subgrade and Shoulder do etc all complete 508					
Sfy - R.T.M.B. Page (6) item no (17/2)					
= 418.50 m ² @ Rs 254 = 61/m ² Rs 106554-00					
(3/4) Construction of G.S.D. grading (II) - etc all complete 305					
Sfy - R.T.M.B. Page (7) item No (18/4)					
= 34.14 m ² @ Rs 2176 = 75/m ² Rs 74314-00					
(4/5) P/R laying spreading and compaction of mixed gravel etc					
Sfy - R.T.M.B. Page (8) item (19/5)					
= 28.15 m ³ @ Rs 4045 = 20/m ³ Rs 113875-00					
(5/7) P/R and applying porous coat with opumite (SS-I) etc					
Sfy - R.T.M.B. Page (9) item (20/7)					
= 375.79 m ² @ Rs 62.66/m ² Rs 23547-00					
					Rs 326912-00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			3.7	Rs	33,498.91=00
in parapet wall do etc					
all complete job					
Qty. r.t. m. B. Page (5) Item					
NO (14/44) = 5.19 m ³					
@ Rs 6904 = 43/m ³ Rs					35,834=00
(26/45) plastering both end (1.4) 19275					
on B/W areas - do etc					
all complete job					
Qty. r.t. m. B. Page (5) Item					
NA 1755 = 27.20 m ²					

	@ Rs 201 = 45/m ² Rs				7,494=00
(37/46) painting two coats on new					
concrete surface do etc					
Qty. r.t. m. B. Page (6) Item					
NO (16/44) = 27.20 m ²					
@ Rs 115 = 70/m ² Rs					4,311=00
					Rs 33,975.10=00
Add G.S.T 18%					(A) Rs 6,115.52=00
Add L & Less 1%					(A) Rs 33,975=00
					Rs 40,430.37=00
Add Scaffolding					(A) Rs 39,698=00
					Rs 40,827.35=00

Continuation

