

MMNSC

Local Name - Poring Road Gaihar Se Bela Tak.
Shedule XLV Form No. 134.

DIVISION

Teirangigang.

SUB-DIVISION

MB. NO. 862

Measurement Book

Prabhat Kumar

1st on a/c April

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road name:-	PMGSY	Gayhas	se		
		Bela	hale		
Contractor:-	Prashant	Kumar			
Agg No:-	12/SRD/MMGSY/	2021-22			
Commencement date:-	18.05.2021				
Completion date -	17.05.2022				
Ag. value L	129	99.176	=		
Main Bt:- 11569828					
Main Bt - 1429348					

① Setting out pillars do					
do - all job:-					15.00 Nos
② Clearing & grubbing road					
land do do all job:-					0.665 Hae
③ Dismantling RCC do do					
all complete job:-					5.31 m ³
④ Dismantling stw do do					
all complete job:-					55.44 m ³
⑤ Removing boom dia					
HP do do all job:-					5.0m
⑥ Box cutting in widening					
do do all complete job:-					
2x 4x 30x 0.775x 0.100 =					18.60
2x 5x 30x 0.775x 0.100 =					23.25
2x 5x 30x 0.625x 0.100 =					18.75
2x 4x 30x 0.625x 0.100 =					15.00
2x 5x 30x 0.625x 0.100 =					18.75
2x 2x 30x 0.625x 0.100 =					7.50

Qty: 101.85 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/P Amount	—	—	—	—	R 11274709.00
GST	12%	—	—	—	R 1352965.00
L. Cess	L.R.	—	—	—	R 112747.00
S. Fee	—	—	—	—	R 168283.00
					R 12908704.00
Deduction agreement (10.54%)					R 1360577.00
					R 11548127.00
Previous Paid amount					R 5318611.00
					R 6229516.00
09/01/2023 TE					

Upto date Material Statement

etw -	2833.39 m ³			
S. Metal -	1601.31 m ³ @ R 51.44/m ³			
S. Dust -	129.53 m ³ @ R 397.73/m ³			
S. Chips -	485.79 m ³ @ R 581.99/m ³			
C-Sand -	581.80 m ³ @ R 175.80/m ³			
Bitumen 590 -	9.50 MT			
Prime Coat (SSI) -	4.25 MT			
Tack Coat (RSSI) -	1.37 MT			

09/01/2023
TE