

Adarig Pud Abas chook to Baker Tolg

Agreement No. 141/NDG/MNGSY-21-22

Const. Cost	10685603.00
Maint. Cost	1323471.00

0	603.00
1	371.50

DIVISION
ARABIC

ADAPT

Total. 12610074.

Date of Commence:- 30.11.21

イカダカ

Date of completion:- 29.11.22

MEASUREMENT BOOK

2524

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) Constr of embankment with mat obtained from boulders / irregular					
				Qty vol. (1) TMB = 182.85 m ³	
				@ 155.67/m ³ = 28460.00	
5) Constr of 556.4 m ² well graded					
				Qty vol. (1) TMB = 611.68 m ³	
				RS. = 337.72	
				Total = 949.40 m ³	
				@ 3200.00/m ³ = 3038080.00	
6) E/W in excavation for structure					
				Qty vol. (2) TMB = 40.23 m ³	
				@ 269.32/m ³ = 10835.00	
7) Laying first class bedding					
				Qty vol. (2) TMB = 5.30 m ³	
				@ 435.29/m ³ = 2307.00	
8) PIV PCC M-15 in open foundation					
				Qty vol. (2) TMB = 3.19 m ³	
				@ 5527.56/m ³ = 17633.00	
9) PCC M-15 in Substructure					
				Qty vol. (2) TMB = 30.88 m ³	
				@ 5710.37/m ³ = 176336.00	
10) PIV & laying RCC Pipe NP-3					
				Qty vol. (2) TMB = 7.50 m	
				@ 2830.15/m = 21226.00	
11) plastering with CM (1:4)					
				Qty vol. (3) TMB = 40.83 m ²	
				@ 168.96/m ² = 6899.00	

Continuation 4F Total = 3768592.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F Total =	3768572.00
Add C/T @ 12% = (+)					452231.00
Add L/cons @ 1% = (+)					37686.00
Add S/fee (vide R & T M.D.)					67013.00
				Total =	4325522.00
Less below @ 1.56% = (-)					67478.00
				Net =	4258044.00

A.B.
 20/1/23
 JE
 R.R.
 20/1/23
 JE

Mat. Statement

- 1) Stone metal = 1078.33 m³
- 2) L/Sand = 573.73 m³
- 3) E/W = 1828.25 m³
- 4) Slchips = 27.25 m³
- 5) C/Sand = 17.37 m³

A.B.
 20/1/23
 JE
 A.B.
 20/1/23
 JE