

Manihosiya To Mahua Bera

Schedule XLV Form No. 134.

Sri Rousha Kumar.

R. W. D. Works Div. Rajauli DIVISION

Sicdala. RWD Works Subdiv. SUB-DIVISION

Measurement Book

सिद्धा

M. B. No- 1255

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work - Construction of road					
from Wanjhosiya to					
Makur Bera via Emma Tan					
under MMBSY.					
Agency - Sd/- Rakesh Kumar,					
At Yamuna Path, New Area,					
Nawada.					
Agr. No. 69/SRD/MMBSY/2020-21.					
Date of commencement - 13.10.2020.					
Date of completion as per agr. 12.11.21					
Date of Entry - 14.10.21					

Abstract of cost

Sl No. 1/1 Setting out as MORD
Specification.

(i) Construction of reference
Bench marks.

V.T.M.B.P. 1

1.750 km @ Rs 6413.96 / km Rs 12507.00

(ii) Construction of reference
pillar

V.T.M.B.P. 1

1.750 km @ Rs 1569.67 / km Rs 3061.00

Sl No. 2/2 clearing and
grubbing road

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Canal - - - - -					
V.T.M.B.P. 2					
1.17 H. @ Rs 102267.52/H R					119653.00
At No. 3/7.8. Construction of					
embankment with					
approach - - - - -					
V.T.M.B.P. 3.					
(i) For 100 m land.					
5337.75 m ² @ Rs 278.21/m ² R					1485015.00
(ii) For 1000 m land.					
1779.25 m ² @ Rs 197.69/m ² R					355298.00

At No. 4/10. Construction of					
granular sub-base					
- - - - -					
V.T.M.B.P. 3.					
729.00 m ³ @ Rs 1878.36/m ³ R					1369324.00
				R	3344858.00
Add 12% GST @ Rs					401383.00
Add 1% L.C. @ Rs					33449.00
S.F. (+) R					59491.00
				R	3839181.00
Less 17.17% for agt (-) R					659187.00
				R	3179994.00


 14.10.21
 JE Continuation