

MMGSY, (S.C.)

Schedule XLV-Form No. 134

Nlw:- Tokabhansa to Khatta Basti

Agency:- Prakash Pandit, Kishanganj.

R. G. D. GOSWAMI

DIVISION

Kishanganj-1

R. G. D. GOSWAMI

SUB-DIVISION

Teshagachh,

MB No-3024

MEASUREMENT BOOK

PRAKASH PANDIT

5th on Alc bill.

Sch. XLV—Form No. 134

46

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	To Ka bhasa to Khotta				
	besti in terdagechh				
	black under mmusy.				
Agency:-	prakash kumar,				
	kishorengay				
App no:-	64/MMusy/SBD/2020-21.				
date of start:-	17-06-2020.				
date of completion:-	16-06-2021.				
date of m/s:-					

Measurement:- Nil.

Seal

10/1/2023

T.E

20.01.2023

A.E.

Abstract of cost.

47

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and fixing working benchmark — E/I					
Qty:- 2 nos. vide TMB, P-36					
@ R:- 4273-40/m					A:- 8547=00
② P/F working reference pillars — E/I					
Qty:- 5 nos, TMB, P-36					
@ R:- 1953.82/m					A:- 9769=00
③ clearing and grubbing road land — E/I					
Qty:- 0.817 hect TMB, P-36					
@ R:- 51,133.76/hect					R:- 46,889=00
					1
④ base cutting excavation to road way — E/I					
Qty:- 55.12 m ³ , TMB, P-36					
@ R:- 74.16/m ³					R:- 4087=00
⑤ Cost of embankment with approved material obtained from borrow pit lead from E/I					
Qty:- 432.65 m ³ , TMB, P-36					
@ R:- 185.69/m ³					R:- 80,338=00
⑥ Cost of embankment approved material obtained from borrow pit lead up to 100m — E/I					
Qty:- 1076.22 m ³ , TMB, P-36					
@ R:- 140.25/m ³					A:- 2,35,090=00

Continuation

C.O R:- 3,84,720=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
0.60m					
Qty:- 892 of, T.M.B.P-43					
@ Rs:- 818.70/m of.					Rs:- 72,864=00
			Total		Rs:- 90,46,706=00
Add 1% L.S			(+)		Rs:- 90,467=00
Add 12% H.S			(+)		Rs:- 10,85,604=00
Add 3% S.F			(+)		Rs:- 1,04,693=00
			Total		Rs:- 1,03,27,470=00
below 0.5%			(-)		Rs:- 6197=00
			T;		Rs:- 1,03,21,273=00
Less previous payment			(-)		Rs:- 99,78,480=00
			Total		Rs:- 3,42,793=00
10/01/2023					20.01.2023
F.E.					A.E.