

N/w:- L031 Desaihash send to L031 Desaihash

Schedule XLV-Form No. 134

send.

Agency:- Rajeev Ranjan / Patana.

(MMGSY-SE)

R. G. D. G. G. G.

DIVISION

Kishan Singh

R. G. D. G. G. G.

SUB-DIVISION

Techagach

NRB NO. 3021

MEASUREMENT BOOK

4th on A/c bill.

41

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/W:-	1031	deori khach road			
		to 1031 deori khach			
		road in terhagachh			
		block under mmh sy			
		in terhagachh block.			
Agency:-	Rajeev Rajan, Patna.				
Ag no:-	1441	MMH SY / SBP / 2020-21.			
date of start:-	27-07-2020.				
date of completion:-	26-07-2021.				
date of m/s:-	24/3/22.				

Measurement :- Nil

Sd/-
25/12/2022
J.E

Abstract of Cost.

42

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working benchmark—EI					
Qty:- 1.289 km, TMB. P-32					
@ A:- 3369.82/km.					A:- 4343 = m.
② Construction of reference pillars/burjee — EI					
Qty:- 1.289 km, TMB. P-32					
@ H:- 1568.24/km					A:- 2021 = m.
③ clearing and grubbing road land — EI					
Qty:- 0.218 hect. TMB. P-32					
@ A:- 51,109.28/hect					A:- 11,141 = m
④ Construction of embankment with approved material obtained from borrow pit — EI					
Qty:- 1110.32 m ³ , TMB. P-32					
@ A:- 161.96/m ³					A:- 1,79,827 = m
⑤ Construction of embankment with approved material obtained from borrow pit lead up to 100 m — EI					
Qty:- 740.22 m ³ , TMB. P-32					
@ A:- 138/m ³					A:- 1,02,150 = m
Continuation					
C.O A:- 2,99,482 = m					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty:- 2 nos, TMB, P-38					1,102=00
@ A:- 4619.71/m ²					A:- 9,239=00
(iv) Hecrometer post					
Qty:- 2 nos, wide TMB, P-38					59,342=00
@ A:- 5393.20/m ²					A:- 10,786=00
(v) 600 x 450 mm rect					
Qty:- 3 nos, wide TMB, P-38					
@ A:- 4570.48/m ²					A:- 13,711=00
(28) P/L of hot applied thermo-					
Plastic compound 2.5mm					
Thick including reflect					
(vi) 10.00 sq glass — EIT					
Qty:- 1.16 m ² TMB, P-38					
@ A:- 735.13/m ²					A:- 85,275=00
(29) planting of trees by the					
road side in 0.60 m					
dia — EIT					
Qty:- 58 nos, TMB, P-38					
@ A:- 799.08/m ²					A:- 46,346=00
Total A:- 83,41,751=00					
Add 1% L-cess (i) A:-					83,417=00
Add 12% G.S.T (ii) A:-					10,01,010=00
Add S.F (iii) A:-					96,389=00
Total A:- 95,22,567=00					
0.05% below (iv) A:-					4761=00
Total A:- 95,17,806=00					
Less: previous payment (v) A:-					91,90,542=00
Continuation Total A:- 3,27,264=00					

804
25/12/2022
J.E.