

Const. & Maint. of Road: Habitation:
(Dargah Ghat) to H.M. 434 Road.

CH TO MMWSY (SC)

Measurement Book

Schedule XLV-Form No. 134

Ag. No. 135(488)/2020-21

BARSOI	DIVISION
Barsoi	SUB-DIVISION

M.B. No. 1785

Field Kumaon Group

1086455

1086261

1086015 (by Cheque)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th and final let (1st payment)					
M/W - Construction of road from Kabitia (Tarapurghat) to M.M. road.					
Agency - Anil Kumar Gupta					
Agreement No - 135 SBD / 2020-21					
Date of start - 08-09-2020					
Date of Completion (Agreement) - 07-06-21					
Actual date of Completion - 15-03-22					

ABSTRACT OF COST

- | | | | |
|------|----------------------------|---|---------|
| ① | PIV and fixing pillar to | | |
| | Time 8 - 27 | | |
| (i) | Bench mark | | |
| | 1 No of 4132.44 / | → | 4132.0 |
| (ii) | R-pillar | | |
| | 3 No of 1877.41 / | → | 5832.0 |
| ② | Clear and grubbing of | | |
| | Time 8 - 27 | | |
| | 0.57 Hec of 51133.76 / Hec | | 29146.7 |
| ③ | Box Gully masonry road | | |
| | Time 8 - 27 | | |

