

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Area	
5th & on A/C Bill					
N/A - Const. & maintenance of road & CD work for DKBM Karsbi farm to Kharsaniya					
Tot MMGSY (SC)					
N/A - SURESH KUMAR SINGH					
Agg No. - 11-58-19-20					
Agg Amt. - 78.58, 220 = 00					
D.O.S. - 06-08-2019					
D.O.C. - 05-03-2020					
(As per Agg.)					
D.O. of compl. -					

Record Entry
Measurement

- NIL -

dt. 15/12/22
SE

Abstract of cost

(1/2) Clearing & grubbing road land by manual -

Olyvide TMB PNo 188

0.3778 Hec @ Rs 49174.86/Hec

Rs = 18,578 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	F. No.	L.	B.	D.	
(20) Brick masonry work in C.C. (1/2)					
Qty. vol. 2003 No. (32)					
55.3084 ³ @ Rs 636.80/m ³					
					Rs = 365303.00
(21) Plastering with 1:1 cement mortar --- job					
Qty. vol. T.M.B. No. (32)					
15.000 @ Rs 3983.39/m					
					Rs = 59751.00
(22) Plastering with Cement mortar ---					
Qty. vol. T.M.B. No. (32)					

146.572 M² @ Rs 187.42/m²
Rs = 27465.00

(23) Providing 10 mm thick
cement punning ---
Qty. vol. T.M.B. No. (33)
41.280 M² @ Rs 48.82/m²
Rs = 2015.00

(24) Painting two coats
including prime
coat --- job.
Qty. vol. T.M.B. No. (33)
146.572 M² @ Rs 131.95/m²
Rs = 19336.00
C/O Rs = 7606633.00

Continuation

