

Mid. Samin House To PWD Road headhaul To chakauri

Schedule XLV-Form No. 134

ગામી કામ વિભાગી કામ પ્રમંડલ દ્વારા

DIVISION

ગામી કામ વિભાગી કામ ગ્રામ પ્રમંડલ દ્વારા

SUB-DIVISION

Measurement Book No

2875

તારીખ - ૨૭/૭/૧૧

સહી

1st on a/c Bill

Measurement

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Const ⁿ of Rd.					
From MD. Samim House to					
PWD Road Cidhaur to					
Chakauri under MMUSY in					
Boichan Bore.					
N/Agency - Raj Bhushan prasad.					
Pupri Bazar, ward no-01					
Jankpur Rd. pupri Sitamahi					
Agreement No - 39 SEP/2022-23					

Date of start - 30.12.2022				
Date of Comp - 29.09.2023				

(1) PIV & Fixing of work				
-ing Bench mark do-do				
all Comp. job. Btj-0.45KM				
(2) PIV & Fixing of reference				
pillar do-do-all Comp. job.				
Btj - 0.45 km.				
(3) Site clearing & grubbing				
-do-do-all Comp job.				
Btj-24450m x 1.0m x $\frac{1}{1000}$				
= 0.09 Hae.				

ABSTRACT.

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Piv & Fixing working bench mark. TMB, page (1)					
Qty —	0.45	1 cm.			
@ R. 4015.40 / 1 cm = — R.					1807 = W
(2) Piv & Fixing reference pillar. TMB, page (1)					
Qty —	0.45	1 cm.			
@ R. 1845.98 / 1 cm = — R.					831 = W
(3) Site clearing & grubbing TMB, page (1)					
Qty —	0.09	Haar.			
@ R. 52970.33 / Haar = R.					4767 = W
(4) Constn of embankment. TMB, page (2)					
(a) lead 100m. Qty —	52.84	m ³			
@ R. 152.15 / m ³ = — R.					8040 = W
(b) lead 1000m. Qty —	46.72	m ³			
@ R. 190.57 / m ³ = — R.					8903 = W
(5) Constn of Subgrade. TMB, page (6)					
Qty —	1042.03	m ³			
@ R. 191.76 / m ³ = — R.					199820 =
(6) Constn of MB (BT) TMB, page 286.34 m ³					
@ R. 2830.42 / m ³ = — R.					810462 =
Total R.					1034630 = E

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) PIV & laying WBM III in BT portion.					
TMB, page (4)					
Qty — 99.42 m ³					
@ R. 3443.19 / m ³ = — R. 342322 = W					
(8) Const ⁿ of WB (pcc portion)					
TMB, page (5)					
Qty — 33.67 m ³					
@ R. 2830.42 / m ³ = — R. 95300 = W					
(9) PIV & laying WBM III (pcc)					
TMB, page (5)					
Qty — 25.26 m ³					

@ R. 3443.19 / m ³ = — R. 86975 = W	
Total Rs. 1559227 = W	
Add 12% UST — R. (+) 187107 = W	
Add 1% labour cess — R. (+) 15592 = W	
Add SF — R. (+) 37400 = W	
Total R. 1799326 = W	
less 11.74% — R. (-) 211241 = W	
Total R. 1588085 = W	

K. V. K. 15/2/23 S.E.
 16/02/23 A.E.
 C.P.
 No. 1
 17.2.23

Material statement:

(i) e/w — 1381.32 m ³	
(ii) Metal — 456.98 m ³	
(iii) local sand — 81.92 m ³	