

Name of work विशुद्धीकरण कार्य करवा देना
सम सारा पानी देनी

Schedule XLV-Form No. 134

Danapur

DIVISION

Danapur

SUB-DIVISION

MB No-1506

Measurement Book

Name of Agency Vishal Gaurav

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri.....Kumar
Abhishek.....A.E, R.W.D, works
Sub Division...Danapur

Am
20/12/22

Executive Engineer
Rural Works Department
Works Division, Danapur

Abhishek
20/12/22

Danapur DIVISION

Danapur SUB-DIVISION

Measurement Book

No. 1506

Name of Officer Sri Kumar
Abhishek

Date of first entry _____

Date of last entry _____


Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement—


(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: -					
R&M of road from					
rishmipur to Kafarpur Hassham chak					
via Pauri tanki					
Contractor :-					
vishal Gaunian					
Agg. No :-					
07/MBD/2020-23					
Date of commencement -					
20/12/2022					
Date of completion -					
21/01/2023					

12.25					Work done
1580.00					Record Measurement
500.00					
① Providing & fixing of Logo of maint board etc					
(i) Main Logo board = 02					✓
(ii) Maint. board = 01					✓
					03 nos ✓
② clearing & grubbing road land (by manual means) etc					
2X 30X 30.00X 1.50 =					2700.00 ✓
2X 02X 30.00X 1.50 =					180.00 ✓
2X 01X 15.00X 1.50 =					45.00 ✓
					2925 M ² ✓

0.2925 Hec

By  26/12/22
 Continuation
 SE

 26/12/22
 SE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Measurement					
Work done					180.00
					100.00
① Cement concrete Pavement:-					
Construction of un-reinforced					
Cement concrete etc.					
Pot patch / Profile correction					
					8.44
					8.48
					8.19
					8.19
Road length					
					1x30.00 x 1/2 [4.80 + 3.75] x 0.160 = 20.52 m ³
					15x30.00 x 3.75 x 0.160 = 270.00 m ³
					15x30.00 x 3.75 x 0.16 = 270.00 m ³
					01x30.00 x 3.75 x 0.16 = 18.00 m ³
					01x10.00 x 3.75 x 0.16 = 6.00 m ³
					01x05.00 x 3.75 x 0.16 = 3.00 m ³
					604.15 m ³
Limit to 602.23 m ³					
② Construction of subgrade & earthen					
Shoulder etc					
					2x25 x 30.00 x 1.00 (Avg) x 0.30
					= 450.00 m ³
					1x04 x 30.00 x 1.00 x 0.30 = 36 m ³
					1x03 x 30.00 x 1.00 x 0.30 = 27 m ³
					513.00 m ³
					477 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road land etc Ref ST VTMB Rq No - ①					
= 0.2925 Hec @ Rs 58709.27/Hec					
					= Rs 17172.00
② construction of subgrade & earthen shoulder etc					
Ref ST VTMB Rq No - ②					
= 477 MB @ Rs 238.02/MB					
					= Rs 113536.00
					122104
③ cement concrete pavement construction of un-reinforced					
cement concrete etc					
Ref ST VTMB Rq No - ③					
= 602.33 MB @ Rs 7010.20/MB					
					= Rs 4222454.00
④ KM Stone (Ref ST VTMB Rq No - 03)					
(i) KM Stone					
= 09.00 @ Rs 2616.37/Each					
					= Rs 5233.00
(ii) 200 mm stone					
= 03 nos @ Rs 737.98/Each					
					= Rs 2214
					= Rs 2952.00
					Rs 48
					4361347.00
					4369177

Continuation

		Rs 2263.00 ✓
Total	Rs	4782685.00 4790515 ✓
Add GST @ 18%	Rs	860883.00 862293 ✓
Add Licen	Rs	47827.00 47905 ✓
Signature	Rs	68109.00 68109 ✓
	Rs	5759504.00 5768822 ✓
Less as per	(-)	Rs 17279.00 17306 ✓
aggreement @ 0.30%		5751516 ✓


Net Payable Amt. Rs 574225/-

21/01/23
T/E

24/6/23

06/03/23

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C Bldg.					
Total work done B					5768822
Less A per Area 0.30%					17306
					5751516
<u>Monument Payment</u>					
Royalty			B		14289
S/F Fee			B		68109
S/D @ 5-1.			B		287576
S/T @ 1-1			B		57515
1/4 ch			B		57515
Sust			B		57515
cut			B		57515
By Charge			B		57515
Tree miss			B		36776
By ch			B		5114706
					5751516
Added to B					5751516/-
billion seven lakh billion one thousand five hundred sixteen rupees only.					
 06/03/23 कार्यपालक प्रमयंता ग्रामीण कार्य विभाग कार्य प्रमंडल, दानापुरा 6/3/23					

Continuation