

Sarwestpur kapal Rai ke ghar to
Havishwar Sach Home tak
Schedule XLV-Form No. 134

M.M. GSY (b.c.)

Maharaj DIVISION

Maharaj SUB-DIVISION

MEASUREMENT BOOK

M.B. No - 716

2nd on A/C

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Gramastpur Kopal Rai ke ghar to Hari's kharan Sak kaur Tak.					
Name of Agency: → Sri Anuplal Singh, Jandata, Vaishali					
Agreement No: → 07/MMG/157/Gen/20-21.					
Date of work order: → 08/05/2020.					
Date of completion as per agreement: → 07/02/2021.					
Actual Date of start: →					
Actual Date of completion → work is in progress					
(1/5) construction of embankment with material obtained from borrow pit — do — do — total qty = $244.02 m^3$ @ 60% = $146.41 m^3$					
(2/6) construction of embankment with material obtained from borrow pits — 100m lead as per T-5 total qty = $868 m^3$ @ 60% = $520.80 m^3$					
(3/6) - construction of subgrade and center Haulage — 1000m lead etc — do — do —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B. P. No. B ₁					
		30.00 M			
@ R ₁ - 822.54/M — R ₁ - 24,676 = ∞					
(26/22) - prov ⁿ erecting direction					
and place id ⁿ sign Board					
— do — do —					
V.T.M.B. P. No. 16 ₁					
		1 NO ₃			
@ R ₁ 3155.87 / NO ₃ — R ₁ - 3156 = ∞					
(27/28) - prov ⁿ stability of					
memory sign Board —					
— do — do —					
V.T.M.B. P. No. 16 ₃ -					
		06 NO ₃			
@ R ₁ 10,892.88 / NO ₃ - R ₁ - 65,387 = ∞					
		Total R ₁ - 49,24,403 = ∞			
Add 1% labour cost and R ₁					
Ex. S.T on construction cost =					
0.13 x 49,24,403 = 6,40,172 = ∞					
		Total R ₁ = 55,64,575 = ∞			
Less 10% as per ag ^y (-) 5,56,457 = ∞					
previous payment 1/3. R ₁ (-) 31,75,078 = ∞					
		Total B.B. R ₁ = 18,33,040 = ∞			

Continuation

07/03/23

D.E