

MMGSy (अनुप्र) Const. of Road from Package No
MMGSy (ND13 Bricks) - BRRP-277-Agaris

① **Schedule XLV-Form No. 134**

LO43 to LO66 with five year maintenance

Agreement No-189/SBD/MMGSy (ND13 Bricks)

Name of Agency: M/s R.P. Construction 21-22

Const. cost: 117.7/1863;
Maint. cost: 1529076;

Total - 13300939;

Date of Commence: 6.01.22

Date of Completion: 15.01.23

SUB-DIVISION

DIVISION

Agaris

Kursakantq

MEASUREMENT BOOK

2561

Takera

2nd & Final Bill

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction of					
Road from L043 to L066 under					
MMUSY (NDB) Package No -					
MMUSY-NDB(BRICKS)-BRKP-277-Partia					
Name of Agency:- M/S R.P Construction					
Agreement No:- 189 SBD/MMUSY (NDB-Bricks)					
2021-22					
Date of Commencement:- 06-01-2022					
Date of Completion as per Agreement:- 05-01-2023					
Actual date of Completion:- 02-01-2023					
Entry date:- 25-09-2022					
Final & update measurement					
① Construction of Subgrade					
do Complete job					
$1 \times 10.0 \times \frac{7.60+9.0}{2} \times 0.30 = 24.90 \text{ m}^3$					
$2 \times 25.0 \times \frac{9.0+6.40}{2} \times 0.30 = 95.50 \text{ m}^3$					
$14 \times 30.0 \times \frac{7.0+8.0}{2} \times 0.30 = 945.00 \text{ m}^3$					
$7 \times 30.0 \times \frac{9.80+7.0}{2} \times 0.30 = 403.20 \text{ m}^3$					
$7 \times 30.0 \times \frac{6.0+7.20}{2} \times 0.30 = 415.80 \text{ m}^3$					
$10 \times 30.0 \times \frac{6.50+7.80}{2} \times 0.30 = 643.50 \text{ m}^3$					
2517.90 m ³					
② Construction of USB 42-1					
do Complete job					
BT portion $9.0 \times \frac{16.0+6.20+11.0}{3} \times 0.20 = 157.80 \text{ m}^3$					
$4 \times 30.0 \times \frac{4.05+3.20+11.05}{3} \times 0.20 = 95.20 \text{ m}^3$					
$15 \times 30.0 \times 4.05 \times 0.20 = 364.50 \text{ m}^3$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	4545	0	14.13	10%	= Rs 6422.00
5) Brick Soling	= 200	04	2		
	200	383	36	10%	= Rs 7667.00
6) PCC M-20	= 120.72	4	3		
	120.72	602	90	10%	= Rs 7278.00
7) PCC M-15	= 22.975	m	3		
	22.975	500	26	10%	= Rs 1195.00
8) PCC M-20	= 178.55	m	3		
	178.55	595	16	10%	= Rs 10627.00
Total S. fee (E)					= Rs 1,37,072.00
B/F (A) +					= Rs 1,22,84,676.00
					= Rs 1,24,21,748.00
less 7.44% betax(-)					= 9,24,178.00
					= Rs 1,14,97,570.00
less previous payment (B) Rs					59,67,191.00
					= Rs 55,30,379.00
The work has been completed as per specification of E/I					
<i>(Signature)</i> 05/02/23 V.K. <i>(Signature)</i> 05/2/23 AE					