

ਮਾਸ਼ਿਕ

Kaidiyahi to chabn

(41)

Schedule XLV-Form No. 134

ਅੰਮ੍ਰਿਤਸਰ ਜ਼ਿਲ੍ਹਾ-ਦੀ ਸਬ-ਡਿਵੀਜ਼ਨ ਨੰਬਰ ੪੦-੪੧੩੬੭੭੭

DIVISION

ਅੰਮ੍ਰਿਤਸਰ ਜ਼ਿਲ੍ਹਾ-ਦੀ ਸਬ-ਡਿਵੀਜ਼ਨ ਨੰਬਰ ੪੦-੪੧੩੬੭੭੭

SUB-DIVISION

MEASUREMENT BOOK

੪੩੦

੪੩੦੪ →

Harmandir Ky. Singh

Abstract of Cost

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out Pillars					
@ Bench mark pillars					
Qty. vide item No 1(a) P(1)					
				2 Nos	
@ RS. 3532.94/each					RS. 7075.00
(b) Reference Pillars					
Qty. vide item no 1(b) P(1)					
				7 Nos	
@ RS. 1617.60/each					RS. 11323.00
(2) P.S.F. Logo of M.M.C.S.Y.					
Qty. vide item no (2) P(1)					
@ RS. 9493.98					RS. 18988.00
(3) Clearing and Grubbing					
Qty vide item no 3(P) (2)					
				= 1.24 Hq	
@ RS. 52970.33					RS. 67272.00
(4) Dismantalling of old Structure					
(a) Cement Concrete					
Qty. vide item 4(a) P(2)					
				= 4.80 m ³	
@ RS. 497.81					RS. 2389.00


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/22) Brick/stone masonry					
Qty. vide 4(b) P(2)					
					= 138.64 m ³
@ RS 235.98					RS - 32716.00
(6/23) Removing of Hume pipe					
Qty. vide 4(c) P(2)					
					= 60 m
@ RS 181.13					RS - 10867.00
(6/24) PPF 300 mm dia duct pipe					
Qty. vide item no (5) P(2)					
					= 50.00 m
@ RS 898.19					RS - 44909.00
(6/24) E/W in excavation for foundation					
Qty. vide item no (6) P(2)					
					46.984 m ³
Qty. vide item no (10) P(2)					177.53 m ³
					224.512 m ³
@ RS 279.09					RS - 62659.00
(7/5) P/L PCC M/S in leveling					
Qty. vide item no (7) P(2)					
					= 8537 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/1) Providing PCC Main Substructure					
Qty. vide item no(11) P(3)					
					= 27.444m ³
					= 35.981 m ³
@ RS 4635.67					RS = 166868 = 00
(8/2) Providing PCC Main Substructure					
Qty. vide item no(9) P(3)					
					= 45.495m ³
Qty. vide item no(13) P(3)					
					= 202.461m ³
					= 242.956m ³
@ RS 5426.26					RS = 1845441.00
(9/1) PBL 600mm dia RCC N.P. HP					
Qty. vide item no(8) P(2)					
					= 22.50m
@ RS 2030.33					RS = 45682 = 00
(10/1) PBL 1000mm dia RCC N.P. HP					
Qty. vide item no(12) P(3)					
					= 45.60m
@ RS 3468.17					RS = 156067.00
(11/1) Const. of Subgrade					
(11/2) For lead 1000mm					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide item 14(g) P(4)					
					= 1054.29 m ³
@ RS 192.04					RS - 202465.00
(b/e) For lead up to 100m					
Qty. vide 14(b) P(4)					
					= 2460.02 m ³
@ RS 131.20					RS - 322754.00
(12g) Const. of C/Sb (or 2)					
Qty. vide item no (15) P(4)					
					= 1319.10 m ³
@ RS - 2275.66					RS - 3028205.00
Total					RS - 5525680.00
Add 12. COST					RS - 663081.00
Add 14. H/C					RS - 55256.00
Total					RS - 6244017.00
Less 22. 56% below (-)					RS 1408650.00
Total					RS - 4835367.00
Less Previous Payment					RS (2907806.00)
Total					RS - 2127561.00
 24/2/2023 J.E.  24/2/2023 Continuation AE					