

Name of Agency- Baibhav Kumar
Agreement No- 57-SBD/NABARD/20-21

Name of work- Rec Bridge Across River
Between Bagraha to Bishay Sthan
under Toghra Block. (NABARD)

Schedule XLV Form No. 134.

T E L H R A

DIVISION

T E L H R A

SUB-DIVISION

Measurement Book

413

2nd on A/c Bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Proposed					
Submersible A.C.C Bridge Across					
River Between Bagraha To					
Bilhar Lthan.					
HEAD: - Nabadol					
Agency: - Baibhar Kumar					
Agreement No: - 57 SBD/1796ard					
Bridge/2020-2021					
Accepted Rate: - 7.01% Below					
Agreement value: - 15784724=rd					
Contribution Unit: 15606252=rd					

Maintenance Unit: - 178472=rd

Date of Commencement: - 19/03/2021

Date of Completion: - 18/03/2022

(1/2) Plv Sand filling in foundⁿ

trenches as per drawⁿ do-w

Below floor - 1x 29.9x9.06x0.15=40.634

Less for pipe - 2x 0.785x1.70x1.7x0.45=-20.681

Cut of wall 1/2 2x 29.9x1.6x0.15=14.352

Total= 54.305

(2/3) Plv and leaving p.c.c m-15

in foundⁿ do-all sub work

Cut of wall 1/3 2x 29.9x1.6x0.3=28.704

Cut of wall 1/3 2x 29.9x0.75x2.8=125.580

Continuation

Total=154.284

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{11}{8(11)}$ Ply both sides arms Cantilevers up to 10m height do all soil work 1016 1.751 m ³ qty P-11 Item 10 - $\frac{6}{8(11)}$ @ 6101 = 63 = 10684 =					
$\frac{12}{9}$ Ply mesh halves - do - all soil work -					
132 = 10 nos. P-11 item 10 - $\frac{6}{9}$					
① 119 = 10 / 6ch -					15708 = 10
$\frac{13}{11}$ Ply Back filling behind Abutment & P/wall - do - all soil work -					
406.445 m ³ qty P-12 Item $\frac{7}{11}$					
① 723 = 73 / m ³ -					294153 = 10
$\frac{14}{12}$ Ply filter media - do - all soil work -					
122 = 503 m ³ qty P-12 Item $\frac{8}{12}$					
① 2987 = 21 / m ³ -					304683 =
Total = 6534060 =					
Add L.C @ 1% - +					65341 = 10
Add C.S. + @ 12% +					784087 = 10
Add S Fee @ 10% - +					39204 = 10
Total = 7422692 = 10					
Below 7.01% Item 10 - $\frac{7}{12}$					520331 = 10
C&P 12/23					6902361 = 10
Less Previous Payment (-)					4043980 = 10
Continuation Net Total = 2858381 = 10					

~~10/11~~
~~8/13~~
~~5/15~~