


5760816.

4089427.

4089427.



Const. & Maint. of Road & Bridge at

Sankola to Shapana.

Schedule XLV-Form No. 134 I

mmgsx(sc)

Tinku Kumar Yadav
Ag. No. 14 (SBL) 21.11.22

BARSOI

DIVISION

Barsoi

SUB-DIVISION

M.B. No. 1891

MEASUREMENT BOOK

Record Bridge

Sch. XLV—Form No. 134

58

PART "B"

Particulars	Details of actual measurement				Content of area
	No	L	B	D	

Name of work:— Const of road with Bridge part A Sankola to Sahpuran Bazar Seema via Mahamunda Nadi.

part B Const of H. L. Bridge Sankola to Sahpuran Bazar Seema with Approach Road 504.

Name of Agency:—

Shri T. K. K. K. Yadav

Agreement No. —

14/SB/2021-22

Date of work Completion

work in progress

Measurement

NIL

15/10/2023
J.F.

15/10/23
A.E.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(20/5) Supplying RCC N35 in					
Sub-structure					
V.T.M.B.P. - 52					
Qty - 8.614					
① R 6870.96/43 R 59,159 = 2					
(21/8) Supplying HYSD					
bars in Sub-structure					
V.T.M.B.P. - 52					
Qty - 19.751 MT					
① R 56,190.50/478 11,09,819 = 2					
(22/8) S/F Part PTFE Band					
V.T.M.B.P. - 53					
Qty - 12 MT					
② R 44,281.25/ea R 5,31,375 =					

(23/8) Providing concrete					
V.T.M.B.P. - 53					
Qty - 108 MT					
① R 120.73/ea				R 13,039 = 2	
				total R 1,15,18,955 = 2	
Add GST @ 12% (+)				R 13,82,275 = 2	
Add L. Cost @ 1% (+)				R 1,15,190 = 2	
Add Subcontractor (+ CC (+))				R 46,327 = 2	
G. total				R 1,30,62,807 = 2	
Less @ 52% before M,					
per Agreement (-)				R 67,927 = 2	
Net total				R 1,29,91,880 = 2	
Less previous payment (-)				R 40,39,327 = 2	
Net B/N Amount				R 89,55,553 = 2	

15/02/2023
S.C. Bhatnagar

Continuation

18/02/23
1505
AC

Attested

Sujan
15/02/23

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
वास्को, (कटिहार)