

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st of A/C Bill

Name of work:- Construction
of Road from Karpoor
Pakari PMGSY Road to
Semra Malhauriya

Harijan tola (3.620km)

Under PMGSY NDB BRICS

Agency - M/s Uttar Bihar

Construction Company,

Sports club road Chhatauni,

Mohihari, East Champaran.

Agreement no - 175BD/2022-23

Date of work order - 09/12/2022

Date of completion as per

Agreement - 08/12/2023

Rate of Agreement :- 0.00% below

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36) Binding & laying of 1000 mm dia. NP-3 pipe — 2 — all job.					
Qty 7.50 mtr vide MP/p-8					
@ Rs. 3867-15					29004.00
(37) Plastering with CM 1:4 — do — all job.					
Qty 36.40 m ² vide MP/p-8 @ 187-00					6809.00
(7) Excavation of road way for 4m cutting — 2 — all job.					
Qty 83.25 m ³ vide MP/p-9					
@ Rs. 74-16					6174.00
(8) Construction of granular sub-base by G.I. 14:1-2 — 2 — all job.					
Qty 36.15 m ³ vide MP/p-9 @					
Rs. 2918-20					28058.00

Continuation, 13 25667.00

17 1325667.00

Continuation