

M. 13. No - 992

NDB

Schedule XIV-Form No. 134

Name of Road → Pashaya panchayat **DIVISION**
ke Mathikant Chaudhary ke ghar se

Bihougan

SUB-DIVISION

FWI & unna ke division ke khatam

MEASUREMENT BOOK

PANATH KUMAR ROY

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
paorchayat ke motikant					
Chaudhary ke Ghar to					
pekar Tak Sadak Nisam					
Karya:-					Under NDB
Name of Agency:-					
Paloon Kumar					
Raj. At + m - Larkari					
Udaipur, Dist.					
M. P. P. S. D. A.					
Date of start:-	17-11-				2022
Date of completion:-	16-11-				2023
Agreement no.:-					23 S.D. 2022-23
(1)	Setting out pillars				
	providing & fixing				
	of working Bench				
	Mark & d. d.				01.70.
	R. P.				3.70
(2)	Cleaning & Grubbing				
	Road land				
	d. d.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W. - Parariya Panchayat ke					
Moti Kant Chaudhary ke					
Char to Pokhar tal Sadak					
Nirman Karaya					
Agency - Pawan Kumar Ray					
Agg No - 23. S.B.D 2022-23					
D.O. Start - 17.11.2022					
D.O. Comp - 16.11.2023					
Items of measurement -					
(1/64) Dismantling of existing					
Cement - do -					
P.C.C. - 1 No H.P.C.					
1 X 1.00 X 5.00 X 0.15 = 0.75 m ³					

2 Nos abutment					
2 X 1.50 X 1.00 X 0.15 = 0.45 m ³					
					1.20 m ³
(2/67) R.C.C Dismantling					
1 X 1.60 X 1.15 = 6.90 m ³					
2 X 2 X 1.50 X 5.00 X 0.30 = 4.50 m ³					
2 X 1 X 1.50 X 0.30 X 0.30 = 0.54 m ³					
					11.94 m ³
(3/69) Dismantling of existing					
Cement mortar - do -					
B/W - do -					
2 X 2 X 5.00 X 0.825 X 3.00 = 49.50 m ³					
(4/74) Removing all type of					
H.P. 600mm - 900mm					
do -					
3 X 3 X 2.50 = 15 m ³					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Plp @ 14		67.93m ³
Deduction for f.m					
Qty Item No -	(25/18)		(-)		25.80m ³
			Total		42.13m ³
(27/51)	SIF 1 P 114	S.D. bar			
		in Desk slab & Kerb			
12mm		Bottom reinforcement			
12mm	49x	4.04	0.89kg/m		176.18kg
		Top main & Distribution bar			
10mm	1x	19x	6.24x0.62kg/m		73.04kg
		Top main bar			
10mm	42x	4.04	0.62kg/m		105.20kg
		TOP Distribution bar			
10mm	1x19x	6.24x0.62kg/m			73.04kg
		Kerb			
16mm	2x8x	4.404x1.58kg/m			102.13kg
Rings					
8mm	2x32x	1.86x0.395kg/m			73.80kg
Chair	12mm				
	15x	2.70x0.89kg/m			36.04kg
					63943kg
					0.64MT
(28/50)	Providing & laying				
	R.C.C. M20 D/slab				
	& kerb	do			
Box culvert					
1x	3.80x6.00x0.30				6.84m ³
Haunch	4x	6.00x0.011			0.27m ³
Kerb	2x	3.80x0.25x0.30			0.57m ³
					7.68m ³

14/3/23
J.E

14/3/23
Continuation A.E

Abstracts of cast

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W. - Parasiya Panchayat Ke					
Moti Kant Chaudhary Ke					
Ghat to Pokhar tak Sadak					
Nirman Kary (NDB Bricks)					
Agency - Pawan Kumar Roy					
Agg No - 23/SBD/2022-23					
D.O start - 17	11			2022	
D.O comp - 16	11			2023	
(1/66) Dist mat of culvert					
— do —					
R.C.C 1 No H.P.C					
Qty - 1.20 m ³ T.M.B.P-13					
@Rs - 547 = 73/m ³				₹	663 = w
(2/67) R.C.C concrete					
Qty - 11.94 m ³ T.M.B.P-13					
@Rs - 1253 = 511/m ³				₹	14967 = w
(3/69) Dist mat of existing					
C.M 5 do					
B.P. 10					
Qty - 49.50 m ³ T.M.B.P-13					
@Rs - 255 = 42/m ³				₹	12643 = w
(4/71) Removing type of					
H.P 600mm to 900mm					
— do —					
Qty - 1 SM T.M.B.P NO-13					
@Rs - 274 = 03/M				₹	4110 = w
(5/38) e/w in excavation for foundation					
Qty - 27.09 m ³ T.M.B.P-14					
Qty - 2.71 m ³ T.M.B.P-14					
Qty - 190.80 M T.M.B.P-15					
Qty - 132.15 m ³ T.M.B.P-10					
T. Qty - 220.60 m ³					110157 = w
@Rs - 312 = 281/m ³				₹	68889 = w
Continuation					₹ 142540 = w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/50)	P/L	R.C.	Suber		
	Stone	1930	do		
Qty -	8.76	M ³	T.M.BP-20		
Qty -	7.68	M ³	T.M.BP-23		
T.Qty	16.44	M ³			
@Rs -	7937	=53/M ³		₹	130493=0
(22/48)	P/L	F.M	Filter Meadi		
	do				
Qty -	39.6	M ³	T.M.BP-20		
Qty -	25.80	M ³	T.M.BP-22		
T.Qty	65.44	M ³			
@Rs -	343	8267/M ³		₹	225026=0
(23/47)	Back Filling	behin			
	do	do			

Qty -	68.56	M ³	T.M.BP-21		
Qty -	42.17	M ³	T.M.BP-23		
T.Qty -	110.73	M ³			
@Rs -	818	=971/M ³		₹	90684=0
				₹	5103944=0
Add for G.S. T12y.				₹ (+)	612473=0
Add for L.C. 1y.				₹ (+)	51039=0
Add for S.F.				₹ (+)	862128=0
N.T.M.BP-11 (43160=0)				₹	5853668=0
Less for S.O. 1 below				₹ (-)	297952=0
				₹	5555716=0
Less for Previous Bill				₹ (-)	2781342=0
				₹	2774374=0
16/03.23				CSP	
J.E				A.E	