

GOVINDPUR TO FARSAIDANGI
Schedule XLV-Form No. 134
MAMASY (ST)

R. W. D. Works DIVISION

Kishangangji - 1

R. W. D. Works SUB-DIVISION

Kishangangji

3352

MEASUREMENT BOOK

F. AISAL AHMAD

1st on A/C Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of Road from Govindpur to Farsadangi in Kishanganj Block under MMUSV					
Agency:- Faisal Ahmad					
Agr. No:- 38/SAD/2022-23					
Date of commencement:- 07-06-2022					
Date of completion:- 06-06-2023					
Date of M/S:- 12/12/2022					
Measurement contd.					
① Plv & fixing of working Benchmark:- 1.920 km					
② Plv & fixing of reference pillars:- 1.920 km					
③ cleaning and Grubbing road					
Land as per - - -					
$2 \times 30 \times 30 \times 1.125 = 2025 m^2$					
$2 \times 29 \times 30 \times 1.125 = 1957.5 m^2$					
$2 \times 01 \times 10 \times 1.125 = 22.5 m^2$					
Total = 4005 m ²					
= 0.400 Hect					

Continuation

Abstract of cost

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/V and fixing of working					
Benchmark —					El/1
1.920 km, (vide TMBP-01)					
@ Rs:- 3808.90/km					Rs:- 7313=00
② P/V and fixing of reference					
Pillars —					El/1
1.920 km. (vide TMBP-01)					
@ Rs:- 1737.22/km					Rs:- 3335=00
③ Cleaning & Grubbing road					
Land as per —					El/1
0.400 Hect, (vide TMBP-01)					
@ Rs:- 51133.76/hect					Rs:- 20454=00
④ Dismantling of existing					
str. like culvert bridge &					
R-wall —					El/1
(i) Brick masonry str.					
74.25 m ³ , (vide TMBP-02)					
@ Rs:- 231.77/m ³					Rs:- 17209=00
(ii) Cement concrete					
9.12 m ³ , (vide TMBP-02)					
@ Rs:- 484.74/m ³					Rs:- 4421=00
⑤ Earthwork in excavation					
For str. —					El/1
189.78 m ³ , (vide TMBP-2)					
@ Rs:- 269.32/m ³					Rs:- 51112=00

Continuation

[illegible]