

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, कटिहार।**

पत्रांक :- 445

/कटिहार, दिनांक- 17/03/23

प्रेषक,

कार्यपालक अभियंता,
ग्रा0का0वि0, कटिहार।

सेवा में,


अपर-मुख्य-कार्यपालक-पदाधिकरी,
BRRDA, 3री मंजिल, भूमि विकास बैंक भवन,
बिहार, पटना।

विषय :- शीर्ष MMGSY (SC) योजनान्तर्गत निर्माण हेतु आवंटन की अधियाचना के संबंध में।
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष MMGSY (SC) योजनान्तर्गत ग्रा0का0वि0, कार्य प्रमंडल, कटिहार द्वारा विहित प्रपत्र में अधियाचना तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु0:-यथोक्त।

विश्वासभाजन,



17/3/23

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, कटिहार।

ज्ञापांक:- 445

/कटिहार, दिनांक- 17/03/23

प्रतिलिपि:- नोडल पदाधिकरी, MMGSY, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।



17/3/23

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, कटिहार।

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name Of Division - RWD KATHAR

Sl.No	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
1	Atsion Chowk To Bhagurachak Gaudan	M/S Golden Company	2.35	157.41	143.67	11.02000	127.01600	127.01600	127.01600	0.00000	
2	Madhura Datta To Paswan Tola	Pankaj Kr. Singh Company Pvt. Ltd.	2.36	135.2900	126.8100	9.11000	108.70845	103.70845	103.70845	0.00000	
3	Chayola Mukhyamantri Seto To Manoj Mandal Kc Ghar Hote Huve	Shankar Kumar Biswas	0.720	64.2300	54.6000	3.38000	13.37504	13.37504	13.37504	0.00000	
4	Awdhesh Nagar To Badhiya Tola	M/S Anur Construction[1207/14]	3.103	259.0200	217.8629	22.72658	186.98227	179.30726	179.30726	0.00000	
5	NH-31 to Parani Hat via A.C.Bazar Kc Piche Dharmasala	Sojit Kumar Singh	0.447	50.4090	48.5700	0.44900	41.35112	40.95836	40.95836	0.00000	
6	Railway station to Mandal Tola Paswan Tola Hote Hue Patar Tola Tole	Shankar Saran Singh	1.104	111.7430	98.5900	9.43000	82.97649	82.05551	82.05551	0.00000	
7	Nisumihara To Morsanda Musahari Mahadali Tola	MD. Mojamil Hussain	2.988	291.1200	231.9000	24.83000	216.60121	216.20157	216.20157	0.00000	
8	Om Tola To Turkey Musahari	Ram Rahim Enterprises	1.373	115.81	103.09	10.36000	91.69135	91.37347	91.37347	0.00000	
9	Morsanda Chowk To Balu Tola	Jaya Anwar	0.612	64.0850	54.72736	2.31979	37.59408	37.59408	37.59408	0.00000	
10	Kabir Chowk To Musahari Tola	Shiv Prakash Gupta	0.071	59.64	47.32	5.27000	45.32314	45.32314	45.32314	0.00000	
11	Sitija More Nawadhi Sadak To Siyan Musahari Tola	Shankar Saran Singh	1.321	135.44	99.04372	13.03000	94.26091	94.26091	94.26091	0.00000	
12	Jung Tola To Haripur	Shankar Saran Singh	1.424	124.53	109.04	11.78000	98.24016	98.08796	98.08796	0.00000	
13	Dharmali Chowk To Kuthar Tola	Pankaj Kr. Singh Company Pvt. Ltd.	1.351	118.8960	103.43	12.40000	96.80959	96.80959	96.80959	0.00000	
14	Devi Poddar Kc kamat to Kothi Harjan Tola	Phoenix Eng'cons	1.544	120.82	110.35	13.21000	92.33653	89.32653	89.32653	0.00000	
15	Durga Sthan to Kumdhya Pokhar	M/S Y. P. Construction	1.962	181.00	148.67	19.55000	143.95942	143.80445	143.80445	0.00000	
16	Lola To Adhura Mullan	M/S Otm Construction	2.243	232.94	185.22	20.21000	185.06821	185.06889	185.06889	0.00000	
17	Kathar Hasanganj Road Haji Wasl Tola Dewapur Baradia Tola	Humayun Jha	0.936	85.820	75.22174	5.14000	58.64392	56.98732	56.98732	0.00000	
18	MMGSY Road Sarvasa To Chhatwari Tola	Pranav Kumar	0.481	42.81	40.77951	1.72000	39.01271	34.28429	34.28429	0.00000	
19	Baradi Tola to Dolang Tola	Shankar Saran Singh	1.504	130.340	104.06698	19.59000	95.72049	95.06162	95.06162	0.00000	
20	Awadhi Kishor Yadav Kc Dusan To New Tola Musahari Udaynagar	Unakant Singh	1.711	137.350	106.04514	9.89998	103.87210	102.06074	102.06074	0.00000	
21	Borhalpur to Musahari Tola Khota	Rajesh Kumar	1.548	121.180	90.28266	10.96567	91.11051	90.88935	90.88935	0.00000	
22	Harkha gokhar More to Harsha Bangdi Tola	Urvaahi Praya Construction &	2.288	205.040	155.20970	14.92787	153.41053	153.41053	153.41053	0.00000	
23	Kursela Sarst Road To Musahari Shiv Mandir Tola	Arvi Kumari	1.570	141.300	109.66378	9.37271	98.92580	97.88164	97.88164	0.00000	
24	Madrasa(Rajdhani) Kc Nikat to Musahari Tola	Sunil Kumar Taday	0.873	74.590	57.72967	5.35666	57.10513	56.56336	56.56336	0.00000	
25	MMGSY Moham House To Melbasa tak	Krishna Devi Thakur	1.463	115.890	89.51028	7.86537	89.12578	89.11523	89.11523	0.00000	
26	New Tola Chaudan Devi Mukhiya Kc Ghar To Musahari	Urvaahi Construction & Company	1.149	92.760	68.79266	8.94000	69.31649	69.31649	69.31649	0.00000	
27	Shelsh Jalil Haljuddin Kc Kamat to Marha Tola Udaynagar	Prashant Kumar	0.512	39.290	29.80744	2.74258	29.69160	29.69160	29.69160	0.00000	
28	Sig Tola Bahadur Lota To Fakirula	Urvaahi Construction & Company	1.528	136.830	104.77790	11.16481	104.03271	104.03271	104.03271	0.00000	
29	Rajvan House To Mohammad Nagar Musahari	Shiv Prakash Gupta	0.890	61.358	53.14439	5.05036	49.25039	49.25039	49.25039	0.00000	
30	Mahmur School to Shershabadi Tola	M/S Sri Ganesh Construction	0.710	44.535	37.10886	1.99936	33.79111	33.79111	33.79111	0.00000	
31	Kathar Hasanganj PWD road Mongra Jama Masjid to Sirsa Dahan	MD. Mojamil Hussain	2.710	145.390	121.26171	6.72745	118.70788	118.70788	118.70788	0.00000	
32	NH-31 to Indra gram hote hue Sahdev Hadl tak	Sawati Construction	1.115	70.024	65.23460	2.82030	60.89807	60.48747	60.89807	0.00000	
33	Khatra Godam to Mahajalli Tola	M/S Nisha Enterprises	1.075	70.210	58.56794	3.38462	57.21890	57.21890	57.21890	0.00000	
34	Mushari to Mangangatti	MD. Mojamil Hussain	2.160	146.310	122.66632	6.22302	96.68475	96.68475	122.10300	0.00000	

Sl No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
35	Sreyahanth Taryanibola to Kowmore	MD. Mojammit Hussain	1.545	106.07000	88.31014	4.81967	65.81612	59.59756	78.02134	0.00000	
36	Thapara Chowk to Thapara (Sakralli)	Nilamber Kumar Singh	0.980	67.112	59.71360	2.02288	59.05188	59.05188	59.05188	0.00000	
37	Shiraha to Debara	Soral Kumar Ray	0.735	50.325	42.47455	1.85991	41.37796	41.28631	41.28633	0.00000	
38	Maheshpur Chowk to Mushabari	MD. Mojammit Hussain	1.275	88.280	73.39053	4.04414	72.54275	70.00826	72.54275	0.00000	
39	Asidpur to ghat to Masuri to Bhanoliya	Sural Kumar Ray	0.645	44.49000	37.31051	1.58344	0.00000	0.00000	0.00000	0.00000	
40	Dahan PMSY road Bhawar pool to Railway Gurneti	Krishnapalli Const. Pvt. Ltd.	1.775	123.98000	101.90597	4.88544	103.22281	103.22281	103.22281	0.00000	
41	Paswan Chowk to Mandal Tola	Rupesh Akand	0.915	64.62400	53.32923	3.52965	53.32923	52.86505	52.86505	0.00000	
42	Mohan Chandpur Bhandi to Pratappur	[Bhandi] Construction	0.900	65.21200	59.34699	3.40293	51.37435	51.37063	51.37435	0.00000	
43	Near Lakshminpur Marang Tola To Mushari Tola	M/S Pratibha Construction	2.285	138.1470	116.01895	4.50798	65.98530	65.98530	65.98530	0.00000	
44	26712 GTSNY To Dhubaniya Tola	Rohmat Alam	0.500	41.6600	34.96292	3.29913	34.75125	34.75125	34.75125	0.00000	
45	Bhavra Kothi To Bhavra Pad	Rupesh Akand	0.689	45.64600	39.56601	5.21222	38.95418	38.95418	38.95418	0.00000	
46	Muzaffapur More to Muzaffar Tola	Mohammad Sahab Alam	0.500	41.36200	37.48923	3.38393	11.63044	11.63044	11.63044	0.00000	
47	Chamanpur More to Islampur	Anwar Hussain	1.200	99.19200	87.09700	10.24461	86.94562	86.90821	86.94562	0.00000	
48	Sauriya To Balua Chowk	Ranjit Kumar Singh	0.330	29.12300	27.08297	1.78349	26.94064	26.94064	26.94064	0.00000	
49	Near School to Mushari Tola	S.R Enterprises	1.400	111.05600	98.51550	13.80416	96.36940	96.36940	96.36940	0.00000	
50	Maheshpur School to Muni Tola	Dipin Kumar Nanda	1.000	79.11500	68.86055	9.11620	61.02577	61.02493	61.02577	0.00000	
51	GTSNY Bari Gidamari to Choti Gidamari	Rajesh Kumar Yadav	1.000	81.07500	68.45133	8.88782	67.56105	67.56105	67.56105	0.00000	
52	Bari Tengri Chowk to Alidabha	Rajesh Kumar Yadav	1.200	104.17000	84.72155	10.90804	83.80176	83.80176	83.80176	0.00000	
53	Dhangar school to Mirulla Tola (Bavides Tola)	M/S Neha Enterprises	1.085	72.78000	61.08661	3.00817	37.61561	37.61561	37.61561	0.00000	
54	House of Jamindar to Kalikar Muslim Tola	Mish Kumar Ray	1.000	82.99300	74.50872	8.96043	58.15640	58.15640	58.15640	0.00000	
55	Mansur Miya ke Kamat to Sahabari Paschim Tola	Shashi Kant Singh	2.660	198.15300	175.99085	20.86006	174.02972	174.02972	174.02972	0.00000	
56	Rastara Khat Tola to Dhangar	Shubham Kumar	2.970	249.35000	214.35089	23.44193	209.66233	209.66233	209.66233	0.00000	
57	Pheasant More to Ghum Tola	Shubham Kumar	0.720	72.21200	65.65552	5.48948	64.60047	64.60038	64.60047	0.00000	
58	Lelha Chowk to Hathiya Ramon	Sanjay Kumar Chowdhary	1.840	157.55100	141.28076	13.97100	105.93784	105.72407	105.72407	0.00000	
59	Chara Dhar to Post Office Tola	Sanjeev Shukla	1.800	173.47400	139.73569	11.89585	138.04241	138.04243	138.04243	0.00000	
60	Bahadur Master House to Marang Tola	Kumar Jee Ba	1.000	79.87700	77.85572	9.07406	70.69805	70.69805	70.69805	0.00000	
61	Bauniya Rampadi to Kalipokhar	Chandan Kumar Singh	0.800	67.79300	59.57090	5.36523	20.42251	29.41663	29.42251	0.00000	
62	Jodhan Tola More To Chamanpur	Rajesh Singh	0.730	73.43500	58.50993	4.18806	41.80264	41.80264	41.80262	0.00000	
63	Nawalbagi Chowk to Nawabganj Baab	Rajesh Singh	0.450	71.01000	68.08042	2.51970	63.10347	63.10347	63.10347	0.00000	
64	Simaralla South to Hecchi Tola	Kumar Gaurav	1.300	96.79400	83.23947	11.98371	58.99290	58.99290	58.99290	0.00000	
65	Mahavir Mandir to Chaurakathi	Alok Bihari	0.500	39.95000	34.84508	3.16056	32.43268	32.43268	34.46332	2.03064	
66	25662 (GTSNY) To Chugriya	Shabham Kumar	1.880	144.10300	122.84747	13.19119	122.42820	122.42820	122.42820	0.00000	
67	Binodpur Dholi Ghat Chowk to Palla Tola	Sanjeev Shukla	2.600	235.01600	200.16180	19.23136	199.16412	199.16412	199.16412	0.00000	
68	Shirala Tola to Shabharai Purab Tola	Sural Kumar Ray	0.600	47.67300	43.41900	3.95540	41.54025	41.54025	41.54025	0.00000	
69	Ekrum Waqil Kamat to Samedha	Soumya Darshan Enterprises	1.650	148.75800	133.92156	16.22228	99.88402	99.09543	133.55839	0.00000	
70	Primary School Gobarhi Bin Toli to Mahant baba Chan Tak	Olip Kumar Mukta	1.000	81.57300	79.18259	9.51452	65.55814	65.55814	65.55814	0.00000	
71	Puzari Kalya ke Pass to Nachimpur	Sanaad Gautam	0.480	47.05700	41.14817	2.30657	41.05966	40.88729	41.05966	0.00000	
72	House of Rahman to Beti Tola	Animesh Kumar	0.500	41.57300	37.53838	3.29814	27.28522	27.28522	27.28522	0.00000	
73	Saidur Chowk to Choti Tinghorla	M/S Purma Engcon	1.600	135.47600	117.00004	15.08694	88.37588	88.37588	115.91486	0.00000	

Sl No	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maintenance Cost (in lacs)	Allotment Received (in lacs)	Total Expenditure (in lacs)	Value of Measurement (in lacs)	Current Demand (in lacs)	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9	10	11	12
74	Bondawar to Sourabangl	Md. Ashik Khan	1.500	113.23000	98.98059	13.77202	67.82909	67.82909	67.82909	0.00000	
75	Neta Chowk to Lantolaya	SH Enterprises	1.470	129.52300	115.57116	10.53544	118.78849	118.78849	118.78849	0.00000	
76	Khaira To Khaira Sanchali Tola	M/S Min Lal Agrawal	0.680	79.29600	78.06266	7.19238	68.96404	68.96404	78.06266	0.00000	
77	Mandal Tola to Foddar Tola	M/S Neha Enterprises	1.155	99.18600	90.36835	9.81285	81.63726	81.63726	81.63726	0.00000	
78	House of Juralah Sah to Dumariya SH-77	Dilip Kumar Munika	3.450	279.10600	247.24817	34.49216	180.61147	180.61147	244.31640	0.00000	
79	Islam Chowk Dayalpur to Fulgah Tola Toli	MD. Mojumil Hussain	1.940	105.17400	163.91081	17.83525	134.88382	134.88382	162.21063	0.00000	
80	Part-A Bijaulahli Chowk to Bagman	Dilip Kumar Munika	2.122	189.49700	163.68800	15.53454	0.00000	0.00000	23.49406	0.00000	
81	Part-B Construction of HIL Bridge 3X 14.50m Span with Approach Road-150m	Dilip Kumar Munika	48.16 m	309.02800	299.80415	1.69687	256.20214	256.20214	264.58999	0.00000	
82	Kadiwa Dangi To Kadiwa Dangi	Krishna Dev Thakur	2.200	159.15000	138.42759	20.45622	123.29882	123.29882	123.29882	0.00000	
83	Shikandar Mandal ke Char to Lakhand Khaira	Niranjan Kumar Thakur	0.685	73.10000	68.34756	3.50950	16.40508	16.40508	16.40508	0.00000	
84	Sunabhi to Madharya Bari School	Md. Pate Ibrahim	1.500	140.09400	129.28540	14.44598	47.27824	47.27824	104.08604	0.00000	
85	Barwa High School to Gandigam	Shashi Kant Singh	0.600	44.00100	39.66219	5.06177	39.50950	39.50950	39.50950	0.00000	
86	Shiv Mandir Chowk to Mahalitha Dakhin Tola	M/S Padma Construction	1.550	112.14600	90.76003	13.43750	86.73542	86.73542	90.18793	0.00000	
87	Maharaja Senana to Puarvi Tola	Lalan Singh	2.000	157.11400	139.53121	18.94343	100.22316	100.22316	137.36328	0.00000	
88	Bawanjan Middle School to Bagachhi Muslim Tola	Bhola Prasad Sah	1.500	116.67100	124.29915	11.52619	57.22725	57.22725	57.22725	0.00000	
89	Bahari Railway Station to Kotaha Chowk	Ashok Kumar	1.400	115.08600	101.47428	12.95544	70.66484	78.66484	100.42078	0.00000	
90	Laxmipur Masjid Panchayat Bhawan to Laxmipur Yadav Tola	Puja Enterprises	1.100	70.57200	68.31541	10.42081	18.87413	18.87413	43.20351	0.00000	
91	Kathar Hasanganj PWD Road (Badi Najheli) To (Chhoti Najheli) Chhatrahar Sonali PWD Road Tola	Dhanraj Construction	2.380	202.33100	164.90640	16.71708	39.40054	39.35055	116.75624	0.00000	
92	Madhya Vidyalaya Barakpur to Mohar Miya Tola via Gauria School	Bhanraj Construction	3.040	313.50700	268.51753	21.83725	69.54841	62.30014	160.02020	0.00000	
93	Transformer Chowk to Paswan Tola	Shashi Kant Singh	0.400	33.55100	30.34067	4.16583	21.50044	21.50044	30.17547	0.00000	
94	Neem Tola Pakaria To Bhairidh	RMI Construction Private Limited	1.590	149.61600	126.71095	11.71271	66.35996	66.35996	66.35996	0.00000	
95	Middle School Fullwarica to Bharta Tola	Niranjan Kumar Thakur	1.100	87.83300	75.33835	10.35140	14.68807	14.68807	34.02132	19.33325	
96	Digant Chowk to Lohar Tola	Pankaj Kumar Singh Construction Company Private Limited	1.600	129.27800	104.06322	12.67126	101.89388	101.89388	101.89388	0.00000	
97	Bund Chandhary Bakiya to Mandal Tola	M/S Tara Construction	0.630	72.84300	66.40904	4.39801	25.45270	25.45270	25.45270	0.00000	
98	MMSY Hawaya Shiv Mandir Chowk to Kecha Ghat Tola	Pankaj Kumar Singh Construction Company Private Limited	1.800	157.75400	130.12617	15.04493	129.31817	129.31817	129.31817	0.00000	
99	Husana to Bishariya	Pustpa Kamari	1.100	82.45500	72.01783	11.63424	37.40238	37.40238	37.48238	0.00000	
100	Kachha Chowk to Gidharbari	Dilip Kumar Munika	1.650	133.84900	119.69939	13.89641	66.84790	66.84790	119.25188	0.00000	
101	Sirkatta Chowk to Chetti Kalra	Ashok Kumar	3.650	257.14200	221.40381	35.51525	96.89755	96.89755	171.30103	0.00000	
102	Fullwarica Panchayat Bhawan to Jayasid Gram	Ashish Kumar Mandal	1.250	124.04200	115.29187	9.43191	58.92222	58.92222	109.12347	0.00000	
103	PMSY Road To Laxman Kathar House	Arvind Hoje	0.510	44.63700	39.47925	4.67402	21.91034	21.91034	39.27752	0.00000	
104	Shiv Mandir Chowk to Sathlaiva Tola	Sulbas Kumar	1.500	139.36200	130.07638	11.84126	41.65267	41.65267	74.06140	0.00000	
105	Para to Sikhat	Puja Enterprises	1.400	101.38000	96.74801	12.30800	0.00000	0.00000	29.61687	0.00000	
Total			144.258	12211.81500	10515.50226	1041.97543	8131.27069	8083.84290	8985.77285	21.36389	


 14/12/23
 Executive Engineer
 RWD Works Division Kathar

Divisional Accounts Officer
 RWD Works Division Kathar

FORM GFR 19-A
(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate upto the month of Feb, 2023

MMGSY (SC) PROGRAMME FUND

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural roads under MMGSY (New) (SC)	Letter no 35 dt 08.08.14 Letter no 44 dt 12.09.14 Letter no 59 dt 10.12.14 Letter no 65 dt 30.12.14 Letter no 19 dt 11.06.15 Letter no 27 dt 30.06.15 Letter no 79 dt 31.12.15 Letter no 88 dt 19.01.16 Letter no 94 dt 03.02.16 Letter no 110 dt 01.03.16 Letter no 116 dt 14.03.16 Letter no 127 dt 30.03.16 Letter no 131 dt 20.05.16 Letter no 134 dt 31.05.16 Letter no 151 dt 01.08.16 Letter no 157 dt 17.08.16 Letter no 161 dt 01.09.16 Letter no 166 dt 22.09.16 Letter no 203 dt 02.01.17 Letter no 08 dt 27.01.17 Letter no 15 dt 13.02.17 Letter no 28 dt 06.03.17 Letter no 36 dt 16.03.17 Letter no 43 dt 25.03.17 Letter no 61 dt 15.05.17 Letter no 83 dt 06.07.17 Letter no 95 dt 02.08.17 Letter no 110 dt 07.09.17 Letter no 121 dt 22.09.17 Letter no 144 dt 20.11.17 Letter no 159 dt 29.12.17 Letter no 10 dt 18.01.18 Letter no 16 dt 29.01.18 Letter no 67 dt 21.03.18 Letter no 72 dt 26.03.18 Letter no 123 dt 01.06.18 Letter no 162 dt 13.07.18 Letter no 200 dt 28.08.18 Letter no 229 dt 05.10.18 Letter no 007 dt 08.01.19 Letter no 066 dt 30.04.19 Letter no 085 dt 05.07.19 Letter no 111 dt 18.09.19 Letter no 148 dt 04.12.19 Letter no 156 dt 18.12.19 Letter no 008 dt 13.01.20 Letter no 020 dt 28.01.20 Letter no 037 dt 19.02.20 Letter no 063 dt 19.03.20 Letter no 078 dt 13.05.20 Letter no 092 dt 03.06.20 Letter no 113 dt 23.07.20 Letter no 132 dt 27.08.20 Letter no 169 dt 29.09.20 Letter no 190 dt 07.12.20 Letter no 200 dt 22.12.20 Letter no 007 dt 19.01.21 Letter no 013 dt 04.02.21 Letter no 029 dt 01.03.21 Letter no 047 dt 21.03.21 Letter no 080 dt 05.06.21 Letter no 161 dt 21.10.21	19.14000 67.86000 104.00000 77.69000 99.60000 262.50000 63.80502 58.59361 48.36835 70.11439 67.16884 105.40067 27.68289 180.73129 172.68875 23.07873 100.13562 6.00293 37.59408 41.67525 17.82524 6.03434 93.97096 36.22000 99.69662 159.02543 89.46820 50.18565 18.63095 11.68608 94.19882 43.41591 41.61152 197.98322 31.97002 15.49361 25.69257 1.04416 25.40047 25.54713 162.20328 104.00000 215.00000 20.00000 40.00000 18.00000 116.14473 26.86805 30.19936 46.72758 13.98517 35.58708 32.33161 5.27703 39.39486 5.54241 569.21387 163.53484 81.38777 334.74304 684.89698 6.20190	Certified that out of Rs. 8131.27069 lacs received upto the year-2022-23 in favour of Ex. Engineer, RWD, Katihar a sum of Rs. 8083.84290 lacs has been utilized for the purpose of MMGSY rural roads Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 47.42779 lacs remaining unutilized at the end of the period under.

Letter no.169 dt 26.10.21	453.74698	
Letter no.218 dt 25.01.22	946.06867	
Letter no.258 dt 11.03.23	90.42193	
Letter no.279 dt 07.04.22	267.44766	
Letter no.292 dt 02.05.22	224.62690	
Letter no.359 dt 30.09.22	53.28671	
Letter no.386 dt 25.11.22	610.75263	* Central Fund A/C
Letter no.489 dt 01.12.22	14.74833	
Total :-	8131.27069	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

D.A.O.

R.W.D. (W) Division, Katihar.

Executive Engineer,

RWD (W) Division, Katihar.