

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोगरी।**

E-mail ID.- eerwdgogri@gmail.com

पत्रांक 465(अमृ) का 0 प्र 0 गोगरी, दिनांक 20/03/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोगरी।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:-

शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष New Maintenance Policy-2018 under MR-3054 योजना अंतर्गत कुल मो 0 4,16,826=00 (चार लाख सोलह हजार आठ सौ छब्बीस) रुपये मात्र उपलब्ध कराने की कृपा की जाए। इस पत्र के साथ विहित प्रपत्र में अधियाचना राशि समर्पित की जा रही है।

सूचनार्थ सादर समर्पित।

अनु 0- यथोक्त

विश्वासभाजन

20-3-23

Atul
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी।

20/3/23

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the 20 March, 2023
RWD, Works Division, Gogri

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural roads Maintenance Policy-2018 under MR-3054	Previous Allotment	Rs. 1512.55447 Lakh	Certified that out of Rs. 2818.18826 lacs of grants-in-aid sanctioned during the years 2019-20 in favors of E-in-C, RWD Bihar, Patna a sum of Rs. 2818.18826 lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00 Lacs remaining unutilized at the end of the period under report.
		I. Letter No32, Date -03.03.23	Rs. 85.49801 Lakh	
	Total :-		Rs.- 2818.18826 Lakh	

1. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

2. Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD works

Kumar
20.3.23
D.A.O.

RWD Works, Division, Gogri

Himal
20/3/2023
Executive Engineer

RWD Works, Division, Gogri

Baskin
20/3/23

MR. 3054 (New)

M.B.No-581

22-23

Schedule XIV Form No. 134.

ਮੇਰੀ ਆਵਾਜ਼ 151951234 44

ਮੇਰੀ ਆਵਾਜ਼

DIVISION

ਮੇਰੀ ਆਵਾਜ਼

SUB-DIVISION

Measurement Book

ਮੇਰੀ ਆਵਾਜ਼

प्रमाणित किया जाता है कि इस
मापी पुस्तक मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिसमें
सहायक अभियंता ग्रामीण कार्य
विभाग कार्य अवर प्रमंडल पर
गोगरी का निर्गत किया जाता
है।

Kamal
16/9/22
Executive Engineer
R.W.D. Works Div.
Gogri

16/9/22

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

581

No.

Name of Officer

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- MR Road from Mahesh Khat to Dhikthya. Under MR-3054 - MR N/22-23.					
Name of Agency:- Salt pond on Kumbard to - land P. 114					
Agreement No:- 15 MRD/2022-23.					
Stipulated date of Start of Work:- 8.9.22					
Stipulated date of Completion:- 7.6.23.					
Record entry:-					

① ② Revolting and fixing of typical
MMGSy information sign board
with logo as per MPO specification
Main information sign board.
- 1 Nos.

② ① Clearing and grubbing road
land by manual means including
uprooting wild vegetation etc-etc.

2x6x30.00x1.00	=	360m ²	/
2x8x30.00x1.00	=	480m ²	/
2x7x30.00x1.00	=	420m ²	/
2x10x30.00x1.00	=	600m ²	/
2x5x30.00x1.00	=	300m ²	/
2x1x20.00x1.00	=	40m ²	/
		2200m ²	/
		= 0.22 Hect.	/

Continuation

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	O.	
Name of Work:-					M/R road from Maheshkhunt to Khiziyalundar
					M/R 3054. N 22/22.
Name of Agency:-					Satyendra K & Co. Construction Pvt. Ltd.
Agreement NO:-					15 MBD/2022-23.
Stipulated date of start of work:-					8.9.2022
Stipulated date of completion:-					7.6.2023.

① Providing and fixing of typical MMBay Information sign board with logo as per MORD specification etc.

Nos vide T.M.B.P-10 - 1 NES.

Nos vide T.M.B.P-20 - 3 NES.

4 NES.

@ Rs. 10190 = 85/Nos. — Rs. 40763 =

②/① Clearing and grubbing road land by manual means including uprooting wild vegetation.

Area vide T.M.B.P-10. 0.22 Hect

@ Rs. 59724 = 13/Hect — Rs. 13140 =

③/③ Construction of 9x9m sub base by providing well graded material do-do.

53908 =

Continuation

B.F. 539030

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide T.M.B.P. 10 -					28.010 m ²
@ Rs. 2164 = 49/m ²					- Rs. 60627 =
④/A Providing, laying, spreading and compacting. WBM. Gr II					
Qty vide T.M.B.P. 11 -					27.885 m ²
@ Rs. 3729 = 21/m ²					- Rs. 103914 =
⑤/C Providing, laying, spreading and compacting. WBM. Gr III					
Qty vide T.M.B.P. 11 -					44.247 m ²
@ Rs. 3471 = 69/m ²					- Rs. 153612 =
⑥/D Providing, and applying primer coat with bitumen emulsion S.S. do... do...					
Area vide T.M.B.P. 11 -					589.96 m ²
@ Rs. 59 = 97/m ²					- Rs. 35380 =
⑦/E Providing and applying tack coat with bitumen emulsion using emulsion pressure					
Area vide T.M.B.P. 11 -					782.340 m ²
@ Rs. 20 = 41/m ²					- Rs. 15967 =
⑧/F Providing, laying and rolling of close graded premix surface material do... do					

Continuation

423.403 =

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Area vide T.M.B.P. 11 -				782.340 m ² ✓
@ Rs. 245 = 02/m ²				Rs. 191689 =
(9) Providing and applying tack coat with bitumen emulsion do - do -				
Area vide T.M.B.P. 12 -				4166.25 m ² ✓
@ Rs. 20 = 41/m ²				Rs. 85033 =
(10) Providing and laying SDBC do - do -				
Qty vide T.M.B.P. 12 -				105.190 m ³ ✓
@ Rs. 12993 = 74/m ³				Rs. 1366811 =
(11) Reinforced cement concrete - M15 grade KM local stone do - do -				
KM Stone				
Nos vide T.M.B.P. 12 -				3 Nos. ✓
@ Rs. 2470 = 97/Nos.				Rs. 7413 =
(12) Road marking with hot applied Thermoplastic compound with reflectorised glass beads on B.T. Surface.				
Area vide T.M.B.P. 13 -				224 m ² ✓
@ Rs. 762 = 51/m ²				Rs. 170802 =
(13) Construction of Subgrade				
2245.151 =				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
and earthen shoulder with approved material obtained from borrow pits. do-dm.					
Qty vide T.M.B.P. 17 -					656.400m ³
@ Rs. 251 = 62/m ³					Rs. 165163 =

(12) 200M Stone.					
Nos vide T.M.B.P. 18.					4 Nos.
@ Rs. 721 = 91/Nos.					Rs. 2887 =

(13) Direction and place identification signs with size more than 0.9 m ²					
--	--	--	--	--	--

Area vide T.M.B.P. 18 -					1.92 m ²
@ Rs. 12867 = 35/m ²					Rs. 24705 =

(15) 600mm equilateral and triangular band.					
Nos vide T.M.B.P. 18 -					10 Nos.
@ Rs. 3710 = 56/Nos.					Rs. 37105 =

(16) 600mm Circular Band.					
Nos vide T.M.B.P. 18 -					8.00 Nos.
@ Rs. 3726 = 21/Nos.					Rs. 29814 =

(17) 600mm x 450mm rectangular.					
Nos vide T.M.B.P. 18 -					4 Nos.
@ Rs. 3600 = 72/Nos.					Rs. 14403 =

Continuation

2519228

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) (18) Providing and laying rumble strip with road studs and Thermoplastic compound with reflective white glass beads.					
Area vide T.M.B.P. - 18 -				6 m ²	
@ Rs 762 = 51/m ²					Rs 4575 =
(20) (19) Road strip					
Nos vide T.M.B.P. - 19 -				20 Nos.	
@ Rs 237 = 15/Nos.					Rs 4743 =
(21) (20) Boundary pillar/Gaused					
Do. do. do.					
Nos vide T.M.B.P. - 19 -				40 Nos.	
@ Rs 620 = 41/Nos.					Rs 24816 =
(22) (22) Planting of trees and there maintenance for one yr.					
Nos vide T.M.B.P. - 19 -				20 Nos.	
@ Rs 1039 = 45/Nos					Rs 20789 =
(23) (26) Brick masonry in cm					
1:3 in parapet. do. do.					
Qty vide T.M.B.P. - 19 -				2.88 m ³	
@ Rs 6040 = 25/m ³					Rs 17396 =
(24) (27) Plastering with cement					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Mortar 1:4 on brickwork.					
Area vide T.M.B.P-19-					20.16 m ²
@ Rs. 186 = 05/m ²					- Rs. 3751 =
(25/28) Painting two coats on new concrete surface					
Area vide T.M.B.P-19-					12.96 m ²
@ Rs. 110 = 32/m ²					- Rs. 1430 =
					2596728 =
Add 12% G.S.T + 1% L.C +					337575 =
					2934303 =
Add Salvageage @ 10% of					

Material cost vide T.M.B.P. + 2376 =					2936679 =
Less 0.71% ar per below (-)					20850 =
					2915829 =
Less previous already paid amt (-)					2499003 =
					416826 =

By M/s
16/03/2023
P.E.

By M/s
16/03/2023
P.E.

Work has been completed as per specification.

By M/s
16/03/2023
P.E.