

MR. 3054 (New)

M.B. No. - 581

22-23

Schedule XIV Form No. 134.

४६२१३९२४ १५१००१२३४ ४२४

५४५०००. ०१०११३७

DIVISION

३४०३ ५४५००० ०१०११३७

SUB-DIVISION

Measurement Book

६१११-३१ ३१११

2nd A/c and Final Bill.

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- M/R Road from Maheshkhunt to Jhikhiya					
Under MK 3054 - MRN/ 22-23.					
Name of Agency:- Sahandrak & Co-Construction Pvt Ltd					
Agreement No:- 15 MBD/2022-23.					
Stipulated date of start of work:- 8.9.22					
Stipulated date of completion:- 7.6.23					
Record entry.					
(1) Construction of Subgrade and Earthing Shoulder					
With approved material					
Obtained from borrow pits do. do.					
2x1x20.00x1.00x0.300=					12m ³
2x2x30.00x1.00x0.300=					36m ³
2x4x30.00x1.00x0.300=					72m ³
2x2x30.00x1.00x0.300=					36m ³
2x5x30.00x1.00x0.300=					90m ³
2x4x30.00x0.800x0.300=					57.60m ³
2x6x30.00x1.20x0.300=					129.60m ³
2x4x30.00x1.00x0.300=					72m ³
2x7x30.00x1.200x0.300=					151.20m ³
					656.40m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18) Providing and laying rumble strip with road studs and Thermoplastic compound with reflective glass beads.					
Area vide T.M.B.P. 18 -				6 m ²	
@ Rs 752 = 51/m ²					Rs 4575 =
19) Road strip					
Nos vide T.M.B.P. 19 -				20 Nos.	
@ Rs 237 = 15/Nos.					Rs 4743 =
20) Boundary pillar/Guard Post. do. do.					
Nos vide T.M.B.P. 19 -				40 Nos.	
@ Rs 620 = 41/Nos.					Rs 24816 =
21) Planting of trees and there maintenance for 5 yrs.					
Nos vide T.M.B.P. 19 -				20 Nos.	
@ Rs 1039 = 45/Nos					Rs 20789 =
22) Brick masonry in cm 1:3 in parapet. do. do.					
Qty vide T.M.B.P. 19 -				2.88 m ³	
@ Rs 6040 = 25/m ³					Rs 17396 =
23) Plastering with cement -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
mortar 1:4 on brickwork.					
Area vide T.M.B.P-19-					20.16 m ²
@ Rs. 186 = 05/m ²					- Rs. 3751 =
(55) (58). Painting two coats on new concrete surface.					
Area vide T.M.B.P-19-					12.96 m ²
@ Rs. 110 = 32/m ²					- Rs. 1430 =
					2596728 =
Add 12% G.S.T + 1% L.C				+	337575 =
					2934303 =
Add Salvageage - 10% of					
material cost vide T.M.B.P-19 + 2376 =					2936679 =
Less 0.71% ar per below				(-)	20850 =
					2915829 =
Less previous already paid Amt - (-)					2499002 =
					416826 =
Work has been completed as per Specification.					