

Ladania

Part - B / H.L. Bridge

Schedule XLV-Form No. 134

Part - A - Nandarkhi Road PMGSY to Sidhapakala Seema

Part - B - Proposed H.L. RCC Bridge on SO 26 - Nandarkhi Road PMGSY to Sidhapakala Seema A ✓ 166.7m

DIVISION

MMBSy (SC)

R.W.D. LADANIA

SUB-DIVISION

(942)



MEASUREMENT BOOK

M/S. LAXMAN KUMAR

Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Constn of H.L. Bridge on Road					
from Nandwahi Road pmtly to					
Bidhakhola Seemra under					
pmtly (S.O.)					
Agency: M/s Laxman Kumar, Pro-					
Laxman Kumar Prasad, Ram-					
nagar, Sector 04, Ashirang Nagas					
Pahr -					
Agreement value: 560,99,999.00					
Agreement No - 64 SBD/2020-21					
Date of Commence - 22.09.2020					
Date of Completion - 21.09.2021					
Rate: 12.00% Below					
Date of Measurement: 30/11, 06/12, 13/12,					
9/01, 15/01/21					
Part: B. H.L. Bridge					
① clearing & grubbing of Road Cam					
— do — do — all complete job					
174.00m x 8.00 = 1392.00m					
1392.00/10000 0.1392 H					
② Proc fixing Logo of pmtly below					
— do — do — all complete job					
01 No 01 No					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.F	331,	68,313.00
P-44 -	14.704 m ² @ R	12.432	00/m ²	R 1,	82,800.00
46/92	Pro & Fixing RCCM 25' Cast in situ				
	Ravelling - do. do. at complete job				
P-45.	66.44 m ² @ R	2688.00	00/m ²	R 1,	78,591.00
47/93	Pro & Fixing Drainage Spout -				
	- do - do - at complete job				
P-45.	10 Nos @ R	730.00	each - R		7300.00
				R 335,	37,004.00
	Add CST @ 12%.				(+) 40,24,440.00
	Add L. Cost @ 1%.				(+) 3,35,370.00
	Add 3-Fee @ 10% on				2,50,000.00
	Cost of Materials				R 381,46,814.00
	Less 12% As per Agreement (-)				45,77,618.00
					R 335,69,196.00
	Less Previous Payment (-)				231,74,087.00
					R 103,95,109.00
	<u>22/02/22</u> 				
	J.E				
Part	Present work done	Previous Payment	Present Demand		
A. Road work.	R 167,05,708 -	112,16,559 -	54,89,149		
B. H.L Bridge	167,63,488 -	119,57,528 -	49,05,960		
	R 335,69,196 R	231,74,087 R	R 103,95,109.00		
	<u>09/12/22</u> 				
	J.E				

Continuation

Continuation