

m/s Raja Const

MM/6/57 Enamul

**Schedule XLV-Form No. 134**

Road. by Barpeta **DIVISION**

Barpeta Municipal **SUB-DIVISION**

Teta Barpeta

**Measurement Book**

NO. 6095

317km 247, 3192 50 9km 2148



## Sch. XLV-Form No. 134

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area       |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                               | No.                           | L. | B. | D. |                        |
| Name of work - Construction of Road from                      |                               |    |    |    |                        |
| Praxis mughalpur to                                           |                               |    |    |    |                        |
| Taja Bigha -                                                  |                               |    |    |    |                        |
| Agency - Raja Englem Prithi                                   |                               |    |    |    |                        |
| Agreement No -                                                |                               |    |    |    |                        |
| Agreement Area -                                              |                               |    |    |    |                        |
| Date of W.O. -                                                |                               |    |    |    |                        |
| Date of completion -                                          |                               |    |    |    |                        |
| Date of measurement -                                         |                               |    |    |    |                        |
| (1) Construction of Sub-grade                                 |                               |    |    |    |                        |
| and earthen shoulder                                          |                               |    |    |    |                        |
| ✓ 12600.0 W x 5.80 x 0.30 -                                   |                               |    |    |    | 1008.96 m <sup>3</sup> |
| (2) Construction of granular sub-                             |                               |    |    |    |                        |
| base gradif II - a -                                          |                               |    |    |    |                        |
| 19415' x 30.00 m <sup>2</sup> x 10.00 = 550.00 m <sup>3</sup> |                               |    |    |    |                        |
| 12550.0 W x 3.75 x 0.15 -                                     |                               |    |    |    | 309.38 m <sup>3</sup>  |
| (3) Setpoint filler - 31415'                                  |                               |    |    |    |                        |
| (4) Clearing & Grading road land                              |                               |    |    |    |                        |
| 1200.0 W x 6.0 W -                                            |                               |    |    |    | 7200 m <sup>2</sup>    |
| 0.72 Hec                                                      |                               |    |    |    |                        |
| (5) Removal of all type H.P. -                                |                               |    |    |    |                        |
| upto 6000' damaged -                                          |                               |    |    |    |                        |
| 2 x 3 x 2.5 -                                                 |                               |    |    |    | 15 Rm                  |
| Signature                                                     |                               |    |    |    |                        |
| Date                                                          |                               |    |    |    |                        |
| Continuation                                                  |                               |    |    |    |                        |

26  
Sch. XLV-Form No. 134

| Particulars              | Details of actual measurement                                                                                                                  |                     |    |    | Contents of area |
|--------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|----|----|------------------|
|                          | No.                                                                                                                                            | L.                  | B. | D. |                  |
|                          | LTH                                                                                                                                            | on A/c & Final bill |    |    |                  |
| Name of work:-           | Construction & Five year Maintenance of Road from PMSV Road to Teja Bigha Road in Bakhatyarnow Block under Patna district for the year 2014-15 |                     |    |    |                  |
| Agency:-                 | M/s Raja construction.                                                                                                                         |                     |    |    |                  |
|                          | Prop. Sri Chandra shekhar                                                                                                                      |                     |    |    |                  |
|                          | Ajit, Masungany, Patna                                                                                                                         |                     |    |    |                  |
|                          | City, Post- Begumbar Dist- Patna                                                                                                               |                     |    |    |                  |
| Agreement no-            | 14/SBD/2015-16                                                                                                                                 |                     |    |    |                  |
| Accepted Rate-           | 3.51 % below.                                                                                                                                  |                     |    |    |                  |
| Agreement Amount-        | Rs 8436418.20                                                                                                                                  |                     |    |    |                  |
| Date of Commence         | 11-4-15                                                                                                                                        |                     |    |    |                  |
| Date of completion-      | 27-1-2023.                                                                                                                                     |                     |    |    |                  |
|                          | Work - done                                                                                                                                    |                     |    |    |                  |
| Item ①                   | Construction of Sub-                                                                                                                           |                     |    |    |                  |
|                          | - grade & earthen floor                                                                                                                        |                     |    |    |                  |
|                          | - Ldr - do - do - etc.                                                                                                                         |                     |    |    |                  |
|                          | $1 \times 10 \times 30.10 \times 5.60 \times 0.30 = 504.00$                                                                                    |                     |    |    |                  |
|                          | $1 \times 10 \times 30.4 \times 5.60 \times 0.30 = 504.00$                                                                                     |                     |    |    |                  |
| Continuation 90/008.0013 |                                                                                                                                                |                     |    |    |                  |

PTD



| Particulars       | Details of actual measurement |    |       |      | Continuation of area        |
|-------------------|-------------------------------|----|-------|------|-----------------------------|
|                   | No.                           | L  | B     | D    |                             |
|                   |                               |    |       |      | $135 = 1045.00 \text{ m}^2$ |
| Slab (1) (Part 1) |                               |    |       |      |                             |
|                   | 1                             | 10 | 30.00 | 5.60 | $504.00 \text{ m}^2$        |
|                   | 1                             | 8  | 30.00 | 5.60 | $413.30 \text{ m}^2$        |
|                   | 1                             | 8  | 20    | 5.60 | $13.46 \text{ m}^2$         |
| Adjacent to       |                               |    |       |      |                             |
| W.M.              | 2                             | 10 | 30.00 | 1.10 | $99.00 \text{ m}^2$         |
|                   | 2                             | 10 | 30.00 | 1.10 | $99.00 \text{ m}^2$         |
|                   | 2                             | 10 | 30.00 | 1.10 | $99.00 \text{ m}^2$         |
|                   | 2                             | 8  | 30.00 | 1.10 | $77.90 \text{ m}^2$         |
|                   | 2                             | 1  | 8     | 20   | $2.64 \text{ m}^2$          |
| Adjacent to       |                               |    |       |      |                             |
| 45°               | 2                             | 10 | 30.00 | 1.75 | $131.25 \text{ m}^2$        |
|                   | 2                             | 10 | 30.00 | 1.75 | $131.25 \text{ m}^2$        |

|  |   |    |       |      |                       |
|--|---|----|-------|------|-----------------------|
|  | 2 | 10 | 30.00 | 1.75 | $131.25 \text{ m}^2$  |
|  | 2 | 8  | 30.00 | 1.75 | $105.00 \text{ m}^2$  |
|  | 2 | 1  | 8     | 20   | $3.50 \text{ m}^2$    |
|  |   |    |       |      | $2609.73 \text{ m}^2$ |

Slab (2) Construction of G.S.B.  
by poor. well graded  
material 90-2-10-10.

|  |    |       |      |      |         |
|--|----|-------|------|------|---------|
|  | 1  | 30.00 | 4.60 | 3.75 |         |
|  | 10 | 30.00 | 2    | 3.75 | $112.5$ |
|  | 1  | 26.10 |      |      | $3.75$  |
|  | 1  | 34.00 | 3.75 |      |         |

Continuation



| Particulars                                  | Details of actual measurement |    |    |                   | Contents of area |
|----------------------------------------------|-------------------------------|----|----|-------------------|------------------|
|                                              | No.                           | L. | B. | D.                |                  |
|                                              |                               |    |    | $BF = 1481.90m^2$ |                  |
| 2/2m (2) Contd (43A)                         |                               |    |    |                   |                  |
| $1 \times 35.00 \times 4.12 + 5.00 + 3.75 =$ |                               |    |    |                   | $149.92''$       |
| $2 \times 30.00 \times 3.75 =$               |                               |    |    |                   | $225.00''$       |
| $1 \times 15.00 \times 3.75 =$               |                               |    |    |                   | $56.25''$        |
| $1 \times 17.00 \times 3.75 =$               |                               |    |    |                   | $63.75''$        |
| $1 \times 10.00 \times 3.75 + 5.00 + 3.95 =$ |                               |    |    |                   | $45.00''$        |
| $2 \times 30.00 \times 3.15 =$               |                               |    |    |                   | $189.00''$       |
| $1 \times 13.00 \times 3.15 =$               |                               |    |    |                   | $40.95''$        |
| $1 \times 50.00 \times 3.15 + 3.65 =$        |                               |    |    |                   | $170.00''$       |
| $5 \times 30.00 \times 3.00 =$               |                               |    |    |                   | $450.00''$       |
| $1 \times 31.00 \times 3.60 =$               |                               |    |    |                   | $111.60''$       |
| $1 \times 20.00 \times 3.60 =$               |                               |    |    |                   | $72.00''$        |
| $3 \times 30.00 \times 3.95 =$               |                               |    |    |                   | $355.50''$       |
| $1 \times 15.00 \times 3.95 =$               |                               |    |    |                   | $59.25''$        |
| $2 \times 30.00 \times 3.40 =$               |                               |    |    |                   | $204.00''$       |
| $1 \times 20.00 \times 3.40 =$               |                               |    |    |                   | $68.00''$        |
| $1 \times 30.00 \times 3.75 =$               |                               |    |    |                   | $112.50''$       |
| $1 \times 20.00 \times 3.75 + 5.00 =$        |                               |    |    |                   | $87.50''$        |
| $1 \times 20.00 \times 5.00 + 6.50 =$        |                               |    |    |                   | $115.00''$       |
| $1 \times 20.00 \times 6.50 + 4.75 =$        |                               |    |    |                   | $137.50''$       |
| $1 \times 28.00 \times 3.75 =$               |                               |    |    |                   | $105.00''$       |
| $1 \times 30.00 \times 4.45 + 2.60 =$        |                               |    |    |                   | $135.75''$       |
|                                              |                               |    |    |                   |                  |
|                                              |                               |    |    |                   | $4297.57m^2$     |
|                                              |                               |    |    |                   | (A)              |
| $4297.57m^2 \times 0.15 =$                   |                               |    |    |                   | $644.64m^3$      |

Continuation

Limit to 642.60m<sup>3</sup>



| Particulars                                                                                  | Details of actual measurement |    |    |    | Contents of area                                             |
|----------------------------------------------------------------------------------------------|-------------------------------|----|----|----|--------------------------------------------------------------|
|                                                                                              | No.                           | L. | B. | D. |                                                              |
| Item (3) Construction of un-reinforced plain cement concrete pavement as per design-detailed |                               |    |    |    |                                                              |
| Area same as Item (2)                                                                        |                               |    |    |    |                                                              |
| of T.M.B. Page (28/1)                                                                        |                               |    |    |    |                                                              |
|                                                                                              |                               |    |    |    | $= 4297.57 \text{ m}^2$                                      |
|                                                                                              |                               |    |    |    | $Qty = 4297.57 \text{ m}^2 \times 0.19 = 816.54 \text{ m}^3$ |
|                                                                                              |                               |    |    |    | Limit to 813.96 m <sup>3</sup>                               |
| Item (4) R.C.C.M. 159 road kilometre local stone                                             |                               |    |    |    |                                                              |
| --- do --- E19                                                                               |                               |    |    |    |                                                              |
| (i) km. Stone                                                                                |                               |    |    |    | 01 Nos.                                                      |
| (ii) 200 M. Stone                                                                            |                               |    |    |    | 06 Nos.                                                      |
| Item (5) P.S.F. of Semi reflective cautionary mandatory & mandatory sign-board               |                               |    |    |    |                                                              |
| (i) 600 mm sq. triangle                                                                      |                               |    |    |    | 01 Nos.                                                      |
| (ii) 800 mm sq. rectangular                                                                  |                               |    |    |    | 01 Nos.                                                      |
| (iii) 900 mm side octagon                                                                    |                               |    |    |    | 02 Nos.                                                      |
| Item (6) Road Edication Place identification semi reflective sign board                      |                               |    |    |    |                                                              |

Continuation Qty = 1.00 m<sup>2</sup>

PTP

## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |                   |                   |               | Contents of area  |
|----------------------------------|-------------------------------|-------------------|-------------------|---------------|-------------------|
|                                  | No.                           | L.                | B.                | D.            |                   |
| Item (7) Panel F of typical      |                               |                   |                   |               |                   |
| MMUZY Ti-Hel for-                |                               |                   |                   |               |                   |
| mation board with loop           |                               |                   |                   |               |                   |
| --- do --- do ---                |                               |                   |                   |               |                   |
|                                  |                               |                   |                   | Qty = 01 Nos. |                   |
| Item (8) Panel F of typical CH-  |                               |                   |                   |               |                   |
| gen's information board          |                               |                   |                   |               |                   |
| with "loop" - do -               |                               |                   |                   |               |                   |
|                                  |                               |                   |                   | Qty = 01 Nos  |                   |
| Item (9) Construction of embank- |                               |                   |                   |               |                   |
| ment with material ob-           |                               |                   |                   |               |                   |
| tained from borrow pit           |                               |                   |                   |               |                   |
| --- do --- do ---                |                               |                   |                   |               |                   |
| E/W calculation as               |                               |                   |                   |               |                   |
| per chart in given               |                               |                   |                   |               |                   |
| Below: -                         |                               |                   |                   |               |                   |
| SINO                             | CH                            | Area              | Mean Area         | Dist. Area    | Volume            |
|                                  | (m)                           | (m <sup>2</sup> ) | (m <sup>2</sup> ) | (m)           | (m <sup>3</sup> ) |
| 1                                | 0                             | 5.345             | -                 | -             | -                 |
| 2                                | 50                            | 5.854             | 5.600             | 50            | 279.975           |
| 3                                | 100                           | 7.413             | 6.636             | 50            | 371.800           |
| 4                                | 150                           | 7.429             | 7.424             | 50            | 371.175           |

Continuation

P.T.O.





| Particulars                       | Details of actual measurement |                                     |                   |           | Contents of area  |
|-----------------------------------|-------------------------------|-------------------------------------|-------------------|-----------|-------------------|
|                                   | No.                           | L.                                  | B.                | D.        |                   |
| 9thm (4) Contd (E/W Calcula/area) |                               |                                     |                   |           |                   |
| Sl No                             | PH                            | Area                                | Mean Area         | Distm - L | Volume            |
|                                   | (m)                           | (m <sup>2</sup> )                   | (m <sup>2</sup> ) | (m)       | (m <sup>3</sup> ) |
| 5                                 | 200                           | 5.844                               | 6.637             | 50        | 231.825           |
| 6                                 | 250                           | 5.882                               | 5.863             | 50        | 293.150           |
| 7                                 | 300                           | 5.784                               | 5.883             | 50        | 291.650           |
| 8                                 | 350                           | 5.984                               | 5.884             | 50        | 294.200           |
| 9                                 | 400                           | 5.678                               | 5.831             | 50        | 291.550           |
| 10                                | 450                           | 5.948                               | 5.813             | 50        | 290.650           |
| 11                                | 500                           | 5.880                               | 5.914             | 50        | 295.700           |
| 12                                | 550                           | 5.705                               | 5.793             | 50        | 289.625           |
| 13                                | 600                           | 5.553                               | 5.679             | 50        | 281.450           |
| 14                                | 650                           | 4.786                               | 5.170             | 50        | 238.475           |
| 15                                | 700                           | 4.548                               | 4.681             | 50        | 234.525           |
| 16                                | 750                           | 4.883                               | 4.739             | 50        | 236.950           |
| 17                                | 800                           | 4.610                               | 4.747             | 50        | 237.325           |
| 18                                | 850                           | 4.671                               | 4.641             | 50        | 232.025           |
| 19                                | 900                           | 4.664                               | 4.668             | 50        | 233.375           |
| 20                                | 950                           | 4.566                               | 4.615             | 50        | 231.750           |
| 21                                | 1000                          | 4.864                               | 4.715             | 50        | 235.750           |
| 22                                | 1050                          | 4.955                               | 4.910             | 50        | 245.475           |
| 23                                | 1100                          | 4.544                               | 4.750             | 50        | 237.475           |
| 24                                | 1120                          | 4.641                               | 4.593             | 20        | 91.850            |
|                                   |                               | Total R/W = 6116.725 m <sup>3</sup> |                   |           |                   |
|                                   |                               |                                     |                   |           |                   |
|                                   |                               |                                     |                   |           |                   |
|                                   |                               |                                     |                   |           |                   |

Continuation

PT 0

| material statement in this bill |                       |
|---------------------------------|-----------------------|
| (i) Earth                       | 885.005m <sup>3</sup> |
| (ii) USB metal                  | 23.074m <sup>3</sup>  |
| (iii) USB Dust                  | 15.356m <sup>3</sup>  |
| (iv) Pcc metal                  | 732.564m <sup>3</sup> |
| (v) Pcc coarse sand             | 366.282m <sup>3</sup> |

|                                                                                                                                                      |                                                                                                                                                      |
|------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| <div style="text-align: center;"> <br/> 27/01/23<br/> J.E. </div> | <div style="text-align: center;"> <br/> 27/01/23<br/> AS </div> |
|------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|

P.T.O.

Continuation

PTD

| Particulars | B-Table of actual measurement                                                                                                       |   |    |    | Contents of area |
|-------------|-------------------------------------------------------------------------------------------------------------------------------------|---|----|----|------------------|
|             | Hr.                                                                                                                                 | I | B. | D. |                  |
|             |                                                                                                                                     |   |    |    | 0112 34642.00    |
| (4)         | Construction of<br>embankment with app-<br>ropriate materials<br>taken from borrow<br>pits with a load up<br>to 1000 gm - do - etc. |   |    |    |                  |
|             | 1110.00 m <sup>3</sup> side T.M.C. Page (32)                                                                                        |   |    |    |                  |
|             | als 167.62/m <sup>3</sup> — Rs 188224.00                                                                                            |   |    |    |                  |
| (5)         | Construction of<br>embankment with<br>appropriate material<br>obtained from borrow<br>pits with a load up to<br>1000 gm - do - etc. |   |    |    |                  |
|             | 740.00 m <sup>3</sup> side T.M.C. Page (33)                                                                                         |   |    |    |                  |
|             | als 174.95/m <sup>3</sup> — Rs 129463.00                                                                                            |   |    |    |                  |
| (6)         | Construction of<br>grade weathering<br>m/s - do - etc.                                                                              |   |    |    |                  |
|             | 3829.73 m <sup>3</sup> side T.M.C.P. (37)                                                                                           |   |    |    |                  |
|             | als 161.92/m <sup>3</sup> — Rs 454951.00                                                                                            |   |    |    |                  |
|             |                                                                                                                                     |   |    |    |                  |
|             |                                                                                                                                     |   |    |    |                  |
|             |                                                                                                                                     |   |    |    |                  |
|             |                                                                                                                                     |   |    |    | 405 808290.00    |

Continuation

PTD



| Particulars                  | Details of actual measurement |    |    |    | Contents of area |
|------------------------------|-------------------------------|----|----|----|------------------|
|                              | No.                           | L. | B. | D. |                  |
|                              |                               |    |    |    | 1342.202.2000    |
| (7)                          | Construction of L.B.          |    |    |    |                  |
|                              | by brick wall & plaster       |    |    |    |                  |
|                              | material & etc.               |    |    |    |                  |
| 642.60 m <sup>3</sup>        | vide TMB P. (28)              |    |    |    |                  |
| etc 2263 = 51/m <sup>3</sup> |                               |    |    |    | Rs 1454532.00    |
| (8)                          | Construction of wall          |    |    |    |                  |
|                              | reinforced plain              |    |    |    |                  |
|                              | cement concrete               |    |    |    |                  |
|                              | 1/2 m thick M. 1:2:4          |    |    |    |                  |
|                              | etc - do - etc.               |    |    |    |                  |
| 813.46 m <sup>3</sup>        | vide TMB P. (29)              |    |    |    |                  |
| etc 7388 = 22/m <sup>3</sup> |                               |    |    |    | Rs 6013553.00    |
| (9)                          | R.L.C. m. 1:2:4               |    |    |    |                  |
|                              | 1 m thick etc.                |    |    |    |                  |
| 01 nos.                      | vide TMB P. (29)              |    |    |    |                  |
| etc 2369 = 59/each           |                               |    |    |    | Rs 23705.00      |
| (10)                         | R.L.C. m. 1:2:4               |    |    |    |                  |
|                              | 200 mm thick etc.             |    |    |    |                  |
| 06 nos.                      | vide TMB P. (29)              |    |    |    |                  |
| etc 650 = 70/each            |                               |    |    |    | Rs 39045.00      |
| (11)                         | Proc. & fixing of semi        |    |    |    |                  |
|                              | reflective catenary,          |    |    |    |                  |
|                              | mandatory & safety            |    |    |    |                  |
|                              | sign - do - etc.              |    |    |    |                  |
|                              |                               |    |    |    | 40682,82649.00   |

Continuation

PTD





| Particulars                              | Details of actual measurement                                             |    |    |       | Contents of area |
|------------------------------------------|---------------------------------------------------------------------------|----|----|-------|------------------|
|                                          | No.                                                                       | L. | B. | D.    |                  |
|                                          |                                                                           |    |    | 13.14 | 8700.90500       |
| (14)                                     | Prov. & fixing of typical masonry information board with logo - do - etc. |    |    |       |                  |
| 01 nos. vide Tm B page (30)              |                                                                           |    |    |       |                  |
| at 3000 = 00/each - Rs                   |                                                                           |    |    |       | 3000 = 00        |
| (15)                                     | Prov. & fixing of typical masonry information board with logo - do - etc. |    |    |       |                  |
| 1.00 nos. vide Tm B page (30)            |                                                                           |    |    |       |                  |
| at 9500 = 00/each - Rs                   |                                                                           |    |    |       | 9500 = 00        |
| (16)                                     | E/W in excavation of foundation structure - do - do - do - etc.           |    |    |       |                  |
| 54.45 m <sup>3</sup> vide Tm B page (23) |                                                                           |    |    |       |                  |
| at 187 = 63/m <sup>3</sup> - Rs          |                                                                           |    |    |       | 10246 = 00       |
| (17)                                     | P/L LSS well graded material for bedding - do - etc.                      |    |    |       |                  |
| 6.11 m <sup>3</sup> vide Tm B page (24)  |                                                                           |    |    |       |                  |
| at 2799 = 57/m <sup>3</sup> - Rs         |                                                                           |    |    |       | 17105 = 00       |

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                       | No.                           | L. | B. | D. |                  |
|                                                       |                               |    |    |    | Rs 2343026.00    |
| (18) Prov. P.C.C. m-15                                |                               |    |    |    |                  |
| in Headwork for                                       |                               |    |    |    |                  |
| - masonry - do - etc.                                 |                               |    |    |    |                  |
| 3.72 <sup>3</sup> m <sup>3</sup> wide T.M. base (24)  |                               |    |    |    |                  |
| at 5473=80/m <sup>3</sup> — Rs 22,363.00              |                               |    |    |    |                  |
| (19) Prov. Brick mason-                               |                               |    |    |    |                  |
| - any work (1:3) in sub                               |                               |    |    |    |                  |
| - structure - do - etc.                               |                               |    |    |    |                  |
| 34.88 <sup>3</sup> m <sup>3</sup> wide T.M. base (24) |                               |    |    |    |                  |
| at 5685=45/m <sup>3</sup> — Rs 198308.00              |                               |    |    |    |                  |
| (20) Prov. & Laying                                   |                               |    |    |    |                  |
| Rec pipe for                                          |                               |    |    |    |                  |
| 600mm dia. do. etc.                                   |                               |    |    |    |                  |
| 15.00 M. wide T.M. base (24)                          |                               |    |    |    |                  |
| at 1377=41/m <sup>3</sup> — Rs 90661.00               |                               |    |    |    |                  |
| (21) Plastering with C.M.                             |                               |    |    |    |                  |
| (1:3) 15mm thick do. etc.                             |                               |    |    |    |                  |
| 32.16 <sup>2</sup> m <sup>2</sup> wide T.M. base (24) |                               |    |    |    |                  |
| at 150=48/m <sup>2</sup> — Rs 4839.00                 |                               |    |    |    |                  |
| (22) Prov. Back filling                               |                               |    |    |    |                  |
| in foundation - do - etc.                             |                               |    |    |    |                  |
| 17.23 <sup>3</sup> m <sup>3</sup> wide T.M. base (25) |                               |    |    |    |                  |
| at 448=15/m <sup>3</sup> — Rs 7722.00                 |                               |    |    |    |                  |
|                                                       |                               |    |    |    |                  |
|                                                       |                               |    |    |    | Rs 8594919.00    |

Continuation



