

Name of Road:- POTHLY ROAD TO Chandamari Path.

Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Div. Marhaura

P.B NO:- 9/15.

DIVISION

23/0001

~~Marhaura~~

SUB-DIVISION

MEASUREMENT BOOK

Rajendra Singh.

1st on A/c Bill

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	A/c	Bill	
Name of Work:- Construction of					
Racel from PMGSY Road TO					
Gandaman (Under MR-3054, NMBP)					
Agreement No:- 05/MR-3054/NMBP/2022-23					
Agreement Value:-					
Name of Agency:- Ravi K Singh					
Date of Start:- 26/12/2022					
Date of Comp:- 25/01/2023					
Date of Measurement:- 28/02/22					
1) Clearing & Grubbing Racel					
Level (By manual means)-					
$2 \times 82.40 \times 30.0 \times 1.0 = 4920.00$					
$2 \times 82.40 \times 30.0 \times 1.0 = 4920.00$					
$2 \times 1.00 \times 18.0 \times 1.0 = 36.00$					
Total = 4956.00					
$\frac{4956.00}{10000} = 0.4956$					
So, 10000 = 0.4956					

28/12/2022
JE

Continuation

2nd And Final Bill

Name of Road = PMGSY Road To Gandaman (MR)
 Agreement No. :- 05/MR-11
 Sch. XLV-Form No. 134
 Agency Name :- Raju Kr Singh
 Date of Start :- 05/09/2023
 Date of Completion :- 02/02/23

Particulars	Bill No.	Date of Bill	Measurement	Contents of area
1) Clearing and grubbing	No. 2	05/09/2023	D. 02/02/23	26/02/23
Road Level - etc				
Qty = 0.495 Hec (vide TMB, Pg-6)				
@ 62,032.43 Rs/Hect				Rs 30,743 = 0
2) Construction of Earthen shoulder - etc				
Qty = 1040.76 m ³ (vide TMB, Pg-6)				
@ 253.71 Rs/m ³				Rs 2,64,051 = 0
3) Dry lean cement concrete				
Sub - Base				
Qty = 92.925 m ³ (vide TMB, Pg-6)				
@ 4,935.70 Rs/m ³				Rs 4,58,650 = 0
4) Construction of Cement Concrete Pavement do - (M230)				
Qty = 1486.80 m ³ (vide TMB, Pg-6)				
@ 9,462.64 Rs/m ³				Rs 1,40,69,053 = 0
5) Kilometre stone				
Qty = 4.0 Nos (vide TMB, Pg-6)				
@ 3,075.17 Rs/No				Rs 12,301 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) 200 mtr Stone					
Qty = 13.0 Nos (vide TMB Pg-7)					
@ 877.92 Rs/No					Rs 11,413 = 00
7) Direction & Place Identified					
Signs with size					do
Qty = 0.96 m ² (vide TMB Pg-7)					
@ 14,946.0 Rs/m ²					Rs 14,349 = 00
8) Retro-reflectionised Traffic					
Signs					do
(i) 600 mm Equilateral Triangle					
Qty = 600 Nos (vide TMB, Pg-7)					
@ 4,437.25 Rs/No					Rs 26,624 = 00
(ii) 600 mm Circular					
Qty = 4.00 Nos (vide TMB, Pg-7)					
@ 4,373.20 Rs/No					Rs 17,493 = 00
(iii) 600 mm x 450 mm Rectangular					
Qty = 2.0 Nos (vide TMB, Pg-7)					
@ 4229.46 Rs/No					Rs 8,459 = 00
9) Boundary Pillars					
Qty = 43.0 Nos (vide TMB, Pg-7)					
@ 715.98 Rs/No					Rs 30,787 = 00

Continuation

Continuation