

Name of Area: - Mashxakk High School to Magaxdiya Yafar Tola.

Schedule XLV-Form No. 134

23/0002

P.B. NO - 912.

DIVISION

Mashxakk.

SUB-DIVISION

MEASUREMENT BOOK

J.K. And Company.

1st on A/C BILL

1.

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on	A/C	Bill	
Name of Work:- Mashrokh High					
School To Magardhiya yadav					
Tola PMGSY Path under (MR-3054)					
(NMP-2018 Scheme)					
Agreement No:- 04/MR-3054/MDR/2022-23					
Agreement Value:- 1,04,60,406 ₹					
Name of Agency:- J.K. And Company					
Date of start:- 23/12/2022					
Date of Compl:- 22/09/2023					
Date of Measu:- 28/12/2022					
1) clearing & Grubbing Road					
Land (By manual means) - do -					
Including uprooting - do -					
✓					
(2 x 43 Nos x 30.00 x 1.00 = 2580 m ²)					
(2 x 1 Nos x 10.00 x 1.00 = 20 m ²)					
Total = 2600.0 m ²					
So, $\frac{2600.00}{10000.00} = 0.26 \text{ Hect}$					
= 0.26 Hect ✓					

Continuation

2nd And Final Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Mashrafi High School To Magardiga yarda Jola Pmssy Path (MR-3054)					
Name of Agency:- J.K. & Company					
Agreement No:- 04/MR-3054/MRD/2022-					
Agreement Value:- 1,04,60,406 = ₹					
Date of Start:- 23/12/2022					
Date of Compl:- 22/09/2023					
Date of measurement:- 15/02/2023					

1) Kilometre Stone

(i) Km Stone

$$Qty = 3.0 \text{ No} = 3.0 \text{ No}$$

(ii) 200 mm Stone

$$Qty = 7.0 \text{ Nos} = 7.0 \text{ Nos}$$

2) Direction And place

Identification Signs - dia

$$1.20 \times 1.20 \times 0.80 = 0.96 \text{ m}^2$$

15/02/23

OE

Continuation

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
3) Retro-Reflectorised Traffic Signs.					
i) 600 mm equilateral Triangle —					
		$\phi = 6.0$	Nos = 6.0 Nos		
ii) 600 mm Circular					
		$\phi = 4.00$	Nos = 4.0 Nos		
iii) 600 mm x 450 mm Rectangular					
		$\phi = 2.0$	Nos = 2.0 Nos		
4) Road marking with hot applied Thermoplastic Compound with Reflecting Glass Beads — do —					
		$2 \times 43\text{ Nos} \times 300 \times 0.10$	=	258.0 m^2	
		$2 \times 105 \times 10.0 \times 0.10$	=	2.0 m^2	
		Total =		260.0 m^2	
JHE					
15/02/23					

ABSTRACT OF COST

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing & Grubbing Receel Land (By manual means) — do — Qty = 0.26 Hect. (vide TMB Pg-8) @ 62,032.43 Rs/Hect — Rs 16,128 = 0					
2) Construction of Sub-grade & Earthen Shoulder — do — Qty = 546.0 m ³ (vide TMB Pg-8) @ 253.71 Rs/m ³ — Rs 1,38,526 = 0					
3) P/U Langh/Speading & Compacting Stone Aggregate of specific Size (WBM-m ³) Qty = 5.79 m ³ (vide TMB Pg-8) @ 5735.48 Rs/m ³ — Rs 33,208 = 0					
4) Const. of dry lean Cement Concrete Sub-base over Prepared Sub-grade Complete Qty = 41.25 m ³ (vide TMB Pg-5) @ 4997.87 Rs/m ³ — Rs 2,06,166 = 0					
5) Construction of cement Concrete Pavement (By m-30) Qty = 780.0 m ³ (Continuation vide TMB Pg-9) @ 9,548.57 Rs/m ³ — Rs 7,44,788 = 0					
Total = 78,41,913 = 0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9) Road marking with hot applied thermoplastic compound with reflectorising					
Qty = 260.0 m ² (vide TMB, Pg-13)					
@ 823.80 Rs/m ²					Rs 2,14,188 = 00
10) Providing And fixing 'Logo' of Maintenance Project — do —					
Qty = 2.0 no (vide TMB, Pg-9)					
@ 11000.39 Rs/no					Rs 22001 = 00

Total = 81,60,644 = 00					
Add GST @ 18% (+) = 14,68,916 = 00					
Add L.C @ 1% (+) = 81,606 = 00					
Add S.F @ 10% (on material) (+) = 92,721 = 00					
Total = 98,03,887 = 00					
Less 2.77% As Per Agreement (-) = 2,71,568 = 00					
Total = 95,32,319 = 00					
Less Previous Bill Amount (-) = 90,00,000 = 00					
Total = 5,32,319 = 00					

JEP
 15/02/23
 All JEP has been
 completed as per
 specification
 JEP
 15/02/23

Continuation