

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

पत्रांक:- 468 अ३०

दिनांक:- 24/03/2023

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मधुबनी।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग,
विश्वेश्वरैया भवन, बिहार, पटना।

विषय:-

मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) अंतर्गत चल रहे योजनाओं में
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक सूचित करना है कि मुख्यमंत्री, ग्राम सम्पर्क योजना
(एस0सी0) अंतर्गत चल रहे योजनाओं के कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने की
कृपा की जाय। आवंटन अधियाचना विहित प्रपत्र में आवश्यक कार्यवाई हेतु समर्पित किया
जाता है।

अनु-1. विहित प्रपत्र।

विश्वासभाजन


24/03/23

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

MMGSY (SC) Fund for Work A/C No 36840432686
FRORM GFR 19-A
(See Government of India's decision (1) below Rule-150)
Form of Utilization Certificate upto 24-Mar-2023

| SL NO | Name of Scheme | Sanction No. & date with Amount (in lacs) | Amount Received (in lacs) | Particulars |
|-------|--|--|---|--|
| 1. | Construction of Rural roads under MMGSY (SC) Fund. | Fund Received form Secretary Cum Empowered officer BRRDA Patna upto F/Y -2022-23 i. Through BRRDA- ii. Through CFMS- iii. Loan (Cheque)- Total:- | 9178.16034 12183.90005 <u>1099.62181</u> 22461.68220 | Certified that out of Rs. 22461.68220 lacs of grants-in-aid sanctioned the year upto 2022-23 (24-03-2023) in favour of Executive Engineer R.W.D (Works) Division Madhubani under this a sum of Rs. 21407.06600 lacs has been utilized for the purpose of MMGSY (SC) schemes Fund. as given in the margin for which it was sanctioned and that the balance of Rs. 1054.61620 lacs remaining unutilized at the end of the period under report. |
| | | Expenditure the F/Y - 2022-23 i. Through BRRDA- ii. Through CFMS- iii. Loan (Cheque)- | 9109.79946 11197.64473 <u>1099.62181</u> 21407.06600 | |
| | | Balance- i. Through BRRDA- ii. Through CFMS- iii. Loan (Cheque)- | 68.36088 986.25532 <u>0.00</u> 1054.61620 | |
| | | | | |

2. Certified that I have satisfied myself that the condition on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised: -

- (i) Works have been supervised by Executive Engineer /Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- (iii) Construction Materials have been tested.
- (iv) Measurements have been recorded in the MB'S and Test check conducted by the Assistant Engineer/ Executive Engineer
- (v) All other formalities have been observed.

3. Physical Progress achieved:-

- (vi) Construction of Road Works.
- (vii) Construction of CD Works.


Executive Engineer
R.W.D Works Division, Madhubani

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (V) Division, Madhubani

Month-24.03.2023

| Sl. No. | Year | Name of Road | Name of Contractor | Administrative Sanction | | Agreement Amount | | Allotment received (In Lacs) | Total Expenditure as per MIS (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in Lacs) | Remarks |
|---------|---------|--|--|-------------------------|------------------|------------------|-------------|------------------------------|--|--------------------------------|--------------------------|------------------|
| | | | | Length (In Km/MI) | Amount (In Lacs) | Main Work | Maintenance | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 |
| 1 | 2017-18 | Jitwarpur To Serma | CHHAVYA SINGH | 1.397 | 104.27000 | 95.12741 | 12.35080 | 51.64153 | 51.64153 | 84.75837 | 33.11684 | Work in Progress |
| 2 | 2019-20 | Nazirpur Kahua pokhar to Kanail South tol | VIKASH KUMAR SINGH | 2.215 | 160.04 | 139.10316 | 22.07321 | 51.32122 | 51.32122 | 85.74017 | 34.41895 | Work in Progress |
| 3 | 2019-20 | L027 Saurath to Saurath Uttar Wari Tol | M/S OM PRAKASH ENTERPRISES, | 1.005 | 88.79 | 79.11258 | 2.86613 | 30.48856 | 30.48856 | 73.52838 | 43.03982 | Work in Progress |
| 4 | 2019-20 | T01 TO KUKARI DOM GHAR KE NAADI | Rajnish Prasad Singh | 0.818 | 90.79000 | 81.93703 | 10.08976 | 42.29296 | 42.29296 | 52.93564 | 10.64268 | Work in Progress |
| 5 | 2020-21 | Gauv Seema to Gulgiya Tol | Pawan Kumar Yadav | 0.344 | 32.48800 | 26.61520 | 4.22015 | 0.00000 | 0.00000 | 15.70819 | 15.70819 | Work in Progress |
| 6 | 2017-18 | Upendra Chowk to Kewanpatti | Shreya Techno Developers Private Limited | 1.800 | 149.06900 | 115.57553 | 12.80739 | 46.23021 | 46.23021 | 74.92917 | 28.69896 | Work in Progress |
| 7 | 2020-21 | Main Road to Yadav Tola Kesopur | Sumit Kumar | 0.534 | 48.98100 | 38.42740 | 6.21086 | 7.27135 | 7.27135 | 13.16916 | 5.89781 | Work in Progress |
| 8 | 2019-20 | Navoliya REO to Navoliya Brahmsuhan Tak | M/S Mukesh Kumar | 1.320 | 99.00000 | 91.59413 | 5.74177 | 81.88619 | 81.88619 | 84.93655 | 3.05036 | Comp |
| 9 | 2020-21 | MMGSY Road to Purwari Tol | Sri Sai Traders | 0.461 | 47.97900 | 37.97238 | 2.50899 | 0.00000 | 0.00000 | 33.13228 | 33.13228 | Work in Progress |
| 10 | 2019-20 | NH-105 Pramod Jha House to Madras Tol Shubhankarur | Rajesh Kumar Jha | 0.917 | 71.64000 | 66.00411 | 10.31769 | 27.57111 | 27.57111 | 50.14983 | 22.57872 | Work in Progress |
| 11 | 2020-21 | Shoharai to Mohddinpur West Tol | SUMAN KUMAR JHA | 2.905 | 257.74100 | 210.39387 | 25.03317 | 44.90702 | 44.90702 | 86.53260 | 41.62558 | Work in Progress |
| 12 | 2019-20 | Laxminagar to Mandal Tol | Raju Kumar | 1.079 | 88.79000 | 89.14461 | 11.50223 | 22.00200 | 22.00200 | 88.14461 | 66.14261 | Work in Progress |
| Total:- | | | | 14.79500 | 1239.57800 | 1071.00741 | 125.73115 | 405.61215 | 405.61215 | 743.66495 | 338.05280 | |

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधियावित राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रायित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियाचना एक साथ योजना आवश्यक है।
5. निर्गत राशि का डी0 सी0 विपत्र 15 दिनों के अन्दर ब्रांडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

R.W.D. Works Division, Madhubani

Executive Engineer

[Signature]