

Name of work - 1025 TO Kalyana Road

Schedule XLV-Form No. 134

(M.M. 75 V-5C)

(15)

Biraul

DIVISION

Kumthpur

SUB-DIVISION

M/13Nc-1082

MEASUREMENT BOOK

Henry. Sir, Kumbhach Kumbhach Road

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from K25 to Kalyava					
Agency - Sri Ramjeet kr. Rawat					
Agreement No - 16-SBD/20-21					
Date of Start - 30/06/20					
Date of Compl - 29/3/21					
Abstract of					
Measurement - 11/10/05/21					
Actual date completion - 22/03/2021					

Abstract of Cost				
(1) Setting out Pillars				
vide P.M.B, it-1, P-14				
= 01 No @ 8 - 4030.37/ea - 8 - 4030 =				
(2) PIF Reference Pillars				
vide it-2, P-14 = 03 Nos				
@ 8 - 1863.05/ea - 8 - 5589 =				
(3) Clearing & Grubbing				
Road lands				
vide it-3, P-14 = 0.23 Hect.				
@ 8 - 51133.75/Hect - 8 - 11761 =				
(4) Excavation to widening				
vide it-4, P-14 = 15.0 m ³				
@ 8 - 74.16/m ³ - 8 - 1112 =				

Material started

① E/W — 33.15 M³

✓ 20/12/2022
JR

✓ 20/12/2022
JR

✓ 20/12/2022
JR