

प्रमाणित किया जाता है कि इस मापी पुस्त
में मापी 3 डाला अंशित अतः 100 एड को फर्मी
है यह मापी पुस्त को नई पुस्त खराब
अतिपेला मापी 3 डाला विभाग 3 डाला अतः प्रमाणित
रहिये 3 डाला विभाग किया जाता है

03/08/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, भुवनेश्वरी

03/08/20

Sch. XLV-Form No. 134

मापी 3 डाला विभाग 3 डाला अतः प्रमाणित DIVISION
मापी 3 डाला विभाग 3 डाला अतः प्रमाणित SUB-DIVISION
रहिये।

Measurement Book

No. 2277

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Ball					
Name of work :-	Construction of CD 2 road from Tol to Kukari (Dumghar K. Majdik) road under MMB Sy (Se)				
Name of Agency	Sri Rajendra Singh P. Singh.				
	Bodhwar, Masanchi Patna.				
Aggt NO -	77 SBD/2020-21				
Date of start	17/7/2020				
Date of completion	16/8/2021 (As per Aggt)				
work done					
1) Change & Gravelly road level					
	12 x	30.0	x 3.5 (avg)	= 1260.0 m ²	
	12 x	30.0	x 3.5 (avg)	= 1260.0	
	3 x	30.0	x 3.5 (avg)	= 315.0	
	1 x	8.0	x 3.5 (avg)	= 28.0	
				2863.0	

Continuation

⇒ 0.25 Hect.

Continuation

22
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) Bo. 2 appy primer coat with ss, Dist. act. on BP - (17) at (14)					
2692.50 m ² @ Rs 42.23/m ² -					113,893.20
					113,893.20
15) Bo. 2 appy tack coat with R.S., Dist. act. on BP - (17) at (15)					
2692.50 m ² @ Rs 14235/m ² -					38718.20
					38718.20
16) Bo. 2 appy Rally M. S.S., Dist. act. on BP - (17) at (16)					
2692.50 m ² @ Rs 211.42/m ² -					569,248.20
					569,248.20

					Rs 4691,607.20
Add 12% GST					Rs 562,993.20
Add 1% L. Cess					Rs 46916.20
					Rs 53,51,516.20
Less on 15% Ash					Rs 795.20
					Rs 52,93,564.20
Less provision for					Rs 4223,296.20
					Rs 10,64,268.20
					Rs 12/12/20
					30

Continuation