

Contents	Details of actual measurement			Particulars
	D.	B.	L.	

4th and final bill

Abstract of cost

Name of work - Construction

of road from Shiv-

mandir on BT road to

Bhaurahi Simana

(under mngsy sc)

Agreement no - 93/SBD/2020-21

Date of start - 15.12.2020

Date of completion - 14.12.2021

Actual date of completion - 03.12.2021

Agency - Suman construction

and Developers, Patna

Date of entry - 30.11.22

Current measurement - Nil-

Item ① P/T of working bench-

mark pillar - do -

Q/S vide TMB P-26 34

2 Nos @ RS 4367.52 each

RS

8735.00

Reference pillar

6 Nos @ RS 2002.00 each

RS

12012.00

Item ② Clearing and grubbing

road land - do - e/l

Q/S vide TMB P-34

0.50 Hec @ RS 52970.33/Hec

RS 26455.00

