

N/w - Dumbhar potti to Mallah tola

# Schedule XLV-Form No. 134

Mingst (80)

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी DIVISION

ग्रामीण कार्य विभाग कार्य अवर प्रमंडल  
पुपरी (सदर) SUB-DIVISION

**Measurement Book**

No 2782

Agency: — Sonjay Kr Singh

1st on 1/2 Bill  
1

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars           | Details of actual measurement |    |    |    | Contents of area |
|-----------------------|-------------------------------|----|----|----|------------------|
|                       | No.                           | L. | B. | D. |                  |
| N/W - Const of Road   |                               |    |    |    |                  |
| and CD works with     |                               |    |    |    |                  |
| maintenance for       |                               |    |    |    |                  |
| Dumharbati to         |                               |    |    |    |                  |
| Mallahola (SS)        |                               |    |    |    |                  |
| in Puri Block         |                               |    |    |    |                  |
| under MMGS            |                               |    |    |    |                  |
| N/A - Sanjay Kr Singh |                               |    |    |    |                  |
| SH - Brahman          |                               |    |    |    |                  |
| P.O - Sirsi           |                               |    |    |    |                  |
| P.O - Honber          |                               |    |    |    |                  |
| Silamathi             |                               |    |    |    |                  |
| Agreement No. -       |                               |    |    |    |                  |
| 58/SAD/2020-21        |                               |    |    |    |                  |
| Date of Commence      |                               |    |    |    |                  |
| : - 26/12/2020        |                               |    |    |    |                  |
| Date of Completion    |                               |    |    |    |                  |
| : - 25/12/2021        |                               |    |    |    |                  |
| Date of Actual Comp   |                               |    |    |    |                  |
| : - work is under     |                               |    |    |    |                  |
| progress              |                               |    |    |    |                  |
|                       |                               |    |    |    |                  |
|                       |                               |    |    |    |                  |
|                       |                               |    |    |    |                  |
|                       |                               |    |    |    |                  |

Continuation



| Particulars                                                        | Abstract of <u>Details of actual measurement</u> |    |    |    | Contents of area |
|--------------------------------------------------------------------|--------------------------------------------------|----|----|----|------------------|
|                                                                    | No.                                              | L. | B. | D. |                  |
| SL no (1/2) Pr and hri p<br>of working bench<br>mark pillars along |                                                  |    |    |    |                  |
| Qty - wide T m B P - (1/2)                                         |                                                  |    |    |    |                  |
| — 0.400 km                                                         |                                                  |    |    |    |                  |
| @ ₹ 1188.74/km — ₹ 1675.                                           |                                                  |    |    |    |                  |
| SL no (2/2) Reference pillars<br>all complete job                  |                                                  |    |    |    |                  |
| Qty - wide T m B P - (2/2)                                         |                                                  |    |    |    |                  |
| — 0.400 km                                                         |                                                  |    |    |    |                  |
| @ ₹ 1936.28/km — ₹ 775.                                            |                                                  |    |    |    |                  |
| SL no (3/3) clearing and<br>grubbing road                          |                                                  |    |    |    |                  |



| Particulars                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------|-------------------------------|----|----|----|------------------|
|                                            | No.                           | L. | B. | D. |                  |
| includes all up                            |                               |    |    |    |                  |
| Qty - wide Tm3 P. (2/5)                    |                               |    |    |    |                  |
| - 25.5 m <sup>3</sup>                      |                               |    |    |    |                  |
| @ 2.558 = 95/m <sup>3</sup> - ₹ 244405.00  |                               |    |    |    |                  |
| SL No (6/16) for laying                    |                               |    |    |    |                  |
| spreading and compacting                   |                               |    |    |    |                  |
| stone aggregates                           |                               |    |    |    |                  |
| or W3m (Gr - II) all up                    |                               |    |    |    |                  |
| Qty - wide Tm3 P. (3/2)                    |                               |    |    |    |                  |
| - 110.95 m <sup>3</sup>                    |                               |    |    |    |                  |
| @ 2.114 = 89/m <sup>3</sup> - ₹ 345593.00  |                               |    |    |    |                  |
| SL No (5/13) Contd of                      |                               |    |    |    |                  |
| un. mts for work                           |                               |    |    |    |                  |
| P.C.C. pavement is                         |                               |    |    |    |                  |
| as per design                              |                               |    |    |    |                  |
| over a prepared                            |                               |    |    |    |                  |
| sub-base all up                            |                               |    |    |    |                  |
| Qty - wide Tm3 P. (6/5)                    |                               |    |    |    |                  |
| - 237.17 m <sup>3</sup>                    |                               |    |    |    |                  |
| @ 77520 = 54/m <sup>3</sup> - ₹ 1788390.00 |                               |    |    |    |                  |
| SL No 8/8(b) - Contd of                    |                               |    |    |    |                  |
| embankment with                            |                               |    |    |    |                  |
| material obtained from                     |                               |    |    |    |                  |
| borrow pits all up                         |                               |    |    |    |                  |
| (100 m per day)                            |                               |    |    |    |                  |
| Qty - wide Tm3 P. (7/2)                    |                               |    |    |    |                  |
| - 1043.30 m <sup>3</sup>                   |                               |    |    |    |                  |
| @ 138 = 27/m <sup>3</sup> - ₹ 144257.00    |                               |    |    |    |                  |

Continuation

| Particulars                                                                                    | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                | No.                           | L. | B. | D. |                  |
| Sl No (12/22) for and laying of hot asphalt 1% contained as Road marking islands are complete. |                               |    |    |    |                  |
| Qty - wide TMB P. (12/22)                                                                      |                               |    |    |    |                  |
| - 79.40 m <sup>2</sup>                                                                         |                               |    |    |    |                  |
| @ ₹ 820 = 820/m <sup>2</sup> - ₹ 65174.00                                                      |                               |    |    |    |                  |
| Sl No (10/26) for and first of typical masonry                                                 |                               |    |    |    |                  |
| Informative brand                                                                              |                               |    |    |    |                  |
| are up                                                                                         |                               |    |    |    |                  |
| Qty - wide TMB P. (12/10)                                                                      |                               |    |    |    |                  |
| - 2 nos                                                                                        |                               |    |    |    |                  |
| @ ₹ 10994 = 97/m - ₹ 21990.00                                                                  |                               |    |    |    |                  |
| - total: ₹ 2628278.00                                                                          |                               |    |    |    |                  |
| Add 1% 1/2% - ₹ 26283.00                                                                       |                               |    |    |    |                  |
| Add 12% G.S.T - ₹ 315393.00                                                                    |                               |    |    |    |                  |
| Grand total = ₹ 2969954.00                                                                     |                               |    |    |    |                  |
| Less 11.39% 03                                                                                 |                               |    |    |    |                  |
| below - ₹ 338278.00                                                                            |                               |    |    |    |                  |
| Net total: ₹ 2631676.00                                                                        |                               |    |    |    |                  |
| Say ₹ 26,31,676.00                                                                             |                               |    |    |    |                  |
| 12/11/23                                                                                       |                               |    |    |    |                  |
| 04.03.23                                                                                       |                               |    |    |    |                  |
| A.R.                                                                                           |                               |    |    |    |                  |
|                                                                                                |                               |    |    |    |                  |

Continuation

16/11/23  
56