

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक...407 (392) बिहारशरीफ, दिनांक 24-3-23

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


24/3/23


24/3/23
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ


24/3/23

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of-20.03.2023

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2022-23


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	latter no. 35 dated 13-10-2022	2246.65000	Certified that out of Rs 2246.65000 received & balance during the years 2022-23 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 2145.96902 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 100.68098 lacs remaining unutilized at the end of the period under -20.03.2023
	Total Rs.		2246.65000	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


24/3/23
Divisional Accounts Officer
Rwd, Works Division
Biharsharif


24/3/23
Executive Engineer
Rwd, Works Division
Biharsharif

Requisition Formate for Scheme Head - MIR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)


Name of Works Division :- Bihar Sharif

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Allocation	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NA/BIH/19/0005	Lot43 - T03 to Milkhi (VR14)	10200602027	5268 04-10-2019	1.71	50.37540	32.051	19.39888	MBD-07 20-21 08.09.2020	07-06-2021	07.10.2022	25.76	25.00	5.40	0.0000	0.0000	27.45410	
2	RM/NA/BIH/20/0002	Const. of Road from Mandachh vill To Primary School Lalbag Rd	10200604023	1013 03.03.20	1.3	38.714	38.239	20.07978	MBD-04/2020-21 04.08.2020	03-May-21	03.11.2022	32.522	25.00	5.40	21.17817	21.17817	12.39614	
3	RM/NA/BIH/20/0002	Bihar Ekangar Road (Golapur) To Airport	1261034949	1013 03-03-2020	0.68	23.305	16.892	9.1918	MBD-04/2020-21 04.08.2020	13.03.2021	02.11.2022	29.73	25.00	5.40	11.18046	11.18046	3.01528	
4	RM/NA/BIH/20/0002	Bihar - Ekangar Road to Kharjama Village	10200701003	1013 03-03-2020	1.19	1.185	28.104	17.15729	MBD-04/2020-21 04.08.2020	03-Mar-21	04.11.2022	46.59	25.00	5.40	18.33535	18.33535	5.16796	
5	RM/NA/BIH/19/0006	Palatpura To Peduka Belchi Hite Hite Deekali	1261033232	5268 04-10-2019 92.388	5	92.388	111.735	46.43293	MBD-01-21-22 02.06.2020	01-03-2021	18.06.2022	159.3	25.00	5.40	75.54232	75.54232	17.58549	
6	RM/NA/BIH/20/0002	NH-82 Turn Road to Turn Bridge	1261034947	1013 03-03-2020	1.350	49.53600	36.81800	17.76618	MBD-04/2020-21 04.08.2020	03-May-21	25.10.2022	51.67	25.00	5.40	26.98211	26.98211	1.87623	
7	RM/NA/BIH/19/0006	Const. Road From Bihar Ekangar Road to Maghra Dait Tola	10200605004	5268 04.10.2019	2.000	51.0371	35.352	18.40511	MBD-01/2020-21 02-06-2020	01-03-2021	23.11.2022	2576	25.00	5.40	0.00000	0.00000	20.78952	


8	RM/NA/ BHH/20/ 0002	Deenagar Nand Road to Korai Village	1261034950	1013 03.03.2020	0.700	38.675	27.314	9.15618	MBD- 04/2020-21 04-08-2020	03.05.2021	25.11.2022	2592	25.00	5.40	0.00000	0.00000	24.55902	
TOTAL																		
Total = 112.84374																		

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


 Divisional Accounts Officer
 Rwd, works Division Biharsharif


 Executive Engineer
 Rwd, works Division Biharsharif
 24/3/23

File : C:\Users\BRRDA83\Desktop\22050917.xls, Section No. : 96, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X + 249$
 Name of Customer : M/S Uday Shankar Prasad, Name of Work/ Road : L043-T03 to Milki, Lab Job number :



~~23/03/23~~
 NITH

~~24/3/23~~
 NITH

~~24/3/23~~
 NITH

Scheme-NEW MR
Road Name-T03 To Milki
Con-Uday Shankar Prasad

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 * X^2 + 0.816 * X + 249$		
18/9/22	8:45:0	96	0.1	270	0	2700	2452	G	25.24625	85.529123	Normal	X = 3300		
18/9/22	8:45:33	96	0.1	280	20.2	2800	2533	G	25.24632	85.52813	Normal	Y = 2941		
18/9/22	8:46:0	96	0.1	260	20.2	2600	2370	G	25.246318	85.527087	Normal			
18/9/22	8:46:0	96	0.1	250	20.2	2500	2288	G	25.24625	85.526077	Normal			
18/9/22	8:46:28	96	0.1	280	20.2	2800	2533	G	25.246098	85.52503	Normal	(R) RURAL ROAD		
18/9/22	8:46:28	96	0.1	290	20.2	2900	2615	G	25.245945	85.52409	Normal	Good	Average	Poor
18/9/22	8:47:2	96	0.1	250	20.2	2500	2288	G	25.24506	85.523855	Normal	<4000	4001-5000	>5001
18/9/22	8:53:0	96	0.1	320	20.2	3200	2860	G	25.245212	85.523855	Normal			
18/9/22	8:53:30	96	0.1	280	20.2	2800	2533	G	25.246107	85.524192	Normal			
18/9/22	8:53:30	96	0.1	320	20.2	3200	2860	G	25.246135	85.52512	Normal			
18/9/22	8:54:0	96	0.1	290	20.2	2900	2615	G	25.246303	85.526195	Normal			
18/9/22	8:54:5	96	0.1	260	20.2	2600	2370	G	25.246353	85.527188	Normal			
18/9/22	8:54:5	96	0.1	340	20.2	3400	3023	G	25.246352	85.52813	Normal			
18/9/22	8:54:5	96	0.1	240	20.2	2400	2207	G	25.246282	85.529208	Normal			
18/9/22	8:54:40	96	0.1	340	20.2	3400	3023	G	25.245757	85.529932	Normal			
18/9/22	9:4:5	96	0.1	250	20.2	2500	2288	G	25.240255	85.51673	Normal			
18/9/22	9:4:40	96	0.1	330	20.2	3300	2941	G	25.239347	85.516615	Normal			
						Total-								
						IRI Value-								

23/10/23
 23/10/23
 23/10/23

23/10/23
 23/10/23
 23/10/23

M/S Uday Shankar Prasad

3054 New Maintenance Road - 2018

* NH-31 TO Milkhi Deh

Measurement Book

Schedule XLV-Form No. 134

* M/S Uday Shankar Prasad.

Uday Shankar Prasad

DIVISION

Uday Shankar Prasad

SUB-DIVISION

2993

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Est on A/C Bill					
Name of work - maintenance					
of road from MH 31 To milkiper					
Agency - M/S Velay Shankar Prasad					
Agreement No - MBD - 07/2020-21					
Agreement Rate - AS Per B.O. & rate					
Date of commance - 8/9/20					
Date of completion - 7/6/21					
($\frac{1}{341}$) clearing and grubbing					
road land - - - - -					
complete job					
2x 5x	30.00	1.00	=	300.00 m ²	
2x 1x	16.00	1.00	=	32.00 m ²	
2x 5x	30.00	1.00	=	300.00 m ²	
2x 5x	30.00	0.70	=	210.00 m ²	
2x 1x	29.00	0.75	=	43.50 m ²	
2x 5x	30.00	0.70	=	210.00 m ²	
2x 5x	30.00	0.80	=	240.00 m ²	
2x 5x	30.00	0.70	=	210.00 m ²	
2x 5x	30.00	0.75	=	225.00 m ²	
2x 5x	30.00	0.70	=	210.00 m ²	
2x 5x	30.00	0.80	=	240.00 m ²	
2x 1x	23.00	0.75	=	34.50 m ²	

Continuation

$$2255.00 \text{ m}^2 \\ = 0.2255/\text{sec}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final Bill</u>					
Name of work - Maintenance & repair					
from NH3/TO Milkapur					
Agency - M/s Uday Shankar Project					
Agreement no - MBD - 07/2020-21					
Agreement rate - 0.14 Yr Below of BOP rate					
Date of Commence - 8/9/2020					
Date of Completion - 7/6/2021					
Date of Actual completion - 7/10/21					
(1/243) construction of subgrade					
and earthen shoulder					
- all complete 0.84					
<u>Left side</u>					
2x	30.10	1.40	0.200		12.10m ³
2x	30.10	1.40	0.200		12.10m ³
<u>Right side</u>					
3x	30.10	0.60	0.200		10.80m ³
CH 166.00 to 495.00M					
<u>Left side</u>					
3x	30.10	0.60	0.310		16.20m ³
3x	30.10	0.60	0.310		16.20m ³
CH 729.00 to 1652.00M					
<u>Left side</u>					
4x	30.10	0.70	0.250		21.10m ³
4x	30.10	0.80	0.300		28.80m ³
3x	30.10	0.70	0.250		15.75m ³
4x	30.10	0.75	0.300		27.10m ³
4x	30.10	0.70	0.300		25.20m ³

Continuation

CO 184.95m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
($\frac{1}{341}$) Clearing and grubbing					
road level --- all					
Complete job					
Qty r/c TMB Page 13 = 0.2255 Hec					
@ 52970.33/Hec				= 11945.00	
($\frac{2}{342}$) Scrubbing on right					
bituminous surface ---					
all complete job					
Qty r/c TMB Page 13 = 178.26 m ²					
@ 15.77/m ²				= 2811.00	
($\frac{3}{343}$) Construction of subgrade and earthen shoulders					
--- all complete job					
Qty r/c TMB Page 18 = 235.34 m ³					
@ 176.66/m ³				= 41575.00	
($\frac{4}{344}$) Construction of GSB under II					
--- all complete job					
Qty r/c TMB Page 13 = 31.25 m ³					
@ 1515.18/m ³				= 47349.00	
($\frac{5}{345}$) Provision, laying & spreading and compacting WBM 2 --- all complete job					
Qty r/c TMB Page 13 = 45.45 m ³					
@ 2623.19/m ³				= 119224.00	
($\frac{6}{346}$) Provision, laying & spreading and compacting WBM 3 --- all complete job					
Qty r/c TMB Page 13 = 61.65 m ³					
@ 2333.05/m ³				= 143833.00	

Continuation @ 366737.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF A	2414156-w
(C) WBM —			45.45m ³		
e R 620.16x			$\frac{10}{100} / m^3 = R$		2819-w
(D) WBM —			61.65m ³		
e R 637.37x			$\frac{10}{100} / m^3 = R$		3929-w
(E) MSS —			1092.99m ²		
e R 12.69x			$\frac{10}{100} / m^2 = R$		1387-w
(F) SDBC —			132.75m ³		
e R 620.16x			$\frac{10}{100} / m^3 = R$		9531-w
					8233-w
					R 2430524-w
					R 2431822-w
Add GST @ 12%					R 2412219-w
Add GST @ 17%					R 2412219-w

					R 2744112-w
					R 2745410-w

Material Statement (Overall)

(1) Earth —			235.70m ³	
(2) Stone metal —			153.65m ³	
(3) Stone Screeds —			28.13m ³	
(4) Stone chips —			232.35m ³	
(5) Sand —			17.40m ³	
(6) Earth Emulsion SS-1 —			0.699MT	
(7) Emulsion RS-1 —			1.760MT	
(8) Bitumen S90 —			17.551MT	
(9) Waste material —			0.166MT	

Continuation
7/10/22
8B