

M. Messy. (S. G.)

Name of work → Const. of Road from Ekdanga Sarbati

Schedule XLV-Form No.-134
PM & Sy Road to G. M. Road -

W

Agency → M/s Sanyal Kumar DIVISION

SUB-DIVISION

Date of work order -- 28.12.17

Date of completion -- 27.04.18

(287)

MEASUREMENT BOOK

0.05% Below

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Five years maintenance of Road from Bkdanga Sarkat P.M.S.S. Road to Ismailpur.					
Agency - M/s Sanjay Kumar					
No. & Date of Report - 22/SBD/2017-18					
Date of S/P - 23.12.17					
Date of Completion - 27.9.18					
Date of entry - 12.9.18					

Measurement.

- ① Provision & fixing of working back
 Marsh pillar & 1/2 km. 40 ms.
 all complete.
 Duty = 1.520/km.
- ② clearing grass - all (ms).

$$\frac{2 \times 1520.00 \times 3.50}{10000} = \frac{5320.00}{10000} = 0.5340$$
- ③ Construction Embankment with m/s
 obtained from borrow - all.

S.L. No. & Cft.	Fill Area	Cut Area	Fill material	Other	Value
1 - 00	1.227				m ³
2 - 150	1.0175	1.119			111.93

Continuation

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Abstract of egsl.</u>				
1/1 Provision and fixing of working branch marks					
vide pg 25 = 1.58 km					
		2613793.71/cm			20966.00
2/2 clearing and grubbing					
road land do-do all WL					
vide pg 25 = 0.53 hect					
		2646880.98/hect			24846.00
3/3 Const of embankment with					
do-do all WL.					
vide pg 25 = 678.75					
		26171.92/m ²			116731.00
4/4 Construction of embankment					
do-do all jobs					
vide pg 26 Qty = 930.05 m ³					
		26131.61/m ³			122404
5/5 Construction of subgrade & earthen shoulder					
vide pg 26 Qty = 2670.00 m ³					
		26204.59/m ³			546255
6/6 Construction of g.s.B by					
providing do-do all jobs					
vide pg no-26 Qty = 1022.64 m ³					
		261819.27/m ³			1862277
7/7 Providing laying spreading					
vide pg no-26 Qty = 477.28 m ³					
		262460.62/m ³			1174281

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/8 providing and laying					
time cost do do all ps					
vide 1 gm - 26 qty = 4466.06 m ²					
Rs 45.20/m ² — b					201866 = 20
9/9 providing tack coat					
do - do all ps					
vide 1 gm = 27 qty = 4466.06 m ²					
Rs 16.52/m ² — b					73779 = 20
10/10 min seal surface					
do - do all ps					
vide 1 gm = 27 qty = 4466.06 m ²					
Rs 172.54/m ² — b					770573 = 20
11/11 construction of unsight					
do - do all ps					
vide 1 gm = 358.92 m ²					
Rs 7175.96/m ² — Rs					7200 = 20
room stone					
6 nos Rs 641.46/m — b					3849 = 20
13/13 providing information					
board - do - do all ps					
vide 1 gm = 27 qty = 1 nos					
Rs 9824.03/m ² — b					9824 = 20
14/14 600 mm circular					
1 nos x 1855.91/m — b					1856 = 20
16/16 600 mm circular					
1 nos Rs 1751.6/m — b					1752 = 20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/17 G.O.M. m x 750 m m rectangular					
1 nos. @ 1744.72/m					1745
18/18 Providing and rectifying direction of all m					
1 nos. @ 3141.27/m					3141 = 00
19/19 Earth work in excavation do - do all m					
vide pg 28 @ 15.66 m ²					
@ 269.25/m ²					4216 = 00
20/20 Providing 10 M. 15 do - do all m					
vide pg 28 @ 17.21 m ²					
@ 6037.66/m ²					103962
21/21 NB Hume pipe do - do all m					
7.5 m @ 1370.82/m					1028 = 00
22/22 Dismantling of cement concrete pavement					
vide pg 28 @ 40.90 m ²					
@ 382.98/m ²					15639 = 00
					7656158
less 0.05% below					
as per Agreement					3828 = 00
					7652330
less previous payment					
vide pg 29 Rs 5334753 = 00					
pg 30 Rs 1297843 =					
					Rs 6632596 = 00
					Rs 1019734 =

22/02/22
J-E

22/02/22
Continuation

C. P.
S. S.
24-3-2023